



# **East Plant Area TSCA Vault Annual Report Calendar Year 2022**

**GM Bedford Castings Operations  
105 GM Drive  
Bedford, Indiana  
EPA ID# IND0060036099**

General Motors, LLC

July 10, 2023

# Contents

<b>1. Introduction</b>	<b>1</b>
1.1 Purpose and Organization of Report	1
<b>2. Summary of Record Keeping Log</b>	<b>2</b>
2.1 Summary of LCS, LDS, and GUS Sump Monitoring Logs	2
2.2 Summary of Water Treated in the Groundwater Treatment Plant	3
2.3 Summary of the Vault Inspection Log and Maintenance Activities	3
<b>3. Analytical Results</b>	<b>3</b>
3.1 Groundwater Monitoring Analytical Results	4
3.2 Leachate and Leak Detection Water Monitoring Analytical Results	4
3.3 GUS Analytical Results	4
3.4 Water Treatment Facility Analytical Results	5
<b>4. Leachate and Leak Detection Water Disposal</b>	<b>5</b>
<b>5. Summary and Review of Water Elevations</b>	<b>5</b>
5.1 Leachate Collection System	6
5.2 Leak Detection System	6
5.3 Gravel Underdrain System	7
<b>6. Issues Encountered and Remedial Actions</b>	<b>8</b>
<b>7. Spill Cleanup Reports</b>	<b>10</b>
<b>8. Financial Assurance</b>	<b>10</b>
<b>9. References</b>	<b>11</b>

## Table index

Table 2.1	2022 Summary of Leachate Collection System Log
Table 2.2	2022 Summary of Leak Detection System Log
Table 2.3	2022 Summary of Gravel Underdrain System Log
Table 2.4	Summary of 2022 Water Elevations Compared to Liner System
Table 2.5	2022 LCS, LDS, and GUS Maximum Water Elevation Summary
Table 2.6	2022 Summary of Monthly Total Volume of Water Treated
Table 3.1	Summary of Analytical Results - EI CA750 First Half 2022 Sampling Event
Table 3.2	Summary of Analytical Results - EI CA750 Second Half 2022 Sampling Event
Table 3.3	2022 LCS and LDS Analytical Results
Table 3.4	2022 Groundwater Treatment Plant Monitoring Analytical Results

## Figure index

Figure 3.1	Groundwater Sampling Locations
Figure 3.2	EI CA750 Groundwater Analytical Results for PCBs for First Semi-Annual Event of 2022
Figure 3.3	EI CA750 Groundwater Analytical Results for PCBs for Second Semi-Annual Event of 2022
Figure 5.1	Summary of Average Monthly Volume of Water Removed from LCS and LDS

## Appendices

Appendix A	GUS Sump Logs
Appendix B	Cover System Inspection Log
Appendix C	Technical Memorandum dated October 21, 2022

## Terms and Acronyms

AFOS	above the floor of sump
ALR	Action Leakage Rate
AMSL	above mean sea level
AOI	Area of interest
Approvals	U.S. EPA and IDEM PCB Risk-Based Disposal Approvals
BCO	Bedford Casting Operations
CA	Corrective Action
CFR	Code of Federal Regulations
CRA	Conestoga-Rovers & Associates
EI	Environmental Indicator
EQ tank	equalization tank
Facility	GM GPS Bedford Facility in Bedford, Indiana
ft	foot/feet
GM	General Motors LLC
GUS	gravel underdrain system
GWTP	Groundwater Treatment Plant
HASP	Health and Safety Plan
IDEM	Indiana Department of Environmental Management
IM	Interim Measure
LCS	leachate collection system
LDS	leak detection system
mg/L	milligram per liter
NPDES	National Pollutant Discharge Elimination System
PCB	Polychlorinated biphenyl
PCP	Post-Closure Plan
ppm	parts per million
RCRA	Resource Conservation and Recovery Act
Report	East Plant Area Vault Annual Monitoring Report Covering the Calendar Year of 2022
SSC	Site Source Control
TSCA	Toxic Substance Control Act
U.S. EPA	United States Environmental Protection Agency
Vault	East Plant Area TSCA landfill vault

# 1. Introduction

This Annual Monitoring Report (Report) summarizes data from calendar year 2022 for post-closure monitoring activities for the Toxic Substances Control Act (TSCA) landfill vault (Vault), located in the East Plant Area of the General Motors LLC (GM) Bedford Casting Operations (BCO) Facility (Facility), in Lawrence County, Bedford, Indiana. This Report has been prepared by GHD on behalf of GM in accordance with the Resource Conservation and Recovery Act (RCRA) Administrative Order on Consent effective August 14, 2014 (United States Environmental Protection Agency [U.S. EPA] Docket No. RCRA-05-2014-0011), and the East Plant Area Vault Post-Closure Plan (PCP) (Conestoga-Rovers & Associates [CRA], February 3, 2012; as amended by Revision 1, August 25, 2016). The Vault was constructed as part of the RCRA Corrective Action (CA) activities at the Facility. U.S. EPA and Indiana Department of Environmental Management (IDEM) agency approvals (Approvals) for the Vault were effective October 18, 2006, and were issued pursuant to 40 Code of Federal Regulations (CFR) § 761.61 (c) for the risk-based disposal of polychlorinated biphenyl (PCB) contaminated waste in the Vault. The Vault was constructed as a component of the East Plant Area Interim Measure (IM) during RCRA CA activities initiated under the Performance Based CA Agreement (effective March 20, 2001, and amended October 1, 2002, March 29, 2007, and May 9, 2008) for the Facility. A RCRA administrative order between U.S. EPA and GM was executed on August 4, 2014 (Administrative Order on Consent (AOC) EPA Docket No. RCRA-05-2014-0011) and replaces the Performance-Based CA Agreement, which has been terminated.

Final closure of the Vault occurred on March 27, 2012. The PCP was submitted to U.S. EPA on February 3, 2012 and amended on August 25, 2016, outlining the post-closure monitoring of the Vault which includes documentation of the quantity of liquid collected from the leachate collection system (LCS), leak detection system (LDS), and gravel underdrain system (GUS); the water elevations in these systems; analytical results from samples collected from these systems; and effluent quantity/quality from the on-site groundwater treatment plant (GWTP). The PCP prescribes a reduced frequency of record keeping procedures to, at a minimum, once per month. Additional post-closure monitoring required by the PCP includes annual inspections of the Vault cover system. Consistent with the PCP and the RCRA AOC, the next annual report covering post-closure monitoring data for the 2023 calendar year will be submitted to U.S. EPA on or before July 15, 2024.

Daily operation and maintenance activities associated with the GWTP, LCS, LDS, GUS and wet wells are conducted by Treatment Technologies under the direction of GM.

## 1.1 Purpose and Organization of Report

This Report summarizes the 2022 Vault monitoring requirements set out in the PCP and the Approvals by U.S. EPA and IDEM.

This Report is organized as follows:

### ***Section 2.0 – Summary of Record Keeping Log***

This section provides a summary of the quantity of liquid collected in 2022 from the LCS and LDS sumps and discharged from these systems to the GWTP for treatment; along with water elevations in the GUS, over the primary liner (LCS), and over the secondary liner (LDS).

### ***Section 3.0 – Analytical Results***

This section provides analytical results for 2022 from the monitoring of the LCS, LDS, and combined effluent from the GWTP, and groundwater monitoring wells near the Vault.

### ***Section 4.0 – Leachate and Leak Detection Water Disposal***

This section provides details related to the volume, PCB concentration, and disposal for leachate and leak detection water with a PCB concentration equal to or greater than ( $\geq$ ) 1 part per million (ppm), if any.

### **Section 5.0 – Summary and Review of Water Elevations**

This section provides a summary and review of the water elevations and depth over the primary liner (LCS), the secondary liner (LDS), and in the GUS.

### **Section 6.0 – Issues Encountered and Rectification Actions**

This section identifies issues and/or problems encountered related to the Vault (i.e., performance of monitoring systems, analytical results, physical characteristics, etc.) and actions taken to rectify them.

### **Section 7.0 – Spill Cleanup Reports**

This section identifies any PCB spill cleanups as established in accordance with the Site Health and Safety Plan (HASP).

### **Section 8.0 – Financial Assurance**

This section discusses financial assurance for the Vault.

### **Section 9.0 – References**

This section presents references cited in this Report.

## **2. Summary of Record Keeping Log**

The following information was recorded, as required by the PCP:

1. The quantity of liquid collected from the LCS.
2. The quantity of liquid collected from the LDS.
3. The quantity of liquid collected from the GUS.
4. The elevation of liquid over the primary liner, the secondary liner and in the GUS
5. The amount of water (liquid) discharged from the LCS, LDS, and GUS to the GWTP, and the respective PCB concentration.
6. The Vault inspection logs and maintenance activities.

### **2.1 Summary of LCS, LDS, and GUS Sump Monitoring Logs**

In 2022, the water level in the GUS system was recorded daily by the automated system. During 2022, water levels in the LDS and LCS systems were manually measured and recorded on a weekly basis. Summaries of the sump monitoring logs for the LCS, LDS, and GUS including the quantity of liquid pumped from each of the Vault collection systems are presented in Tables 2.1, 2.2, and 2.3, respectively. Field logs for the GUS are presented in Appendix A. In 2022, field data for the LCS and LDS were directly entered into an electronic form (see Tables 2.1 and 2.2). Electronic data collection forms for the GUS were developed in late 2022 and will be used in the future, eliminating hand-written data entry. In accordance with the Approvals, water pumped from the LCS and LDS is treated and managed in compliance with the National Pollutant Discharge Elimination System (NPDES) permit (NPDES Permit No. IN0064424) for the Site.

Table 2.4 presents a summary of the water elevations to allow for direct comparison between the various layers of the Vault liner system (listed in order from top to bottom: LCS, lowest point of the primary liner system, LDS, lowest point of the secondary liner system, and GUS). Table 2.5 presents a summary of the monthly maximum water elevation in

each of the sumps. Groundwater elevation at the GUS sump remained stable during 2022, however, the static elevation is above the operational level, due to failure of the original GUS pump and subsequent temporary pumps.

## 2.2 Summary of Water Treated in the Groundwater Treatment Plant

Water removed from the Vault sumps is directed to the GWTP, which treats PCB impacted water removed from the Vault Sumps and the Site Source Control (SSC) wet wells (including Wet Wells #1 through #4). Approximately 126,114 gallons of water was removed from the LCS and 1,028 gallons from the LDS during 2022. There was no water removed from the GUS during the reporting period. The GWTP discharge at Outfall 004 is sampled monthly under the NPDES permit (NPDES Permit No. IN0064424). Data collected during the 2022 calendar year were reported in accordance with the NPDES permit.

The volume of water discharged from the GWTP is recorded daily. A summary of the total monthly volume and daily average of treated water in the GWTP for 2022 is provided in Table 2.6. Note that the GWTP treats collected water from the Vault and other remediation water sources.

## 2.3 Summary of the Vault Inspection Log and Maintenance Activities

Maintenance and inspection activities were performed at the Vault during the 2022 calendar year.

GHD completed inspection of the Vault Cover System on a semi-annual basis, concurrent with inspection of the West Plant Area and East Plant Area Cover Systems. These inspections were completed on May 24, 2022, and November 28, 2022. The findings of these inspections were previously reported in the semi-annual progress reports. The inspection forms are provided in Appendix B. A summary of the findings related to the Vault Cover System in 2022 is as follows:

- There were no significant findings (i.e., no issues that pose a risk to the integrity of the cover) for the Vault Cover System. Copies of the Cover System inspection forms can be found in Appendix B – Cover System Inspection.
- The cover system was inspected for the presence of animal burrows. During the May and November 2022 inspections, animal burrows were not identified.
- Tree and brush saplings were identified during both May and November inspections. GHD retained 4 Seasons (same subcontractor who mows the cover system) to remove the saplings. Sapling removal began in May 2023.
- Minor erosion and potholes were identified along the gravel access road during both the May and November inspections. GM continues to maintain the access road to keep any erosion under control.

Details of the maintenance issues encountered with the LCS, LDS and GUS pumps, are discussed in Section 6.

The magnetic flow meter (mag meter) identified as FIT-Vault (serial number F1095B16000), measured the combined volume of water being pumped from the Vault sump systems (LCS, LDS, and GUS) via the permanent forcemain to the equalization tank (EQ tank), before being treated in the GWTP. The mag meter calibration is conducted biennially. The calibration of the mag meter was last conducted on August 29, 2022. The next calibration will be conducted in the 2024 calendar year.

## 3. Analytical Results

Sampling methods and analytical procedures were performed in compliance with 40 CFR Part 136, as amended in 41 FR 52779 on December 1, 1976.

## 3.1 Groundwater Monitoring Analytical Results

Groundwater sampling specific to the Vault is conducted at locations 9-4 and CH-20. The closest well in proximity of the Vault is well 9-4. The GUS sump is no longer monitored as part of this program due to inaccessibility. In accordance with the September 18, 2014, responses to U.S. EPA's March 18, 2014, comments on the PCP, sampling at these locations is coordinated with the biannual Environmental Indicator (EI) CA750 monitoring program. The theoretical leakage action rate of the LDS did not significantly change in 2022 (see Section 5.2 for further discussion), suggesting there was no release of leachate into the groundwater system or groundwater flow into the LDS. In addition, there is no evidence of a release from the Vault to the groundwater table based on changes in elevations in the LCS, LDS, and GUS sumps (Table 2.4). Groundwater monitoring (static water levels and/or sampling) locations under the EI CA750 in the vicinity of the Vault are shown on Figure 3.1.

Static groundwater levels are measured quarterly, and groundwater samples are collected during the second and fourth quarters. The first EI CA750 groundwater sampling event of 2022, was conducted on May 23 through 26, 2022. The second semi-annual sampling event of 2022 was conducted on November 28 through December 1, 2022.

Groundwater samples are collected at the perimeter of the Facility on a semi-annual basis under the EI CA750 monitoring program. EI CA750 groundwater monitoring results for the May and November 2022 events were previously reported under separate cover and are summarized in Tables 3.1 and 3.2, respectively. Figures 3.2 and 3.3 present databoxes which summarize the groundwater and surface water analytical results for the PCBs sampling locations in the EI CA750 monitoring program for the May and November semi-annual sampling events of 2022, respectively.

Locations 9-4 and CH-20 are downgradient of the Vault 2022. During the EI CA750 May 2022 sampling event total PCBs were detected at 9-4 at an estimated concentration of 0.15 milligram per liter (mg/L). During the December sampling event, PCBs were detected at 9-4 and CH-20 at estimated concentrations of 6.8 mg/L and 0.82 mg/L, respectively. PCBs were detected at other wells within the Facility boundary related to historical sources and not hydraulically connected (downgradient of) to the Vault (e.g., wells near Area of Interest 8 [AOI 8]). The elevated detection of total PCBs in 9-4 during the December 2022 sampling event is attributed to inadvertent agitation of the water and sediment within the well when removing and replacing the dedicated pump. Subsequent sampling events showed lower total PCB concentrations at 9-4, consistent with historical sampling events.

### Sample Quality

The analytical data collected during the first and second half of 2022 EI CA750 sampling events were within the acceptable qualifications, as noted in the Memorandum regarding Full Validation of the Analytical Results previously submitted with the EI CA750 results (GHD, 2022a; GHD, 2023).

## 3.2 Leachate and Leak Detection Water Monitoring Analytical Results

The PCP requires water from the LCS and LDS be sampled at least monthly for PCBs, contingent on the presence of sufficient water to collect a sample. Treatment Technologies collected samples from both the LCS and LDS monthly starting in July 2022. Section 6 discusses the omission of monthly samples from January 2022 through June 2022. LCS water samples were analyzed for PCBs and volatile organic compounds. LDS water samples were analyzed for PCBs. Analytical results are presented in Table 3.3.

## 3.3 GUS Analytical Results

The GUS sump sampling has been part of the bi-annual EI CA750 monitoring program since 2015, pursuant to U.S. EPA request, to assess ongoing conditions. Due to upgradient contamination still present in the groundwater, analytical detections of PCBs in the water from the GUS sump do not reflect any leachate release or changed conditions in the Vault. With respect to monitoring potential environmental impacts, continued monitoring levels of the



LCS, LDS, and the downgradient monitoring as conducted during the EI CA750 is the best way to monitor for downgradient changes to groundwater quality.

There was no sampling completed at the GUS in 2022. The temporary pump placed in the GUS has failed and attempts to remove and replace the pump have been unsuccessful and sampling with a bailer was not possible due to space restrictions within the sump and pump casings preventing a bailer from being lowered to the GUS water level.

### 3.4 Water Treatment Facility Analytical Results

Water removed from the LCS and LDS are directed via permanent forcemain to the GWTP's equalization tank. The Vault water is combined with groundwater from the Site Source Control (SSC) Wet Wells #1 through #3 and the Pilot Perimeter Groundwater Collection Trench Wet Well #4 prior to treatment and discharge under NPDES Permit No. IN0064424.

The GWTP was sampled monthly in accordance with the NPDES permit. Effluent results for total PCBs were non-detect during the reporting year. Analytical results for 2022 monthly Outfall 004 discharge sampling events are presented in Table 3.4.

## 4. Leachate and Leak Detection Water Disposal

Pursuant to U.S. EPA's Risk-Based Approval to Dispose of PCBs dated October 18, 2006; Conditions of Approval; Leachate and Leak Detection System Water Monitoring and Disposal, Section 10.b. – *"Leachate and leak detection water with PCB concentrations from 1 ppm to, but not including, 50 ppm is TSCA reportable material that must be managed in compliance with the ... NPDES Permit."* There were no analytical results with  $\geq 1$  mg/L (ppm) PCBs for water samples collected from the LCS or LDS during the calendar year and no evidence of hydraulic connection between the layers. Pumped leachate and leak detection liquid were treated by the GWTP.

## 5. Summary and Review of Water Elevations

The water level above the primary liner (i.e., in the LCS), the secondary liner (i.e., in the LDS) and GUS continued to be generally measured on a weekly basis throughout 2022. Maximum daily water levels recorded at the GUS sump within the 24-hour day are automatically stored at the PLC in the WTP and retrieved by the operator once per week. Tables 2.1 and 2.2 show water was removed from the LCS (126,114 gallons) and LDS (1,028 gallons) during the reporting period, respectively. Table 2.3 shows the transducer readings for the GUS, but no groundwater was removed. Table 2.4 presents a summary of the water elevations in each of the sumps. Summaries of the maximum monthly water elevations in each of the systems are presented in Table 2.5. Copies of the field logs collected from the GUS sump are provided in Appendix A. Field data for the LCS and LDS are entered directly into electronic forms which are provided as Tables 2.1 and 2.2. Electronic forms have been created for the GUS, which will be implemented for the 2023 data collection.

Pumping operations began in 2006, with a significant reduction in the average monthly volume of water removed through 2009. Since 2010, the average monthly volume of water removed has continued to decline, but at a lessening rate. A summary of the average monthly volume of water removed from the LCS and the LDS since 2010 is presented on Figure 5.1 (volume presented is from both the calculation method as used up to 2014 and based on flow meter readings for the LDS to allow for direct comparison between calculation methods and historical monitoring data). A temporary increase in the volume of leachate collected from the LCS was observed July-August 2022. This is discussed in greater detail in Section 6.

## 5.1 Leachate Collection System

Manual water level measurements were generally collected on a weekly basis (in excess of the monthly monitoring required by the PCP) in 2022. The automated system records the maximum level and total pumped quantities on a daily basis.

During 2022 the water elevation in the LCS was maintained within the operating limits set out in the PCP. The water levels recorded by the transducers are transmitted through the wireless modem to the PLC. It is these water level readings (converted to elevation) that trigger the pump in the LCS to turn 'on' (set point is 674 feet above mean sea level [AMSL]). Water level readings recorded at the GWTP included spurious negative water levels (note weekly water level readings are collected manually). The negative water level readings recorded at the GWTP were likely due to the water level having been below the sensor's 'zero' range. The transducer was replaced in June 2023, which has corrected this error. During 2022, manual water levels were monitored to determine if the LCS required pumping. During 2022, the depth of water in the LCS was maintained at less than 1-foot above floor of sump (AFOS) (bottom of sump at 671.00 foot [ft] AMSL), with the maximum depth of 675.13 ft AFOS (equivalent water surface depth of 65.70 ft from the top of the sump as manually measured) on July 29, 2022.

The total amount of water removed from the LCS in 2022 was estimated to be 126,114 gallons, which is greater than the estimated 10,475 gallons pumped in 2021. The volume of leachate collected in 2021 and 2022 includes what is believed to be erroneous readings on the PLC, equating to 57,425 gallons in 2022 and the entire volume (10,475 gallons) recorded in 2021. However, the larger of the two amounts are being carried forward as a conservative estimate of leachate volume removed.

In July and August 2022, a larger than normal volume of leachate was removed from the system. This temporary surge is discussed in Section 6.

## 5.2 Leak Detection System

During May, June and July 2022, the LDS water level slightly exceeded the pumping trigger (pumping is performed manually) but did not exceed the water elevation over the primary liner. The operator did not recognize the trigger for pumping the LDS had been met. Once recognized, water in the LDS was removed. Electronic field forms for the Vault sumps include a visual indication (excel data cell changes color) when the pumping trigger is met.

Pumping at the LDS is conducted via a portable pump discharging through overland hose that is connected to the hard piping within the LCS manhole (for direct discharge to the EQ tank via forcemain). The total amount of water removed from the LDS during the 2022 calendar year was 1,028 gallons based on flow meter readings.

During 2022, the depth of water in the LDS was maintained between 0.40 ft and 1.98 ft AFOS (bottom of sump at 668.49 ft AMSL or 72.65 ft below the top of the sump), with the maximum depth of 1.98 ft AFOS (equivalent water surface elevation of 669.69 ft) measured on July 5, 2022.

In assessing geomembrane performance, leakage through the liner is evaluated as an indicator of potential failure of the liner system. Leakage through a liner system can occur through seams and puncture holes from handling and placement. These are eliminated through a robust quality control and quality assurance monitoring and testing program conducted during liner installation. Additional leakage through the liner can occur through pinholes that are inadvertently introduced during the manufacturing process and not visible to the eye.

In assessing the potential for leakage through the primary bottom liner system into the LDS, GHD takes records indicating the amount of water collected within the LDS system and compares that volume to a theoretical action leakage rate (ALR) measured in units of gallons/acre/day (gpad). The volume of water removed (converted to an average flow rate in gpad) should ideally be less than the ALR. The data are used in conjunction with other data to assess the overall performance of the Vault containment system.

The ALR was initially calculated in the Post-Closure Plan (GHD, 25 August 2016), as 32,000 gallons/acre/day (gpad).

As the Vault containment system matures, USEPA suggested that other calculations that could provide additional information as to the potential indicator of a liner failure. In response to their review of the calendar year 2020 Vault Report U.S. EPA requested that GHD assess the TSCA theoretical Action Leakage Rate (ALR) for the landfill relative to the actual rate as an additional line of evidence for the integrity of the Vault liner system. GHD reviewed U.S. EPA's January 1992 Action Leakage Rates for Leak Detection Systems (EPA 530-R-92-004) and agrees that the method presented in the document would provide additional information for on-going liner performance evaluation.

The ALR was calculated as shown on Page 11 of the 1992 document using the equation below:

$$Q = k * h * \tan(\alpha) * B_{avg}$$

k=1 cm/sec (hydraulic conductivity of INDOT No. 8 stone used in the gravel envelope)

$\alpha$ =0.0441 (calculated from the elevation difference between the LDS and LCS sumps and the distance between the two along to gravel base, 1.5 ft/34.033072 ft)

D=1 foot (average thickness of the gravel envelope within the LDS)

$B_{avg}$ =20 feet (D/ sin( $\alpha$ ))

Based on the above conditions, the ALR is calculated at 18,709 gpad.

The average daily flow rate for 2022 was calculated as the total volume of water removed, divided by the number of days since the previous pumping, divided by the Vault footprint (7 acres). In 2022, 1,028 gallons of water was pumped from July through December 2022 from the LDS. Prior to the 2022 reporting period, the LDS was last pumped on July 12, 2021. With the exception of water removed in July 2022, water removed from the LDS was conducted for sample collection purposes, rather than based on the exceedance of the operating level. The average daily flow rate was calculated for each month that pumping occurred. The actual action leakage rates were calculated as follows:

Date of Removal	Volume Removed (gallons)	Days Since Last Pumped	Actual Action Leakage Rate (gpad)
July 5, 2022	370.1	357	0.15
August 3, 2022	242.2	28	1.24
September 8, 2022	152.1	35	0.62
October 11, 2022	109.8	32	0.49
November 8, 2022	88.8	27	0.47
December 6, 2022	65	27	0.35

It is concluded that the ALR using both the original and alternate method outlined above, is higher (including a factor of safety of 2 as suggested by the U.S. EPA in their guidance method) than the quantity of liquid removed from the LDS during 2022, which is suggestive of a well-performing liner system.

### 5.3 Gravel Underdrain System

The GUS was installed as part of the overall TSCA Vault construction in order to maintain the stability of the liner system during active operations (e.g., construction and filling of the Vault) by mitigating excessive water pressure action on the bottom liner. Since active filling operations ceased over 10 years ago, the original purpose of the GUS operation is no longer necessary.

The automated system for the GUS is designed to operate between water depths of 2.5 ft and 4.33 ft AFOS (bottom of sump at 662.18 ft AMSL). At the maximum end of the range, the water level is one foot lower than the lowest point (667.5 ft AMSL) of the secondary liner. Water level measurements were collected by the PLC on a daily basis. The groundwater elevation at the GUS sump remained stable during 2022.

The GUS sump is no longer available as a sampling point due to obstructions and inoperable pumps within the sump. See Section 6 for further information.

## 6. Issues Encountered and Remedial Actions

The following issues were identified during the reporting period:

### LCS and LDS Monthly Sampling

A part of a project task review, it was discovered that attempts to collect samples from the LCS and LDS were not occurring at the frequency required under the PCP. According to the PCP, GM is required to inspect the LCS and LDS each month and collect a water sample. However, there is often insufficient water present in those systems to be able to collect the sample. Therefore, many inspections do not result in a sample collection from these systems. During the on-set of COVID-19 and the business disruption it caused, U.S. EPA agreed that this monthly LCS/LDS sampling procedure could be deferred from April to June of 2020 and resumed starting in July of 2020. The GWTP operator who performs these tasks misunderstood the instruction for this temporary change and believed instead that the sampling frequency had been changed permanently to an annual event in July. Samples were collected during July of 2020, but the lack of sample results in subsequent months (other than July of 2021) was not recognized by either GHD or GM because the trend of decreasing and irregular water production in these units did not seem unusual. For example, in the 6 years before the pandemic disruption, the LCS and/or LDS was able to be sampled during only a fraction of those monthly inspections. When samples could be collected, the result was often non-detect for PCBs and the frequency of non-detect results has been increasing over time. Once discovered, the GWTP operator was instructed to resume monthly LCS and LDS sampling frequency, subject to a sufficient water level to collect a sample.

Electronic field forms for the LCS and LDS developed as a corrective action in response to the issue includes a specific data entry field for sample collection with a visual indication (excel data cell changes color) to alert the operator if a monthly sample has or hasn't been collected for the period.

### Leachate Volume Increase

Between July 29, 2022, and August 8, 2022, an unexpected volume of leachate, totaling 40,361 gallons, was removed from the LCS. The operator first identified that a larger than expected volume of water was removed from the LCS during the last week of July and reported the condition to GHD. The weekly manual LCS reading collected on July 25, 2022, indicated the leachate level was below the elevation required for leachate removal. The following Friday (July 29, 2022), the operator noted the reading on the SCADA system (from the transducer in the sump) indicated the sump level was above the maximum depth and required leachate removal. As the SCADA readings have been sporadic, the operator confirmed the SCADA reading with a second manual measurement. Based on the manual readings, the water level in the LCS rose approximately 3 feet in four days. The operator removed a total of 20,837 gallons of water on July 29 and 31. An additional 19,524 gallons were removed between August 1 and 8, 2022.

During this time there was no buildup of water in the LDS nor a higher water table outside the Vault, although the site received roughly 3 inches of rain in the two days preceding the initial increased LCS water depth. The area around the landfill was inspected and no obvious depressions, degraded cover or ponding of water were observed.


Although this higher inflow of water to the system is somewhat unexpected, it is likely a normal redistribution of water within the Vault. Additional monitoring was conducted to verify this theory. A summary of the unexpected leachate volumes was provided to U.S. EPA in a Technical Memorandum dated October 21, 2022 (GHD, 2022b) and is provided in Appendix C.

Subsequent to the October 2022 memo, GHD evaluated field parameters to see if the data provided further insights to the source of increased water as being from an internal source (normal re-distribution of liquid fraction of the disposed soil), external source (through liner failure in the cover system or bottom liner system), or transformation (biological, physical, or chemical) process.

Field parameters for pH, temperature, conductivity, dissolved oxygen (DO) and oxygen reduction potential (ORP) are recorded at the time of leachate sample collection. Field instruments are calibrated prior to data collection by a qualified individual. Field data collected in July and August (prior to and just following the temporary increase in

leachate volume) were compared to recent data collected both before and after the event. The data set evaluated is provided in the table and graph below.

Date	Conductivity (mS/cm)	pH (s.u.)	DO (mg/L)	ORP (mg/L)	Temp (deg F)
1/23/2020	3.84	6.40	4.30	-17	57.95
2/11/2020	2.87	6.60	6.62	-15	53.50
3/10/2020	0.41	6.30	7.19	34	57.00
4/8/2020	3.19	7.40	7.29	-37	66.10
4/8/2020	3.19	7.40	7.29	-37	66.10
7/13/2021	3.98		6.92	29	68.90
7/5/2022	3.50	6.90	1.40	-57	87.80
8/3/2022	3.08	6.70	1.34	-6	69.70
9/8/2022	3.00	7.10	2.04	-13	66.92
10/11/2022	2.92	6.80	2.19	-108	63.00
11/8/2022	2.99	7.10	4.56	-39	59.54
12/6/2022	2.85	7.10	6.65	60	58.46
1/9/2023	3.69	6.70	7.82	70	53.78
2/6/2023	2.91	6.70	7.82	241	57.02
3/14/2023	2.47	7.30	5.26	166	52.34
4/10/2023	2.27	7.00	7.47	331	66.56
5/15/2023	2.47	6.80	6.29	170	62.96



On July 5, 2022, the operator removed 4,452 gallons of leachate from the system and conducted the monthly sampling. The temperature from the July 2022 sample was unusually high as compared to past and future temperatures. GHD does not believe the ambient air temperature in early July contributed to the increase in temperature. GHD does not believe the temperature reading was false because of the quality control procedures implemented during sample collection.

GHD believes the temperature reading from July 5 to be accurate and evaluated the potential causes for an increased temperature and how that could have impacted the unusual increase in leachate volume during July and August 2022. GHD believes the temperature increase may be due to the generation of heat through an isolated, exothermic reaction occurring within the Vault. This exothermic reaction occurs when an anhydrous material comes in contact with water/liquid. The heat generated causes the temperature of the soil and liquid in the vicinity of the reaction to increase. If this exothermic reaction is the cause for the elevated leachate temperature seen in July 2022, unspent pockets of bed ash (mixed with soil) within the Vault may be the cause. Bed ash was used as a drying agent for material that was placed in the Vault. Hydration of the bed ash creates an exothermic chemical reaction which releases heat. The reaction could alter the mass (and subsequent volume occupied by the mass) and allow a shift of surrounding solid wastes, subsequently opening additional preferential pathways to be created for the release of stored pockets of leachate into the collection system.

This theory is further supported by results from the field measurements of DO, ORP and conductivity. pH does not appear to be affected.

During the chemical reaction, ions from the bed ash are released into the water/liquid, increasing the salinity and thus increasing the conductivity. In the data set above, the conductivity does not appear to be significantly different from prior readings. However, the conductivity is also a function of the volume of liquid. Given the volume of water at the time of sample collection has increased from volumes during previous readings, the increase in conductivity would not appear dramatic.

The elevated temperature readings generally correlate with low DO. As the data above indicates during the July 2022 sampling event, the DO dropped significantly while the associated temperature increased. This further points to an internal, exothermic reaction occurring within the Vault. In subsequent readings, the DO has recovered to normal level, coinciding with a return to normal leachate temperature levels.

A correlation also exists between ORP and oxygen. Generally, high ORP correlates with high oxygen. During exothermic reaction, more  $\text{OH}^-$  ions are released into solution than normal, thus affecting the concentration of available oxygen in the solution. The fluctuations seen in DO and ORP is a function of the  $\text{OH}^-$  passing through the system and oxygen is returning to normal levels.

There may be other pockets of unspent bed ash/soil within the Vault. These pockets may not be exposed to water thus avoiding chemical reactions. Some of these micro-reactions may go undetected. These reactions are likely to be short term in duration and have no impact on liner stability or the performance of the Vault.

## 7. Spill Cleanup Reports

There were no on-Facility PCB spills that occurred in 2022. There were no spills on public roads.

## 8. Financial Assurance

As required by the August 2014 RCRA AOC, a surety bond was obtained by GM in 2014 to provide financial assurance for the remaining Corrective Action tasks, including operation and maintenance related to the Vault, until the approval of the Corrective Measures Proposal (CMP); at which time costs to complete Corrective Action will be

re-evaluated based on the requirements of the CMP. As required under the AOC, the financial assurance cost estimate is updated, at a minimum, annually. GM provided for financial assurance for Fiscal Year 2022 (FY2022) and submitted the financial assurance cost estimate for FY2023 to U.S. EPA and IDEM on November 14, 2022, with a revised version, based on U.S. EPA comments submitted on January 9, 2023, GM submitted the financial assurance demonstration of the FY2023 financial assurance to U.S. EPA on March 23, 2023. The surety bond in the amount of the approved financial assurance cost estimate remains in effect.

## 9. References

CRA. 2012. "Post Closure Plan, Bedford Plant Vault, GM CETC Bedford Facility, 105 GM Drive, Bedford, Indiana."

CRA. 2016. "Post Closure Plan, Bedford Plant Vault, GM CETC Bedford Facility, 105 GM Drive, Bedford, Indiana."

GHD. Memorandum to U.S. EPA. 2022a. "EI CA750 Sampling Results First Half 2022." September 22.

GHD, Memorandum to U.S. EPA. 2022b. "Summary of Unexpected Leachate Volumes." October 21.

GHD, Memorandum to U.S. EPA. 2023. "EI CA750 Sampling Results First Half 2022." April 14

# Tables



2022 Summary of Leachae Collection System Log  
 East Plant Area TSCA Vault Annual Report, Calendar Year 2022  
 GM Bedford Casting Operations Facility  
 Bedford, Indiana

Frequency	(Y) Transducer Water Level (a) (from SCADA) (inches) <i>*should not be more than 36 inches*</i>	(1) Calculated Elevation from Transducer Measurement (a) (ft AMSL) <i>*should not be more than 674.00 ft AMSL*</i>	(X) Manual Depth To Water (b) (feet) <i>*should not be less than 66.83 ft*</i>	(2) Calculated Elevation from Manual Depth Measurement (b) (ft AMSL) <i>*should not be more than 674.00 ft AMSL*</i>	Water Pumped (from SCADA) (gallons)	Cumulative Water Removed (gallons)	Sample Collected  monthly	Maintenance, Calibration, or Programing Performed	Comments  Summarize issues or observations Provide detail on maintenance, calibration, programing, etc. Identify issues raised to GHD. Identify issues resolved.
1/1/22	-15.3	error			309	309	<input type="checkbox"/> Sampled		
1/2/22	-15.3	error			393	702	<input type="checkbox"/> Sampled		
1/3/22	-15.3	error	69.06	671.77	348	1050	<input type="checkbox"/> Sampled		
1/4/22	-15.3	error			288	1338	<input type="checkbox"/> Sampled		
1/5/22	-15.3	error			300	1638	<input type="checkbox"/> Sampled		
1/6/22	-15.3	error			329	1967	<input type="checkbox"/> Sampled		
1/7/22	-15.3	error			321	2288	<input type="checkbox"/> Sampled		
1/8/22	-15.3	error			325	2613	<input type="checkbox"/> Sampled		
1/9/22	-15.3	error			252	2865	<input type="checkbox"/> Sampled		
1/10/22	-15.3	error	69.9	670.93	425	3290	<input type="checkbox"/> Sampled		
1/11/22	-15.3	error			205	3495	<input type="checkbox"/> Sampled		
1/12/22	-15.3	error			216	3711	<input type="checkbox"/> Sampled		
1/13/22	-15.3	error			265	3976	<input type="checkbox"/> Sampled		
1/14/22	-15.3	error			298	4274	<input type="checkbox"/> Sampled		
1/15/22	-15.3	error			291	4565	<input type="checkbox"/> Sampled		
1/16/22	-15.3	error			299	4864	<input type="checkbox"/> Sampled		
1/17/22	-15.3	error	68.92	671.91	298	5162	<input type="checkbox"/> Sampled		
1/18/22	-15.3	error			293	5455	<input type="checkbox"/> Sampled		
1/19/22	-15.3	error			287	5742	<input type="checkbox"/> Sampled		
1/20/22	-15.2	error			279	6021	<input type="checkbox"/> Sampled		
1/21/22	-15.2	error			254	6275	<input type="checkbox"/> Sampled		
1/22/22	-15.3	error			253	6528	<input type="checkbox"/> Sampled		
1/23/22	-15.3	error			259	6787	<input type="checkbox"/> Sampled		
1/24/22	-15.3	error			258	7045	<input type="checkbox"/> Sampled		
1/25/22	-15.3	error	68.92	671.91	256	7301	<input type="checkbox"/> Sampled		
1/26/22	-15.3	error			222	7523	<input type="checkbox"/> Sampled		
1/27/22	-15.3	error			224	7747	<input type="checkbox"/> Sampled		
1/28/22	-15.3	error			229	7976	<input type="checkbox"/> Sampled		
1/29/22	-15.3	error			215	8191	<input type="checkbox"/> Sampled		
1/30/22	-15.3	error			228	8419	<input type="checkbox"/> Sampled		
1/31/22	-15.3	error			222	8641	<input type="checkbox"/> Sampled		

Notes: Top of sump [top of concrete manhole] (feet AMSL): 740.83  
 Bottom of sump (feet AMSL): 671.00

Inside diameter of sump (feet): 6  
 Total depth of sump manhole (feet): 69.83

Pump operating level between 1.5 ft (672.50 ft AMSL or 68.83 ft below the top of sump) and 3 ft (674.00 ft AMSL or 66.83 ft below the top of sump) of water in the LCS manhole.  
 Pump automatically starts based on transducer reading.

- (a) **Water level not to rise above 36 inches deep** (equates to a water level of 674.00 ft AMSL or 66.83 ft below top of the sump). Pumping must be initiated if the water level is above 674.00 ft AMSL. Pumping automatically initiated based on transducer readings. If does not occur, confirm SCADA water level measurements by taking manual reading. If both transducer and manual readings (converted to elevation) indicate pumping is required but does not automatically begin, manually pump LCS. Troubleshoot lack of automatic pumping.
- (b) **Depth to water level should not be less than 66.83 ft below the top of sump** (equates to a water level of 674.00 ft AMSL or water depth of 36 inches). Initiate pumping if the water level is above 674.00 ft AMSL. Compare manual water level measurement against transducer reading. Troubleshoot discrepancies.

2022 Summary of Leachae Collection System Log  
 East Plant Area TSCA Vault Annual Report, Calender Year 2022  
 GM Bedford Casting Operations Facility  
 Bedford, Indiana

	(Y) Transducer Water Water Level <sup>(a)</sup> (from SCADA) (inches) <i>*should not be more than 36 inches*</i>	(1) Calculated Elevation from Transducer Measurement <sup>(a)</sup> (ft AMSL) <i>*should not be more than 674.00 ft AMSL*</i>	(X) Manual Depth To Water <sup>(b)</sup> (feet) <i>*should not be less than 66.83 ft*</i>	(2) Calculated Elevation from Manual Depth Measurement <sup>(b)</sup> (ft AMSL) <i>*should not be more than 674.00 ft AMSL*</i>	Water Pumped (from SCADA) (gallons)	Cumulative Water Removed (gallons)	Sample Collected	Maintenance, Calibration, or Programing Performed	Comments  Summarize issues or observations Provide detail on maintenance, calibration, programing, etc. Identify issues raised to GHD. Identify issues resolved.
Frequency	daily		weekly				monthly		
2/1/22	-15.3	error			224	224	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
2/2/22	-15.3	error	68.89	671.94	222	446	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
2/3/22	-15.3	error			389	835	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
2/4/22	-15.3	error			244	1079	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
2/5/22	-15.3	error			259	1338	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
2/6/22	-15.3	error			281	1619	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
2/7/22	-15.3	error	68.87	671.96	280	1899	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
2/8/22	-15.3	error			289	2188	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
2/9/22	-15.3	error			290	2478	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
2/10/22	-15.3	error			322	2800	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
2/11/22	-15.3	error			209	3009	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
2/12/22	-15.3	error			202	3211	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
2/13/22	-15.3	error			248	3459	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
2/14/22	-15.3	error	68.84	671.99	257	3716	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
2/15/22	-15.3	error			253	3969	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
2/16/22	-15.3	error			282	4251	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
2/17/22	-15.3	error			151	4402	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
2/18/22	-15.2	error			309	4711	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
2/19/22	-15.3	error			395	5106	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
2/20/22	-15.3	error			267	5373	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
2/21/22	-15.3	error	68.81	672.02	198	5571	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
2/22/22	-15.3	error			265	5836	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
2/23/22	-15.3	error			376	6212	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
2/24/22	-15.3	error			328	6540	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
2/25/22	-15.3	error			312	6852	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
2/26/22	-15.3	error			347	7199	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
2/27/22	-15.3	error			225	7424	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
2/28/22	-15.3	error	68.79	672.04	291	7715	<input type="checkbox"/> Sampled	<input type="checkbox"/>	

Notes: Top of sump [top of concrete manhole] (feet AMSL): 740.83  
 Bottom of sump (feet AMSL): 671.00

Inside diameter of sump (feet): 6  
 Total depth of sump manhole (feet): 69.83

Pump operating level between 1.5 ft (672.50 ft AMSL or 68.83 ft below the top of sump) and 3 ft (674.00 ft AMSL or 66.83 ft below the top of sump) of water in the LCS manhole.  
 Pump automatically starts based on transducer reading.

- (a) **Water level not to rise above 36 inches deep** (equates to a water level of 674.00 ft AMSL or 66.83 ft below top of the sump). Pumping must be initiated if the water level is above 674.00 ft AMSL. Pumping automatically initiated based on transducer readings. If does not occur, confirm SCADA water level measurements by taking manual reading. If both transducer and manual readings (converted to elevation) indicate pumping is required but does not automatically begin, manually pump LCS. Troubleshoot lack of automatic pumping.
- (b) **Depth to water level should not be less than 66.83 ft below the top of sump** (equates to a water level of 674.00 ft AMSL or water depth of 36 inches). Initiate pumping if the water level is above 674.00 ft AMSL. Compare manual water level measurement against transducer reading. Troubleshoot discrepancies.

2022 Summary of Leachae Collection System Log  
 East Plant Area TSCA Vault Annual Report, Calendar Year 2022  
 GM Bedford Casting Operations Facility  
 Bedford, Indiana

	(Y) Transducer Water Water Level <sup>(a)</sup> (from SCADA) (inches) <i>*should not be more than 36 inches*</i>	(1) Calculated Elevation from Transducer Measurement <sup>(a)</sup> (ft AMSL) <i>*should not be more than 674.00 ft AMSL*</i>	(X) Manual Depth To Water <sup>(b)</sup> (feet) <i>*should not be less than 66.83 ft*</i>	(2) Calculated Elevation from Manual Depth Measurement <sup>(b)</sup> (ft AMSL) <i>*should not be more than 674.00 ft AMSL*</i>	Water Pumped (from SCADA) (gallons)	Cumulative Water Removed (gallons)	Sample Collected  <i>monthly</i>	Maintenance, Calibration, or Programing Performed	Comments  Summarize issues or observations Provide detail on maintenance, calibration, programing, etc. Identify issues raised to GHD. Identify issues resolved.
Frequency	daily		weekly						
3/1/22	-15.3	error			332	332	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
3/2/22	-15.3	error			347	679	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
3/3/22	-15.3	error			354	1033	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
3/4/22	-15.3	error			347	1380	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
3/5/22	-15.3	error			357	1737	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
3/6/22	-15.3	error			349	2086	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
3/7/22	-15.3	error	68.81	672.02	258	2344	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
3/8/22	-15.3	error			331	2675	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
3/9/22	-15.3	error			377	3052	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
3/10/22	-15.3	error			419	3471	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
3/11/22	-15.3	error			424	3895	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
3/12/22	-15.3	error			415	4310	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
3/13/22	-15.3	error			389	4699	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
3/14/22	-15.3	error	68.83	672.00	382	5081	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
3/15/22	-15.3	error			376	5457	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
3/16/22	-15.3	error			368	5825	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
3/17/22	-15.3	error			355	6180	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
3/18/22	-15.3	error			386	6566	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
3/19/22	-15.3	error			427	6993	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
3/20/22	-15.3	error			353	7346	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
3/21/22	-15.3	error	68.83	672.00	347	7693	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
3/22/22	-15.3	error			250	7943	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
3/23/22	-15.3	error			326	8269	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
3/24/22	-15.3	error			352	8621	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
3/25/22	-15.3	error			392	9013	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
3/26/22	-15.3	error			413	9426	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
3/27/22	-15.3	error			403	9829	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
3/28/22	-15.3	error	68.75	672.08	388	10217	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
3/29/22	-15.3	error			379	10596	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
3/30/22	-15.3	error			374	10970	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
3/31/22	-15.3	error			405	11375	<input type="checkbox"/> Sampled	<input type="checkbox"/>	

Notes: Top of sump [top of concrete manhole] (feet AMSL): 740.83  
 Bottom of sump (feet AMSL): 671.00

Inside diameter of sump (feet): 6  
 Total depth of sump manhole (feet): 69.83

Pump operating level between 1.5 ft (672.50 ft AMSL or 68.83 ft below the top of sump) and 3 ft (674.00 ft AMSL or 66.83 ft below the top of sump) of water in the LCS manhole.  
 Pump automatically starts based on transducer reading.

- (a) **Water level not to rise above 36 inches deep** (equates to a water level of 674.00 ft AMSL or 66.83 ft below top of the sump). Pumping must be initiated if the water level is above 674.00 ft AMSL. Pumping automatically initiated based on transducer readings. If does not occur, confirm SCADA water level measurements by taking manual reading. If both transducer and manual readings (converted to elevation) indicate pumping is required but does not automatically begin, manually pump LCS. Troubleshoot lack of automatic pumping.
- (b) **Depth to water level should not be less than 66.83 ft below the top of sump** (equates to a water level of 674.00 ft AMSL or water depth of 36 inches). Initiate pumping if the water level is above 674.00 ft AMSL. Compare manual water level measurement against transducer reading. Troubleshoot discrepancies.

2022 Summary of Leachae Collection System Log  
 East Plant Area TSCA Vault Annual Report, Calendar Year 2022  
 GM Bedford Casting Operations Facility  
 Bedford, Indiana

	(Y) Transducer Water Water Level <sup>(a)</sup> (from SCADA) (inches) <i>*should not be more than 36 inches*</i>	(1) Calculated Elevation from Transducer Measurement <sup>(a)</sup> (ft AMSL) <i>*should not be more than 674.00 ft AMSL*</i>	(X) Manual Depth To Water <sup>(b)</sup> (feet) <i>*should not be less than 66.83 ft*</i>	(2) Calculated Elevation from Manual Depth Measurement <sup>(b)</sup> (ft AMSL) <i>*should not be more than 674.00 ft AMSL*</i>	Water Pumped (from SCADA) (gallons)	Cumulative Water Removed (gallons)	Sample Collected	Maintenance, Calibration, or Programing Performed	Comments
Frequency	daily		weekly				monthly		
4/1/22	-15.3	error			426	426	☐ Sampled	☐	
4/2/22	-15.3	error			416	842	☐ Sampled	☐	
4/3/22	-15.3	error			386	1228	☐ Sampled	☐	
4/4/22	-15.3	error	68.98	671.85	363	1591	☐ Sampled	☐	
4/5/22	-15.3	error			390	1981	☐ Sampled	☐	
4/6/22	-15.3	error			405	2386	☐ Sampled	☐	
4/7/22	-15.3	error			421	2807	☐ Sampled	☐	
4/8/22	-15.3	error			404	3211	☐ Sampled	☐	
4/9/22	-15.3	error			379	3590	☐ Sampled	☐	
4/10/22	-15.3	error			354	3944	☐ Sampled	☐	
4/11/22	-15.3	error	69.2	671.63	385	4329	☐ Sampled	☐	
4/12/22	-15.3	error			326	4655	☐ Sampled	☐	
4/13/22	-15.3	error			6613	11268	☐ Sampled	☐	
4/14/22	-15.3	error			622	11890	☐ Sampled	☐	
4/15/22	-15.3	error			162	12052	☐ Sampled	☐	
4/16/22	-15.3	error			230	12282	☐ Sampled	☐	
4/17/22	-15.3	error			272	12554	☐ Sampled	☐	
4/18/22	-15.3	error	69.45	671.38	282	12836	☐ Sampled	☐	
4/19/22	-15.3	error			304	13140	☐ Sampled	☐	
4/20/22	-15.3	error			273	13413	☐ Sampled	☐	
4/21/22	-15.3	error			290	13703	☐ Sampled	☐	
4/22/22	-15.3	error			269	13972	☐ Sampled	☐	
4/23/22	-15.3	error			258	14230	☐ Sampled	☐	
4/24/22	-15.4	error			258	14488	☐ Sampled	☐	
4/25/22	-15.4	error	69.44	671.39	233	14721	☐ Sampled	☐	
4/26/22	-15.3	error			279	15000	☐ Sampled	☐	
4/27/22	-15.3	error			280	15280	☐ Sampled	☐	
4/28/22	-15.3	error			267	15547	☐ Sampled	☐	
4/29/22	-15.3	error			255	15802	☐ Sampled	☐	
4/30/22	-15.4	error			252	16054	☐ Sampled	☐	

Notes: Top of sump [top of concrete manhole] (feet AMSL): 740.83  
 Bottom of sump (feet AMSL): 671.00

Inside diameter of sump (feet): 6  
 Total depth of sump manhole (feet): 69.83

Pump operating level between 1.5 ft (672.50 ft AMSL or 68.83 ft below the top of sump) and 3 ft (674.00 ft AMSL or 66.83 ft below the top of sump) of water in the LCS manhole.  
 Pump automatically starts based on transducer reading.

- (a) **Water level not to rise above 36 inches deep** (equates to a water level of 674.00 ft AMSL or 66.83 ft below top of the sump). Pumping must be initiated if the water level is above 674.00 ft AMSL. Pumping automatically initiated based on transducer readings. If does not occur, confirm SCADA water level measurements by taking manual reading. If both transducer and manual readings (converted to elevation) indicate pumping is required but does not automatically begin, manually pump LCS. Troubleshoot lack of automatic pumping.
- (b) **Depth to water level should not be less than 66.83 ft below the top of sump** (equates to a water level of 674.00 ft AMSL or water depth of 36 inches). Initiate pumping if the water level is above 674.00 ft AMSL. Compare manual water level measurement against transducer reading. Troubleshoot discrepancies.

2022 Summary of Leachae Collection System Log  
 East Plant Area TSCA Vault Annual Report, Calendar Year 2022  
 GM Bedford Casting Operations Facility  
 Bedford, Indiana

	(Y) Transducer Water Level <sup>(a)</sup> (from SCADA) (inches) *should not be more than 36 inches*	(1) Calculated Elevation from Transducer Measurement <sup>(a)</sup> (ft AMSL) *should not be more than 674.00 ft AMSL*	(X) Manual Depth To Water <sup>(b)</sup> (feet) *should not be less than 66.83 ft*	(2) Calculated Elevation from Manual Depth Measurement <sup>(b)</sup> (ft AMSL) *should not be more than 674.00 ft AMSL*	Water Pumped (from SCADA) (gallons)	Cumulative Water Removed (gallons)	Sample Collected	Maintenance, Calibration, or Programing Performed	Comments
Frequency	daily		weekly				monthly		
5/1/22	-15.4	error			268	268	Sampled		
5/2/22	-15.4	error	69.39	671.44	247	515	Sampled		
5/3/22	-15.3	error			237	752	Sampled		
5/4/22	-15.3	error			288	1040	Sampled		
5/5/22	-15.3	error			292	1332	Sampled		
5/6/22	-15.3	error			272	1604	Sampled		
5/7/22	-15.3	error			261	1865	Sampled		
5/8/22	-15.4	error			275	2140	Sampled		
5/9/22	-15.3	error	69.37	671.46	278	2418	Sampled		
5/10/22	-15.4	error			257	2675	Sampled		
5/11/22	-15.4	error			246	2921	Sampled		
5/12/22	-15.4	error			245	3166	Sampled		
5/13/22	-15.3	error			243	3409	Sampled		
5/14/22	-15.4	error			161	3570	Sampled		
5/15/22	-15.3	error			255	3825	Sampled		
5/16/22	-15.4	error	69.06	671.77	293	4118	Sampled		
5/17/22	-15.4	error			298	4416	Sampled		
5/18/22	-15.4	error			266	4682	Sampled		
5/19/22	-15.4	error			253	4935	Sampled		
5/20/22	-15.4	error			30	4965	Sampled		
5/21/22	-15.4	error			102	5067	Sampled		
5/22/22	-15.4	error			71	5138	Sampled		
5/23/22	-15.3	error	68.76	672.07	77	5215	Sampled		
5/24/22	-15.3	error			71	5286	Sampled		
5/25/22	-15.4	error			87	5373	Sampled		
5/26/22	-15.4	error			63	5436	Sampled		
5/27/22	-15.3	error			217	5653	Sampled		
5/28/22	-15.4	error			269	5922	Sampled		
5/29/22	-15.3	error			195	6117	Sampled		
5/30/22	-15.4	error			224	6341	Sampled		
5/31/22	-15.4	error	68.43	672.40	237	6578	Sampled		

Notes: Top of sump [top of concrete manhole] (feet AMSL): 740.83  
 Bottom of sump (feet AMSL): 671.00

Inside diameter of sump (feet): 6  
 Total depth of sump manhole (feet): 69.83

Pump operating level between 1.5 ft (672.50 ft AMSL or 68.83 ft below the top of sump) and 3 ft (674.00 ft AMSL or 66.83 ft below the top of sump) of water in the LCS manhole.  
 Pump automatically starts based on transducer reading.

- (a) **Water level not to rise above 36 inches deep** (equates to a water level of 674.00 ft AMSL or 66.83 ft below top of the sump). Pumping must be initiated if the water level is above 674.00 ft AMSL. Pumping automatically initiated based on transducer readings. If does not occur, confirm SCADA water level measurements by taking manual reading. If both transducer and manual readings (converted to elevation) indicate pumping is required but does not automatically begin, manually pump LCS. Troubleshoot lack of automatic pumping.
- (b) **Depth to water level should not be less than 66.83 ft below the top of sump** (equates to a water level of 674.00 ft AMSL or water depth of 36 inches). Initiate pumping if the water level is above 674.00 ft AMSL. Compare manual water level measurement against transducer reading. Troubleshoot discrepancies.

2022 Summary of Leachae Collection System Log  
 East Plant Area TSCA Vault Annual Report, Calendar Year 2022  
 GM Bedford Casting Operations Facility  
 Bedford, Indiana

	(Y) Transducer Water Level <sup>(a)</sup> (from SCADA) (inches) <i>*should not be more than 36 inches*</i>	(1) Calculated Elevation from Transducer Measurement <sup>(a)</sup> (ft AMSL) <i>*should not be more than 674.00 ft AMSL*</i>	(X) Manual Depth To Water <sup>(b)</sup> (feet) <i>*should not be less than 66.83 ft*</i>	(2) Calculated Elevation from Manual Depth Measurement <sup>(b)</sup> (ft AMSL) <i>*should not be more than 674.00 ft AMSL*</i>	Water Pumped (from SCADA) (gallons)	Cumulative Water Removed (gallons)	Sample Collected	Maintenance, Calibration, or Programing Performed	Comments
Frequency	daily		weekly				monthly		
6/1/22	-15.4	error			205	205	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
6/2/22	-15.4	error			216	421	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
6/3/22	-15.4	error			228	649	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
6/4/22	-15.4	error			240	889	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
6/5/22	-15.4	error			249	1138	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
6/6/22	-15.4	error	68.4	672.43	214	1352	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
6/7/22	-15.4	error			258	1610	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
6/8/22	-15.4	error			237	1847	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
6/9/22	-15.4	error			223	2070	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
6/10/22	-15.4	error			236	2306	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
6/11/22	-15.4	error			227	2533	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
6/12/22	-15.4	error			222	2755	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
6/13/22	-15.4	error	68.37	672.46	221	2976	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
6/14/22	-15.4	error			213	3189	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
6/15/22	-15.4	error			220	3409	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
6/16/22	-15.4	error			199	3608	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
6/17/22	-15.4	error			205	3813	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
6/18/22	-15.4	error			193	4006	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
6/19/22	-15.4	error			184	4190	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
6/20/22	-15.4	error	68.36	672.47	179	4369	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
6/21/22	-15.4	error			184	4553	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
6/22/22	-15.4	error			193	4746	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
6/23/22	-15.4	error			182	4928	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
6/24/22	-15.4	error			176	5104	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
6/25/22	-15.4	error			181	5285	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
6/26/22	-15.4	error			171	5456	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
6/27/22	-15.4	error	68.32	672.51	169	5625	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
6/28/22	-15.4	error			173	5798	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
6/29/22	-15.4	error			212	6010	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
6/30/22	-15.4	error			167	6177	<input type="checkbox"/> Sampled	<input type="checkbox"/>	

Notes: Top of sump [top of concrete manhole] (feet AMSL): 740.83  
 Bottom of sump (feet AMSL): 671.00

Inside diameter of sump (feet): 6  
 Total depth of sump manhole (feet): 69.83

Pump operating level between 1.5 ft (672.50 ft AMSL or 68.83 ft below the top of sump) and 3 ft (674.00 ft AMSL or 66.83 ft below the top of sump) of water in the LCS manhole.  
 Pump automatically starts based on transducer reading.

- (a) **Water level not to rise above 36 inches deep** (equates to a water level of 674.00 ft AMSL or 66.83 ft below top of the sump). Pumping must be initiated if the water level is above 674.00 ft AMSL. Pumping automatically initiated based on transducer readings. If does not occur, confirm SCADA water level measurements by taking manual reading. If both transducer and manual readings (converted to elevation) indicate pumping is required but does not automatically begin, manually pump LCS. Troubleshoot lack of automatic pumping.
- (b) **Depth to water level should not be less than 66.83 ft below the top of sump** (equates to a water level of 674.00 ft AMSL or water depth of 36 inches). Initiate pumping if the water level is above 674.00 ft AMSL. Compare manual water level measurement against transducer reading. Troubleshoot discrepancies.

2022 Summary of Leachae Collection System Log  
 East Plant Area TSCA Vault Annual Report, Calendar Year 2022  
 GM Bedford Casting Operations Facility  
 Bedford, Indiana

	(Y) Transducer Water Level <sup>(a)</sup> (from SCADA) (inches) <i>*should not be more than 36 inches*</i>	(1) Calculated Elevation from Transducer Measurement <sup>(a)</sup> (ft AMSL) <i>*should not be more than 674.00 ft AMSL*</i>	(X) Manual Depth To Water <sup>(b)</sup> (feet) <i>*should not be less than 66.83 ft*</i>	(2) Calculated Elevation from Manual Depth Measurement <sup>(b)</sup> (ft AMSL) <i>*should not be more than 674.00 ft AMSL*</i>	Water Pumped (from SCADA) (gallons)	Cumulative Water Removed (gallons)	Sample Collected	Maintenance, Calibration, or Programing Performed	Comments
Frequency	daily		weekly				monthly		
7/1/22	-15.4	error			162	162	<input type="checkbox"/> Sampled		
7/2/22	-15.4	error			159	321	<input type="checkbox"/> Sampled		
7/3/22	-15.4	error			156	477	<input type="checkbox"/> Sampled		
7/4/22	-15.4	error			160	637	<input type="checkbox"/> Sampled		
7/5/22	-15.4	error	68.34	672.49	4452	5089	<input checked="" type="checkbox"/> Sampled		sampled and pumped
7/6/22	-15.4	error	68.76	672.07	246	5335	<input type="checkbox"/> Sampled		
7/7/22	-15.4	error					<input type="checkbox"/> Sampled		SCADA work - fixed false flow readings
7/8/22	-15.4	error					<input type="checkbox"/> Sampled		
7/9/22	-15.4	error					<input type="checkbox"/> Sampled		
7/10/22	-15.4	error					<input type="checkbox"/> Sampled		
7/11/22	-15.4	error	68.74	672.09			<input type="checkbox"/> Sampled		
7/12/22	-15.4	error					<input type="checkbox"/> Sampled		
7/13/22	-15.4	error					<input type="checkbox"/> Sampled		
7/14/22	-15.4	error					<input type="checkbox"/> Sampled		
7/15/22	-15.4	error					<input type="checkbox"/> Sampled		
7/16/22	-15.4	error					<input type="checkbox"/> Sampled		
7/17/22	-15.4	error					<input type="checkbox"/> Sampled		
7/18/22	-15.4	error	68.72	672.11			<input type="checkbox"/> Sampled		
7/19/22	-15.4	error					<input type="checkbox"/> Sampled		
7/20/22	-15.4	error					<input type="checkbox"/> Sampled		
7/21/22	-15.4	error					<input type="checkbox"/> Sampled		
7/22/22	-15.4	error					<input type="checkbox"/> Sampled		
7/23/22	-15.4	error					<input type="checkbox"/> Sampled		
7/24/22	-15.4	error					<input type="checkbox"/> Sampled		
7/25/22	-15.4	error	68.71	672.12			<input type="checkbox"/> Sampled		
7/26/22	-15.4	error					<input type="checkbox"/> Sampled		
7/27/22	-15.4	error					<input type="checkbox"/> Sampled		
7/28/22	-15.4	error					<input type="checkbox"/> Sampled		
7/29/22	44.3	674.69	65.7	675.13	10363	15698	<input type="checkbox"/> Sampled		first reading @ SCADA - pumped down to 28"
7/30/22	33.9	673.83	66.9	673.93	0	15698	<input type="checkbox"/> Sampled		
7/31/22	34.2	673.85	66.73	674.10	10474	26172	<input type="checkbox"/> Sampled		Pumped down to 17.3"

Notes: Top of sump [top of concrete manhole] (feet AMSL): 740.83  
 Bottom of sump (feet AMSL): 671.00

Inside diameter of sump (feet): 6  
 Total depth of sump manhole (feet): 69.83

Pump operating level between 1.5 ft (672.50 ft AMSL or 68.83 ft below the top of sump) and 3 ft (674.00 ft AMSL or 66.83 ft below the top of sump) of water in the LCS manhole.  
 Pump automatically starts based on transducer reading.

- (a) **Water level not to rise above 36 inches deep** (equates to a water level of 674.00 ft AMSL or 66.83 ft below top of the sump). Pumping must be initiated if the water level is above 674.00 ft AMSL. Pumping automatically initiated based on transducer readings. If does not occur, confirm SCADA water level measurements by taking manual reading. If both transducer and manual readings (converted to elevation) indicate pumping is required but does not automatically begin, manually pump LCS. Troubleshoot lack of automatic pumping.
- (b) **Depth to water level should not be less than 66.83 ft below the top of sump** (equates to a water level of 674.00 ft AMSL or water depth of 36 inches). Initiate pumping if the water level is above 674.00 ft AMSL. Compare manual water level measurement against transducer reading. Troubleshoot discrepancies.

**2022 Summary of Leachae Collection System Log  
East Plant Area TSCA Vault Annual Report, Calendar Year 2022  
GM Bedford Casting Operations Facility  
Bedford, Indiana**

	(Y) Transducer Water Level <sup>(a)</sup> (from SCADA) (inches) <i>*should not be more than 36 inches*</i>	(1) Calculated Elevation from Transducer Measurement <sup>(a)</sup> (ft AMSL) <i>*should not be more than 674.00 ft AMSL*</i>	(X) Manual Depth To Water <sup>(b)</sup> (feet) <i>*should not be less than 66.83 ft*</i>	(2) Calculated Elevation from Manual Depth Measurement <sup>(b)</sup> (ft AMSL) <i>*should not be more than 674.00 ft AMSL*</i>	Water Pumped (from SCADA) (gallons)	Cumulative Water Removed (gallons)	Sample Collected	Maintenance, Calibration, or Programing Performed	Comments
Frequency	daily		weekly				monthly		
8/1/22	18.7	672.56	66.54	674.29	3	3	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
8/2/22	18.3	672.53	66.99	673.84	1683	1686	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
8/3/22	16.5	672.38	66.7	674.13	5004	6690	<input checked="" type="checkbox"/> Sampled	<input type="checkbox"/>	sampled @ 0915 manual measurement after pumping is 67.68
8/4/22	9.4	671.78	67.19	673.64	0	6690	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
8/5/22	20	672.67	66.43	674.40	9754	16444	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
8/6/22	6	671.50	67.58	673.25	8	16452	<input type="checkbox"/> Sampled	<input type="checkbox"/>	Scada readings failed for gallons pumped. Manually calculated gallons from scada readings.
8/7/22	11	671.92			0	16452	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
8/8/22	13.5	672.13	66.87	673.96	3072	19524	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
8/9/22	9.2	671.77			0	19524	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
8/10/22	10	671.83			0	19524	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
8/11/22	11	671.92			2	19526	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
8/12/22	11.4	671.95			0	19526	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
8/13/22	12.7	672.06			0	19526	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
8/14/22	14.3	672.19			0	19526	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
8/15/22	13.6	672.13	66.97	673.86	21122	40648	<input type="checkbox"/> Sampled	<input checked="" type="checkbox"/>	GHD fixed the Scada controls for the LCS. Ran a test of the scada in automatic mode and pump P102 turned on and pumped. Stopped the pump by switching to manual operations. Started pump from manual mode. Stopped the pump after test and thought it shut down but did not. pumped until morning and switched to automatic mode and shut down pump. GHD was notified and is working on this issue.
8/16/22	-15.4	error	69.53	671.30	605	41253	<input type="checkbox"/> Sampled	<input checked="" type="checkbox"/>	manually pumped down with scada malfunction.
8/17/22	-15.4	error			0	41253	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
8/18/22	-15.4	error			0	41253	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
8/19/22	-15.4	error			0	41253	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
8/20/22	-15.4	error			0	41253	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
8/21/22	-15.4	error			0	41253	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
8/22/22	-15.4	error	69.34	671.49	0	41253	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
8/23/22	-15.4	error			0	41253	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
8/24/22	-15.4	error			0	41253	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
8/25/22	-15.4	error			0	41253	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
8/26/22	-15.4	error			0	41253	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
8/27/22	-15.4	error			0	41253	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
8/28/22	-15.4	error			0	41253	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
8/29/22	-15.4	error	69.33	671.50	0	41253	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
8/30/22	-15.4	error			0	41253	<input type="checkbox"/> Sampled	<input type="checkbox"/>	
8/31/22	-15.4	error			0	41253	<input type="checkbox"/> Sampled	<input type="checkbox"/>	

Notes: Top of sump [top of concrete manhole] (feet AMSL): 740.83  
Bottom of sump (feet AMSL): 671.00

Inside diameter of sump (feet): 6  
Total depth of sump manhole (feet): 69.83

Pump operating level between 1.5 ft (672.50 ft AMSL or 68.83 ft below the top of sump) and 3 ft (674.00 ft AMSL or 66.83 ft below the top of sump) of water in the LCS manhole.  
Pump automatically starts based on transducer reading.

- (a) **Water level not to rise above 36 inches deep** (equates to a water level of 674.00 ft AMSL or 66.83 ft below top of the sump). Pumping must be initiated if the water level is above 674.00 ft AMSL. Pumping automatically initiated based on transducer readings. If does not occur, confirm SCADA water level measurements by taking manual reading. If both transducer and manual readings (converted to elevation) indicate pumping is required but does not automatically begin, manually pump LCS. Troubleshoot lack of automatic pumping.
- (b) **Depth to water level should not be less than 66.83 ft below the top of sump** (equates to a water level of 674.00 ft AMSL or water depth of 36 inches). Initiate pumping if the water level is above 674.00 ft AMSL. Compare manual water level measurement against transducer reading. Troubleshoot discrepancies.



2022 Summary of Leachae Collection System Log  
 East Plant Area TSCA Vault Annual Report, Calendar Year 2022  
 GM Bedford Casting Operations Facility  
 Bedford, Indiana

	(Y) Transducer Water Water Level <sup>(a)</sup> (from SCADA) (inches) <i>*should not be more than 36 inches*</i>	(1) Calculated Elevation from Transducer Measurement <sup>(a)</sup> (ft AMSL) <i>*should not be more than 674.00 ft AMSL*</i>	(X) Manual Depth To Water <sup>(b)</sup> (feet) <i>*should not be less than 66.83 ft*</i>	(2) Calculated Elevation from Manual Depth Measurement <sup>(b)</sup> (ft AMSL) <i>*should not be more than 674.00 ft AMSL*</i>	Water Pumped (from SCADA) (gallons)	Cumulative Water Removed (gallons)	Sample Collected	Maintenance, Calibration, or Programing Performed	Comments	
Frequency	daily		weekly				monthly			
9/1/22	-15.4	error			0	0	<input type="checkbox"/> Sampled		water level is still below level sensor reading.	
9/2/22	-15.4	error			0	0	<input type="checkbox"/> Sampled			
9/3/22	-15.4	error			0	0	<input type="checkbox"/> Sampled			
9/4/22	-15.4	error			0	0	<input type="checkbox"/> Sampled			
9/5/22	-15.4	error			0	0	<input type="checkbox"/> Sampled			
9/6/22	-15.4	error			0	0	<input type="checkbox"/> Sampled			
9/7/22	-15.4	error			0	0	<input type="checkbox"/> Sampled			
9/8/22	-15.4	error	69.4	671.43	213	213	<input checked="" type="checkbox"/> Sampled			9/8/22 0920 sampled LCS until flow stopped. Manual measurement before pumping 69.35 after pumping 69.40
9/9/22	-15.4	error			0	213	<input type="checkbox"/> Sampled			
9/10/22	-15.4	error			0	213	<input type="checkbox"/> Sampled			
9/11/22	-15.4	error			0	213	<input type="checkbox"/> Sampled			
9/12/22	-15.4	error	69.33	671.50	0	213	<input type="checkbox"/> Sampled			
9/13/22	-15.4	error			0	213	<input type="checkbox"/> Sampled			
9/14/22	-15.4	error			0	213	<input type="checkbox"/> Sampled			
9/15/22	-15.4	error			0	213	<input type="checkbox"/> Sampled			
9/16/22	-15.4	error			0	213	<input type="checkbox"/> Sampled			
9/17/22	-15.4	error			0	213	<input type="checkbox"/> Sampled			
9/18/22	-15.4	error			0	213	<input type="checkbox"/> Sampled			
9/19/22	-15.4	error	69.32	671.51	0	213	<input type="checkbox"/> Sampled			
9/20/22	-15.4	error			0	213	<input type="checkbox"/> Sampled			
9/21/22	-15.4	error			0	213	<input type="checkbox"/> Sampled			
9/22/22	-15.4	error			0	213	<input type="checkbox"/> Sampled			
9/23/22	-15.4	error			0	213	<input type="checkbox"/> Sampled			
9/24/22	-15.4	error			0	213	<input type="checkbox"/> Sampled			
9/25/22	-15.4	error			0	213	<input type="checkbox"/> Sampled			
9/26/22	-15.4	error	69.26	671.57	0	213	<input type="checkbox"/> Sampled			water level is still below level sensor readings
9/27/22	-15.4	error			0	213	<input type="checkbox"/> Sampled			
9/28/22	-15.4	error			0	213	<input type="checkbox"/> Sampled			
9/29/22	-15.4	error			0	213	<input type="checkbox"/> Sampled			
9/30/22	-15.4	error			0	213	<input type="checkbox"/> Sampled			

Notes: Top of sump [top of concrete manhole] (feet AMSL): 740.83  
 Bottom of sump (feet AMSL): 671.00

Inside diameter of sump (feet): 6  
 Total depth of sump manhole (feet): 69.83

Pump operating level between 1.5 ft (672.50 ft AMSL or 68.83 ft below the top of sump) and 3 ft (674.00 ft AMSL or 66.83 ft below the top of sump) of water in the LCS manhole.  
 Pump automatically starts based on transducer reading.

- (a) **Water level not to rise above 36 inches deep** (equates to a water level of 674.00 ft AMSL or 66.83 ft below top of the sump). Pumping must be initiated if the water level is above 674.00 ft AMSL. Pumping automatically initiated based on transducer readings. If does not occur, confirm SCADA water level measurements by taking manual reading. If both transducer and manual readings (converted to elevation) indicate pumping is required but does not automatically begin, manually pump LCS. Troubleshoot lack of automatic pumping.
- (b) **Depth to water level should not be less than 66.83 ft below the top of sump** (equates to a water level of 674.00 ft AMSL or water depth of 36 inches). Initiate pumping if the water level is above 674.00 ft AMSL. Compare manual water level measurement against transducer reading. Troubleshoot discrepancies.

2022 Summary of Leachae Collection System Log  
 East Plant Area TSCA Vault Annual Report, Calendar Year 2022  
 GM Bedford Casting Operations Facility  
 Bedford, Indiana

	(Y) Transducer Water Water Level <sup>(a)</sup> (from SCADA) (inches) <small>*should not be more than 36 inches*</small>	(1) Calculated Elevation from Transducer Measurement <sup>(a)</sup> (ft AMSL)  <small>*should not be more than 674.00 ft AMSL*</small>	(X) Manual Depth To Water <sup>(b)</sup> (feet)  <small>*should not be less than 66.83 ft*</small>	(2) Calculated Elevation from Manual Depth Measurement <sup>(b)</sup> (ft AMSL)  <small>*should not be more than 674.00 ft AMSL*</small>	Water Pumped (from SCADA) (gallons)	Cumulative Water Removed (gallons)	Sample Collected  <small>monthly</small>	Maintenance, Calibration, or Programing Performed	Comments
Frequency	daily		weekly						
10/1/22	-15.4	error			0	0	<input type="checkbox"/> Sampled		
10/2/22	-15.4	error			0	0	<input type="checkbox"/> Sampled		
10/3/22	-15.3	error	69.22	671.61	0	0	<input type="checkbox"/> Sampled		
10/4/22	-15.4	error			0	0	<input type="checkbox"/> Sampled		
10/5/22	-15.4	error			0	0	<input type="checkbox"/> Sampled		
10/6/22	-15.4	error			0	0	<input type="checkbox"/> Sampled		
10/7/22	-15.4	error			0	0	<input type="checkbox"/> Sampled		Re-surveyed location where manual measurements are taken. Updated elevation is 740.87 ft. AMSL
10/8/22	-15.4	error			0	0	<input type="checkbox"/> Sampled		
10/9/22	-15.4	error			0	0	<input type="checkbox"/> Sampled		
10/10/22	-15.3	error	69.22	671.65	0	0	<input type="checkbox"/> Sampled		
10/11/22	-15.4	error	69.41	671.46	593	593	<input checked="" type="checkbox"/> Sampled		sampled and pumped
10/12/22	-15.4	error			0	593	<input type="checkbox"/> Sampled		
10/13/22	-15.4	error			0	593	<input type="checkbox"/> Sampled		
10/14/22	-15.3	error			0	593	<input type="checkbox"/> Sampled		
10/15/22	-15.4	error			0	593	<input type="checkbox"/> Sampled		
10/16/22	-15.4	error			0	593	<input type="checkbox"/> Sampled		
10/17/22	-15.3	error	69.26	671.61	0	593	<input type="checkbox"/> Sampled		measured to bottom of well 70.03
10/18/22	-15.3	error			0	593	<input type="checkbox"/> Sampled		
10/19/22	-15.3	error			0	593	<input type="checkbox"/> Sampled		
10/20/22	-15.3	error			0	593	<input type="checkbox"/> Sampled		
10/21/22	-15.3	error			0	593	<input type="checkbox"/> Sampled		
10/22/22	-15.3	error			0	593	<input type="checkbox"/> Sampled		
10/23/22	-15.4	error			0	593	<input type="checkbox"/> Sampled		
10/24/22	-15.4	error	69.23	671.64	0	593	<input type="checkbox"/> Sampled		
10/25/22	-15.4	error			0	593	<input type="checkbox"/> Sampled		
10/26/22	-15.3	error			0	593	<input type="checkbox"/> Sampled		
10/27/22	-15.3	error			0	593	<input type="checkbox"/> Sampled		
10/28/22	-15.3	error			0	593	<input type="checkbox"/> Sampled		
10/29/22	-15.4	error			0	593	<input type="checkbox"/> Sampled		
10/30/22	-15.4	error			0	593	<input type="checkbox"/> Sampled		
10/31/22	-15.4	error	69.21	671.66	0	593	<input type="checkbox"/> Sampled		

**Notes:** Top of sump [top of concrete manhole] (feet AMSL): 740.83  
 Bottom of sump (feet AMSL): 671.00  
 Top of sump [top of concrete manhole - revised location as of 10/7/2022] (feet AMSL): 740.87  
 Pump operating level between 1.5 ft (672.50 ft AMSL or 68.83 ft below the top of sump) and 3 ft (674.00 ft AMSL or 66.83 ft below the top of sump) of water in the LCS manhole.  
 Pump automatically starts based on transducer reading.

Inside diameter of sump (feet): 6  
 Total depth of sump manhole (feet): 69.83

- (a) **Water level not to rise above 36 inches deep** (equates to a water level of 674.00 ft AMSL or 66.83 ft below top of the sump). Pumping must be initiated if the water level is above 674.00 ft AMSL. Pumping automatically initiated based on transducer readings. If does not occur, confirm SCADA water level measurements by taking manual reading. If both transducer and manual readings (converted to elevation) indicate pumping is required but does not automatically begin, manually pump LCS. Troubleshoot lack of automatic pumping.
- (b) **Depth to water level should not be less than 66.83 ft below the top of sump** (equates to a water level of 674.00 ft AMSL or water depth of 36 inches). Initiate pumping if the water level is above 674.00 ft AMSL. Compare manual water level measurement against transducer reading. Troubleshoot discrepancies.

2022 Summary of Leachae Collection System Log  
 East Plant Area TSCA Vault Annual Report, Calendar Year 2022  
 GM Bedford Casting Operations Facility  
 Bedford, Indiana

	(Y) Transducer Water Level <sup>(a)</sup> (from SCADA) (inches) <i>*should not be more than 36 inches*</i>	(1) Calculated Elevation from Transducer Measurement <sup>(a)</sup> (ft AMSL) <i>*should not be more than 674.00 ft AMSL*</i>	(X) Manual Depth To Water <sup>(b)</sup> (feet) <i>*should not be less than 66.83 ft*</i>	(2) Calculated Elevation from Manual Depth Measurement <sup>(b)</sup> (ft AMSL) <i>*should not be more than 674.00 ft AMSL*</i>	Water Pumped (from SCADA) (gallons)	Cumulative Water Removed (gallons)	Sample Collected	Maintenance, Calibration, or Programing Performed	Comments
Frequency	daily		weekly				monthly		
11/1/22	-15.4	error	69.21	671.66	0	0	<input type="checkbox"/> Sampled		sampled and pumped
11/2/22	-15.4	error			0	0	<input type="checkbox"/> Sampled		
11/3/22	-15.4	error			0	0	<input type="checkbox"/> Sampled		
11/4/22	-15.4	error			0	0	<input type="checkbox"/> Sampled		
11/5/22	-15.4	error			0	0	<input type="checkbox"/> Sampled		
11/6/22	-15.4	error			0	0	<input type="checkbox"/> Sampled		
11/7/22	-15.4	error			0	0	<input type="checkbox"/> Sampled		
11/8/22	-15.4	error	69.43	671.44	640	640	<input checked="" type="checkbox"/> Sampled		
11/9/22	-15.4	error			0	640	<input type="checkbox"/> Sampled		
11/10/22	-15.4	error			0	640	<input type="checkbox"/> Sampled		
11/11/22	-15.4	error			0	640	<input type="checkbox"/> Sampled		
11/12/22	-15.3	error			0	640	<input type="checkbox"/> Sampled		
11/13/22	-15.3	error			0	640	<input type="checkbox"/> Sampled		
11/14/22	-15.3	error	69.26	671.61	0	640	<input type="checkbox"/> Sampled		
11/15/22	-15.3	error			0	640	<input type="checkbox"/> Sampled		
11/16/22	-15.3	error			0	640	<input type="checkbox"/> Sampled		
11/17/22	-15.3	error			0	640	<input type="checkbox"/> Sampled		
11/18/22	-15.3	error			0	640	<input type="checkbox"/> Sampled		
11/19/22	-15.3	error			0	640	<input type="checkbox"/> Sampled		
11/20/22	-15.3	error			0	640	<input type="checkbox"/> Sampled		
11/21/22	-15.3	error	69.23	671.64	0	640	<input type="checkbox"/> Sampled		
11/22/22	-15.3	error			0	640	<input type="checkbox"/> Sampled		
11/23/22	-15.3	error			0	640	<input type="checkbox"/> Sampled		
11/24/22	-15.3	error			0	640	<input type="checkbox"/> Sampled		
11/25/22	-15.3	error			0	640	<input type="checkbox"/> Sampled		
11/26/22	-15.3	error			0	640	<input type="checkbox"/> Sampled		
11/27/22	-15.3	error			0	640	<input type="checkbox"/> Sampled		
11/28/22	-15.3	error	69.23	671.64	0	640	<input type="checkbox"/> Sampled		
11/29/22	-15.3	error			0	640	<input type="checkbox"/> Sampled		
11/30/22	-15.3	error			0	640	<input type="checkbox"/> Sampled		

Notes: Top of sump [top of concrete manhole] (feet AMSL): 740.83

Bottom of sump (feet AMSL): 671.00

Top of sump [top of concrete manhole - revised location as of 10/7/2022] (feet AMSL): 740.87

Pump operating level between 1.5 ft (672.50 ft AMSL or 68.83 ft below the top of sump) and 3 ft (674.00 ft AMSL or 66.83 ft below the top of sump) of water in the LCS manhole.

Pump automatically starts based on transducer reading.

Inside diameter of sump (feet): 6

Total depth of sump manhole (feet): 69.83

(a) **Water level not to rise above 36 inches deep** (equates to a water level of 674.00 ft AMSL or 66.83 ft below top of the sump). Pumping must be initiated if the water level is above 674.00 ft AMSL.

Pumping automatically initiated based on transducer readings. If does not occur, confirm SCADA water level measurements by taking manual reading. If both transducer and manual readings (converted to elevation) indicate pumping is required but does not automatically begin, manually pump LCS. Troubleshoot lack of automatic pumping.

(b) **Depth to water level should not be less than 66.83 ft below the top of sump** (equates to a water level of 674.00 ft AMSL or water depth of 36 inches). Initiate pumping if the water level is above 674.00 ft AMSL. Compare manual water level measurement against transducer reading. Troubleshoot discrepancies.

2022 Summary of Leachae Collection System Log  
 East Plant Area TSCA Vault Annual Report, Calendar Year 2022  
 GM Bedford Casting Operations Facility  
 Bedford, Indiana

	(Y) Transducer Water Level <sup>(a)</sup> (from SCADA) (inches) <i>*should not be more than 36 inches*</i>	(1) Calculated Elevation from Transducer Measurement <sup>(a)</sup> (ft AMSL) <i>*should not be more than 674.00 ft AMSL*</i>	(X) Manual Depth To Water <sup>(b)</sup> (feet) <i>*should not be less than 66.83 ft*</i>	(2) Calculated Elevation from Manual Depth Measurement <sup>(b)</sup> (ft AMSL) <i>*should not be more than 674.00 ft AMSL*</i>	Water Pumped (from SCADA) (gallons)	Cumulative Water Removed (gallons)	Sample Collected	Maintenance, Calibration, or Programing Performed	Comments
Frequency	daily		weekly				monthly		
12/1/22	-15.3	error					<input type="checkbox"/> Sampled	<input type="checkbox"/>	
12/2/22	-15.3	error					<input type="checkbox"/> Sampled	<input type="checkbox"/>	
12/3/22	-15.3	error					<input type="checkbox"/> Sampled	<input type="checkbox"/>	
12/4/22	-15.3	error					<input type="checkbox"/> Sampled	<input type="checkbox"/>	
12/5/22	-15.3	error	69.2	671.67			<input type="checkbox"/> Sampled	<input type="checkbox"/>	
12/6/22	-15.3	error	69.2	671.67	703	703	<input checked="" type="checkbox"/> Sampled	<input type="checkbox"/>	sampled and pumped to 69.43
12/7/22	-15.4	error					<input type="checkbox"/> Sampled	<input type="checkbox"/>	
12/8/22	-15.4	error					<input type="checkbox"/> Sampled	<input type="checkbox"/>	
12/9/22	-15.4	error					<input type="checkbox"/> Sampled	<input type="checkbox"/>	
12/10/22	-15.4	error					<input type="checkbox"/> Sampled	<input type="checkbox"/>	
12/11/22	-15.3	error					<input type="checkbox"/> Sampled	<input type="checkbox"/>	
12/12/22	-15.3	error	69.27	671.60			<input type="checkbox"/> Sampled	<input type="checkbox"/>	
12/13/22	-15.4	error					<input type="checkbox"/> Sampled	<input type="checkbox"/>	
12/14/22	-15.4	error					<input type="checkbox"/> Sampled	<input type="checkbox"/>	
12/15/22	-15.4	error					<input type="checkbox"/> Sampled	<input type="checkbox"/>	
12/16/22	-15.4	error					<input type="checkbox"/> Sampled	<input type="checkbox"/>	
12/17/22	-15.4	error					<input type="checkbox"/> Sampled	<input type="checkbox"/>	
12/18/22	-15.3	error					<input type="checkbox"/> Sampled	<input type="checkbox"/>	
12/19/22	-15.3	error	69.25	671.62			<input type="checkbox"/> Sampled	<input type="checkbox"/>	
12/20/22	-15.3	error					<input type="checkbox"/> Sampled	<input type="checkbox"/>	
12/21/22	-15.4	error					<input type="checkbox"/> Sampled	<input type="checkbox"/>	
12/22/22	-15.3	error					<input type="checkbox"/> Sampled	<input type="checkbox"/>	
12/23/22	-15.3	error					<input type="checkbox"/> Sampled	<input type="checkbox"/>	
12/24/22	-15.3	error					<input type="checkbox"/> Sampled	<input type="checkbox"/>	
12/25/22	-15.3	error					<input type="checkbox"/> Sampled	<input type="checkbox"/>	
12/26/22	-15.3	error	69.23	671.64			<input type="checkbox"/> Sampled	<input type="checkbox"/>	
12/27/22	-15.3	error					<input type="checkbox"/> Sampled	<input type="checkbox"/>	
12/28/22	-15.3	error					<input type="checkbox"/> Sampled	<input type="checkbox"/>	
12/29/22	-15.4	error					<input type="checkbox"/> Sampled	<input type="checkbox"/>	
12/30/22	-15.4	error					<input type="checkbox"/> Sampled	<input type="checkbox"/>	
12/31/22	-15.4	error					<input type="checkbox"/> Sampled	<input type="checkbox"/>	

Notes: Top of sump [top of concrete manhole] (feet AMSL): 740.83  
 Bottom of sump (feet AMSL): 671.00

Inside diameter of sump (feet): 6  
 Total depth of sump manhole (feet): 69.83

Pump operating level between 1.5 ft (672.50 ft AMSL or 68.83 ft below the top of sump) and 3 ft (674.00 ft AMSL or 66.83 ft below the top of sump) of water in the LCS manhole.  
 Pump automatically starts based on transducer reading.

- (a) **Water level not to rise above 36 inches deep** (equates to a water level of 674.00 ft AMSL or 66.83 ft below top of the sump). Pumping must be initiated if the water level is above 674.00 ft AMSL. Pumping automatically initiated based on transducer readings. If does not occur, confirm SCADA water level measurements by taking manual reading. If both transducer and manual readings (converted to elevation) indicate pumping is required but does not automatically begin, manually pump LCS. Troubleshoot lack of automatic pumping.
- (b) **Depth to water level should not be less than 66.83 ft below the top of sump** (equates to a water level of 674.00 ft AMSL or water depth of 36 inches). Initiate pumping if the water level is above 674.00 ft AMSL. Compare manual water level measurement against transducer reading. Troubleshoot discrepancies.

**2022 Summary of Leak Detection System Log**  
**East Plant Area TSCA Vault Annual Report, Calendar Year 2022**  
**GM Bedford Casting Operations Facility**  
**Bedford, Indiana**

Frequency	(X) Manual Depth To Water <sup>(a)</sup>  *should not be less than 71.14 ft* (feet) weekly	(Y) Calculated Elevation from Manual Depth Measurement <sup>(b)</sup> (ft AMSL)  *should not be more than 670.00 ft AMSL*	(2) Manual Depth To Water After Pumping  (if pumping occurred)  (feet)	In-Line Flow Meter Reading Before Pumping  gallons	In-Line Flow Meter Reading After Pumping  gallons	Volume Removed  gallons	Days Since Last Pumped  days	Action Leakage Rate <sup>(b)</sup>  gpad	Sample Collected  monthly	Maintenance, Calibration, or Programing Performed	Comments  Summarize issues or observations Provide detail on maintenance, calibration, programing, etc. Identify issues raised to GHD. Identify issues resolved.
1-Jan							173		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
2-Jan							174		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
3-Jan	71.64	669.50					175		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
4-Jan							176		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
5-Jan							177		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
6-Jan							178		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
7-Jan							179		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
8-Jan							180		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
9-Jan							181		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
10-Jan	71.62	669.52					182		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
11-Jan							183		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
12-Jan							184		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
13-Jan							185		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
14-Jan							186		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
15-Jan							187		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
16-Jan							188		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
17-Jan	71.6	669.54					189		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
18-Jan							190		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
19-Jan							191		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
20-Jan							192		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
21-Jan							193		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
22-Jan							194		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
23-Jan							195		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
24-Jan							196		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
25-Jan	71.57	669.57					197		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
26-Jan							198		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
27-Jan							199		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
28-Jan							200		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
29-Jan							201		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
30-Jan							202		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
31-Jan							203		<input type="checkbox"/> Sampled	<input type="checkbox"/>	

Notes: Top of sump [top of concrete manhole] (feet AMSL): 741.14  
 Bottom of sump (feet AMSL): 668.50

Inside diameter of sump (feet): 6  
 Total depth of sump manhole (feet): 72.64

Pump manually starts based on manual readings

- (a) Water level not to rise above 18 inches deep (equates to a water level of 670.00 ft AMSL or 71.14 ft below top of the sump). Pumping must be initiated if the water level is above 670.00 ft AMSL.
- (b) USEPA action leakage rate based on good CQA during construction is 100 gpad. Review operations if calculated ALR is >50 gpad

**2022 Summary of Leak Detection System Log  
East Plant Area TSCA Vault Annual Report, Calendar Year 2022  
GM Bedford Casting Operations Facility  
Bedford, Indiana**

Frequency	(X) Manual Depth To Water <sup>(a)</sup>	(Y) Calculated Elevation from Manual Depth Measurement <sup>(b)</sup> (ft AMSL)	(Z) Manual Depth To Water After Pumping  (if pumping occurred)  (feet)	In-Line Flow Meter Reading Before Pumping  gallons	In-Line Flow Meter Reading After Pumping  gallons	Volume Removed  gallons	Days Since Last Pumped  days	Action Leakage Rate <sup>(b)</sup>  gpad	Sample Collected  monthly	Maintenance, Calibration, or Programing Performed	Comments
	*should not be less than 71.14 ft* (feet) weekly	*should not be more than 670.00 ft AMSL*									Summarize issues or observations Provide detail on maintenance, calibration, programing, etc. Identify issues raised to GHD. Identify issues resolved.
1-Feb							204		<input checked="" type="checkbox"/> Sampled	<input type="checkbox"/>	
2-Feb	71.52	669.62					205		<input checked="" type="checkbox"/> Sampled	<input type="checkbox"/>	
3-Feb							206		<input checked="" type="checkbox"/> Sampled	<input type="checkbox"/>	
4-Feb							207		<input checked="" type="checkbox"/> Sampled	<input type="checkbox"/>	
5-Feb							208		<input checked="" type="checkbox"/> Sampled	<input type="checkbox"/>	
6-Feb							209		<input checked="" type="checkbox"/> Sampled	<input type="checkbox"/>	
7-Feb	71.48	669.66					210		<input checked="" type="checkbox"/> Sampled	<input type="checkbox"/>	
8-Feb							211		<input checked="" type="checkbox"/> Sampled	<input type="checkbox"/>	
9-Feb							212		<input checked="" type="checkbox"/> Sampled	<input type="checkbox"/>	
10-Feb							213		<input checked="" type="checkbox"/> Sampled	<input type="checkbox"/>	
11-Feb							214		<input checked="" type="checkbox"/> Sampled	<input type="checkbox"/>	
12-Feb							215		<input checked="" type="checkbox"/> Sampled	<input type="checkbox"/>	
13-Feb							216		<input checked="" type="checkbox"/> Sampled	<input type="checkbox"/>	
14-Feb	71.48	669.66					217		<input checked="" type="checkbox"/> Sampled	<input type="checkbox"/>	
15-Feb							218		<input checked="" type="checkbox"/> Sampled	<input type="checkbox"/>	
16-Feb							219		<input checked="" type="checkbox"/> Sampled	<input type="checkbox"/>	
17-Feb							220		<input checked="" type="checkbox"/> Sampled	<input type="checkbox"/>	
18-Feb							221		<input checked="" type="checkbox"/> Sampled	<input type="checkbox"/>	
19-Feb							222		<input checked="" type="checkbox"/> Sampled	<input type="checkbox"/>	
20-Feb							223		<input checked="" type="checkbox"/> Sampled	<input type="checkbox"/>	
21-Feb	71.47	669.67					224		<input checked="" type="checkbox"/> Sampled	<input type="checkbox"/>	
22-Feb							225		<input checked="" type="checkbox"/> Sampled	<input type="checkbox"/>	
23-Feb							226		<input checked="" type="checkbox"/> Sampled	<input type="checkbox"/>	
24-Feb							227		<input checked="" type="checkbox"/> Sampled	<input type="checkbox"/>	
25-Feb							228		<input checked="" type="checkbox"/> Sampled	<input type="checkbox"/>	
26-Feb							229		<input checked="" type="checkbox"/> Sampled	<input type="checkbox"/>	
27-Feb							230		<input checked="" type="checkbox"/> Sampled	<input type="checkbox"/>	
28-Feb	71.47	669.67					231		<input checked="" type="checkbox"/> Sampled	<input type="checkbox"/>	

Notes: Top of sump [top of concrete manhole] (feet AMSL): 741.14  
Bottom of sump (feet AMSL): 668.50

Inside diameter of sump (feet): 6  
Total depth of sump manhole (feet): 72.64

Pump manually starts based on manual readings

- (a) Water level not to rise above 18 inches deep (equates to a water level of 670.00 ft AMSL or 71.14 ft below top of the sump). Pumping must be initiated if the water level is above 670.00 ft AMSL.
- (b) USEPA action leakage rate based on good CQA during construction is 100 gpad. Review operations if calculated ALR is >50 gpad

**2022 Summary of Leak Detection System Log**  
**East Plant Area TSCA Vault Annual Report, Calendar Year 2022**  
**GM Bedford Casting Operations Facility**  
**Bedford, Indiana**

Frequency	(X) Manual Depth To Water <sup>(a)</sup>  *should not be less than 71.14 ft* (feet) weekly	(Y) Calculated Elevation from Manual Depth Measurement <sup>(b)</sup> (ft AMSL)  *should not be more than 670.00 ft AMSL*	(Z) Manual Depth To Water After Pumping  (if pumping occurred)  (feet)	In-Line Flow Meter Reading Before Pumping  gallons	In-Line Flow Meter Reading After Pumping  gallons	Volume Removed  gallons	Days Since Last Pumped  days	Action Leakage Rate <sup>(b)</sup>  gpad	Sample Collected  monthly	Maintenance, Calibration, or Programing Performed	Comments  Summarize issues or observations Provide detail on maintenance, calibration, programing, etc. Identify issues raised to GHD. Identify issues resolved.
1-Mar							232		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
2-Mar							233		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
3-Mar							234		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
4-Mar							235		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
5-Mar							236		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
6-Mar							237		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
7-Mar	71.44	669.70					238		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
8-Mar							239		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
9-Mar							240		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
10-Mar							241		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
11-Mar							242		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
12-Mar							243		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
13-Mar							244		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
14-Mar	71.36	669.78					245		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
15-Mar							246		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
16-Mar							247		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
17-Mar							248		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
18-Mar							249		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
19-Mar							250		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
20-Mar							251		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
21-Mar	71.33	669.81					252		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
22-Mar							253		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
23-Mar							254		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
24-Mar							255		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
25-Mar							256		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
26-Mar							257		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
27-Mar							258		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
28-Mar	71.35	669.79					259		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
29-Mar							260		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
30-Mar							261		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
31-Mar							262		<input type="checkbox"/> Sampled	<input type="checkbox"/>	

Notes: Top of sump [top of concrete manhole] (feet AMSL): 741.14  
 Bottom of sump (feet AMSL): 668.50

Inside diameter of sump (feet): 6  
 Total depth of sump manhole (feet): 72.64

Pump manually starts based on manual readings

- (a) Water level not to rise above 18 inches deep (equates to a water level of 670.00 ft AMSL or 71.14 ft below top of the sump). Pumping must be initiated if the water level is above 670.00 ft AMSL.
- (b) USEPA action leakage rate based on good CQA during construction is 100 gpad. Review operations if calculated ALR is >50 gpad

**2022 Summary of Leak Detection System Log**  
**East Plant Area TSCA Vault Annual Report, Calendar Year 2022**  
**GM Bedford Casting Operations Facility**  
**Bedford, Indiana**

Frequency	(X) Manual Depth To Water <sup>(a)</sup>  *should not be less than 71.14 ft* (feet) weekly	(Y) Calculated Elevation from Manual Depth Measurement <sup>(b)</sup> (ft AMSL)  *should not be more than 670.00 ft AMSL*	(2) Manual Depth To Water After Pumping  (if pumping occurred)  (feet)	In-Line Flow Meter Reading Before Pumping  gallons	In-Line Flow Meter Reading After Pumping  gallons	Volume Removed  gallons	Days Since Last Pumped  days	Action Leakage Rate <sup>(b)</sup>  gpad	Sample Collected  monthly	Maintenance, Calibration, or Programing Performed	Comments  Summarize issues or observations Provide detail on maintenance, calibration, programing, etc. Identify issues raised to GHD. Identify issues resolved.
1-Apr							263		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
2-Apr							264		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
3-Apr							265		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
4-Apr	71.28	669.86					266		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
5-Apr							267		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
6-Apr							268		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
7-Apr							269		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
8-Apr							270		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
9-Apr							271		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
10-Apr							272		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
11-Apr	71.2	669.94					273		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
12-Apr							274		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
13-Apr							275		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
14-Apr							276		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
15-Apr							277		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
16-Apr							278		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
17-Apr							279		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
18-Apr	71.17	669.97					280		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
19-Apr							281		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
20-Apr							282		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
21-Apr							283		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
22-Apr							284		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
23-Apr							285		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
24-Apr							286		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
25-Apr	71.18	669.96					287		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
26-Apr							288		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
27-Apr							289		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
28-Apr							290		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
29-Apr							291		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
30-Apr							292		<input type="checkbox"/> Sampled	<input type="checkbox"/>	

Notes: Top of sump [top of concrete manhole] (feet AMSL): 741.14  
 Bottom of sump (feet AMSL): 668.50

Inside diameter of sump (feet): 6  
 Total depth of sump manhole (feet): 72.64

Pump manually starts based on manual readings

- (a) Water level not to rise above 18 inches deep (equates to a water level of 670.00 ft AMSL or 71.14 ft below top of the sump). Pumping must be initiated if the water level is above 670.00 ft AMSL.
- (b) USEPA action leakage rate based on good CQA during construction is 100 gpad. Review operations if calculated ALR is >50 gpad



**2022 Summary of Leak Detection System Log**  
**East Plant Area TSCA Vault Annual Report, Calendar Year 2022**  
**GM Bedford Casting Operations Facility**  
**Bedford, Indiana**

Frequency	(X) Manual Depth To Water <sup>(a)</sup>  *should not be less than 71.14 ft* (feet) weekly	(Y) Calculated Elevation from Manual Depth Measurement <sup>(b)</sup> (ft AMSL)  *should not be more than 670.00 ft AMSL*	(2) Manual Depth To Water After Pumping  (if pumping occurred)  (feet)	In-Line Flow Meter Reading Before Pumping  gallons	In-Line Flow Meter Reading After Pumping  gallons	Volume Removed  gallons	Days Since Last Pumped  days	Action Leakage Rate <sup>(b)</sup>  gpad	Sample Collected  monthly	Maintenance, Calibration, or Programing Performed	Comments  Summarize issues or observations Provide detail on maintenance, calibration, programing, etc. Identify issues raised to GHD. Identify issues resolved.
1-May							293		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
2-May	71.07	670.07					294		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
3-May							295		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
4-May							296		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
5-May							297		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
6-May							298		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
7-May							299		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
8-May				0			300		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
9-May	71.03	670.11					301		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
10-May							302		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
11-May							303		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
12-May							304		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
13-May							305		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
14-May							306		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
15-May							307		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
16-May	70.99	670.15					308		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
17-May							309		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
18-May							310		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
19-May							311		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
20-May							312		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
21-May							313		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
22-May							314		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
23-May	70.94	670.20					315		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
24-May							316		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
25-May							317		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
26-May							318		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
27-May							319		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
28-May							320		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
29-May							321		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
30-May							322		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
31-May	70.9	670.24					323		<input type="checkbox"/> Sampled	<input type="checkbox"/>	

Notes: Top of sump [top of concrete manhole] (feet AMSL): 741.14  
 Bottom of sump (feet AMSL): 668.50

Inside diameter of sump (feet): 6  
 Total depth of sump manhole (feet): 72.64

Pump manually starts based on manual readings

- (a) Water level not to rise above 18 inches deep (equates to a water level of 670.00 ft AMSL or 71.14 ft below top of the sump). Pumping must be initiated if the water level is above 670.00 ft AMSL.
- (b) USEPA action leakage rate based on good CQA during construction is 100 gpad. Review operations if calculated ALR is >50 gpad

**2022 Summary of Leak Detection System Log**  
**East Plant Area TSCA Vault Annual Report, Calendar Year 2022**  
**GM Bedford Casting Operations Facility**  
**Bedford, Indiana**

Frequency	(X) Manual Depth To Water <sup>(a)</sup>  *should not be less than 71.14 ft* (feet) weekly	(Y) Calculated Elevation from Manual Depth Measurement <sup>(b)</sup> (ft AMSL)  *should not be more than 670.00 ft AMSL*	(Z) Manual Depth To Water After Pumping  (if pumping occurred)  (feet)	In-Line Flow Meter Reading Before Pumping  gallons	In-Line Flow Meter Reading After Pumping  gallons	Volume Removed  gallons	Days Since Last Pumped  days	Action Leakage Rate <sup>(b)</sup>  gpad	Sample Collected  monthly	Maintenance, Calibration, or Programing Performed	Comments  Summarize issues or observations Provide detail on maintenance, calibration, programing, etc. Identify issues raised to GHD. Identify issues resolved.
1-Jun							324		<input checked="" type="checkbox"/> Sampled	<input type="checkbox"/>	
2-Jun							325		<input checked="" type="checkbox"/> Sampled	<input type="checkbox"/>	
3-Jun							326		<input checked="" type="checkbox"/> Sampled	<input type="checkbox"/>	
4-Jun							327		<input checked="" type="checkbox"/> Sampled	<input type="checkbox"/>	
5-Jun							328		<input checked="" type="checkbox"/> Sampled	<input type="checkbox"/>	
6-Jun	70.85	670.29					329		<input checked="" type="checkbox"/> Sampled	<input type="checkbox"/>	
7-Jun							330		<input checked="" type="checkbox"/> Sampled	<input type="checkbox"/>	
8-Jun							331		<input checked="" type="checkbox"/> Sampled	<input type="checkbox"/>	
9-Jun							332		<input checked="" type="checkbox"/> Sampled	<input type="checkbox"/>	
10-Jun							333		<input checked="" type="checkbox"/> Sampled	<input type="checkbox"/>	
11-Jun							334		<input checked="" type="checkbox"/> Sampled	<input type="checkbox"/>	
12-Jun							335		<input checked="" type="checkbox"/> Sampled	<input type="checkbox"/>	
13-Jun	70.8	670.34					336		<input checked="" type="checkbox"/> Sampled	<input type="checkbox"/>	
14-Jun							337		<input checked="" type="checkbox"/> Sampled	<input type="checkbox"/>	
15-Jun							338		<input checked="" type="checkbox"/> Sampled	<input type="checkbox"/>	
16-Jun							339		<input checked="" type="checkbox"/> Sampled	<input type="checkbox"/>	
17-Jun							340		<input checked="" type="checkbox"/> Sampled	<input type="checkbox"/>	
18-Jun							341		<input checked="" type="checkbox"/> Sampled	<input type="checkbox"/>	
19-Jun							342		<input checked="" type="checkbox"/> Sampled	<input type="checkbox"/>	
20-Jun	70.85	670.29					343		<input checked="" type="checkbox"/> Sampled	<input type="checkbox"/>	
21-Jun							344		<input checked="" type="checkbox"/> Sampled	<input type="checkbox"/>	
22-Jun							345		<input checked="" type="checkbox"/> Sampled	<input type="checkbox"/>	
23-Jun							346		<input checked="" type="checkbox"/> Sampled	<input type="checkbox"/>	
24-Jun							347		<input checked="" type="checkbox"/> Sampled	<input type="checkbox"/>	
25-Jun							348		<input checked="" type="checkbox"/> Sampled	<input type="checkbox"/>	
26-Jun							349		<input checked="" type="checkbox"/> Sampled	<input type="checkbox"/>	
27-Jun	70.72	670.42					350		<input checked="" type="checkbox"/> Sampled	<input type="checkbox"/>	
28-Jun							351		<input checked="" type="checkbox"/> Sampled	<input type="checkbox"/>	
29-Jun							352		<input checked="" type="checkbox"/> Sampled	<input type="checkbox"/>	
30-Jun							353		<input checked="" type="checkbox"/> Sampled	<input type="checkbox"/>	

Notes: Top of sump [top of concrete manhole] (feet AMSL): 741.14  
 Bottom of sump (feet AMSL): 668.50

Inside diameter of sump (feet): 6  
 Total depth of sump manhole (feet): 72.64

Pump manually starts based on manual readings

- (a) Water level not to rise above 18 inches deep (equates to a water level of 670.00 ft AMSL or 71.14 ft below top of the sump). Pumping must be initiated if the water level is above 670.00 ft AMSL.
- (b) USEPA action leakage rate based on good CQA during construction is 100 gpad. Review operations if calculated ALR is >50 gpad

**2022 Summary of Leak Detection System Log**  
**East Plant Area TSCA Vault Annual Report, Calendar Year 2022**  
**GM Bedford Casting Operations Facility**  
**Bedford, Indiana**

Frequency	(X) Manual Depth To Water <sup>(a)</sup>  *should not be less than 71.14 ft* (feet) weekly	(Y) Calculated Elevation from Manual Depth Measurement <sup>(b)</sup> (ft AMSL)  *should not be more than 670.00 ft AMSL*	(2) Manual Depth To Water After Pumping  (if pumping occurred)  (feet)	In-Line Flow Meter Reading Before Pumping  gallons	In-Line Flow Meter Reading After Pumping  gallons	Volume Removed  gallons	Days Since Last Pumped  days	Action Leakage Rate <sup>(b)</sup>  gpad	Sample Collected  monthly	Maintenance, Calibration, or Programing Performed	Comments  Summarize issues or observations Provide detail on maintenance, calibration, programing, etc. Identify issues raised to GHD. Identify issues resolved.
1-Jul							354		<input type="checkbox"/> Sampled	<input type="checkbox"/>	sampled and pumped, inflow flowmeter used
2-Jul							355		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
3-Jul							356		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
4-Jul							357		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
5-Jul	70.66	670.48	72.17	0	370	370.1	0	0.15	<input checked="" type="checkbox"/> Sampled	<input type="checkbox"/>	
6-Jul							1		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
7-Jul							2		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
8-Jul							3		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
9-Jul							4		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
10-Jul							5		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
11-Jul	71.88	669.26					6		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
12-Jul							7		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
13-Jul							8		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
14-Jul							9		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
15-Jul							10		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
16-Jul							11		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
17-Jul							12		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
18-Jul	71.63	669.51					13		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
19-Jul							14		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
20-Jul							15		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
21-Jul							16		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
22-Jul							17		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
23-Jul							18		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
24-Jul							19		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
25-Jul	71.63	669.51					20		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
26-Jul							21		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
27-Jul							22		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
28-Jul							23		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
29-Jul							24		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
30-Jul							25		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
31-Jul	71.52	669.62					26		<input type="checkbox"/> Sampled	<input type="checkbox"/>	

Notes: Top of sump [top of concrete manhole] (feet AMSL): 741.14  
 Bottom of sump (feet AMSL): 668.50

Inside diameter of sump (feet): 6  
 Total depth of sump manhole (feet): 72.64

Pump manually starts based on manual readings

- (a) Water level not to rise above 18 inches deep (equates to a water level of 670.00 ft AMSL or 71.14 ft below top of the sump). Pumping must be initiated if the water level is above 670.00 ft AMSL.
- (b) USEPA action leakage rate based on good CQA during construction is 100 gpad. Review operations if calculated ALR is >50 gpad

**2022 Summary of Leak Detection System Log**  
**East Plant Area TSCA Vault Annual Report, Calendar Year 2022**  
**GM Bedford Casting Operations Facility**  
**Bedford, Indiana**

Frequency	(X) Manual Depth To Water <sup>(a)</sup>  *should not be less than 71.14 ft* (feet) weekly	(Y) Calculated Elevation from Manual Depth Measurement <sup>(b)</sup> (ft AMSL)  *should not be more than 670.00 ft AMSL*	(2) Manual Depth To Water After Pumping  (if pumping occurred)  (feet)	In-Line Flow Meter Reading Before Pumping  gallons	In-Line Flow Meter Reading After Pumping  gallons	Volume Removed  gallons	Days Since Last Pumped  days	Action Leakage Rate <sup>(b)</sup>  gpad	Sample Collected  monthly	Maintenance, Calibration, or Programing Performed	Comments  Summarize issues or observations Provide detail on maintenance, calibration, programing, etc. Identify issues raised to GHD. Identify issues resolved.
1-Aug							27		<input type="checkbox"/> Sampled	<input type="checkbox"/>	Sampled and pumped. 72.14 after pumping
2-Aug							28		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
3-Aug	71.86	669.28	72.14	0	242	242.2	0	1.24	<input checked="" type="checkbox"/> Sampled	<input type="checkbox"/>	
4-Aug							1		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
5-Aug							2		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
6-Aug							3		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
7-Aug							4		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
8-Aug	72.43	668.71					5		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
9-Aug							6		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
10-Aug							7		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
11-Aug							8		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
12-Aug							9		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
13-Aug							10		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
14-Aug							11		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
15-Aug	72.25	668.89					12		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
16-Aug							13		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
17-Aug							14		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
18-Aug							15		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
19-Aug							16		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
20-Aug							17		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
21-Aug							18		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
22-Aug	72.2	668.94					19		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
23-Aug							20		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
24-Aug							21		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
25-Aug							22		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
26-Aug							23		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
27-Aug							24		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
28-Aug							25		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
29-Aug	72.18	668.96					26		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
30-Aug							27		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
31-Aug							28		<input type="checkbox"/> Sampled	<input type="checkbox"/>	

Notes: Top of sump [top of concrete manhole] (feet AMSL): 741.14  
 Bottom of sump (feet AMSL): 668.50

Inside diameter of sump (feet): 6  
 Total depth of sump manhole (feet): 72.64

Pump manually starts based on manual readings

- (a) Water level not to rise above 18 inches deep (equates to a water level of 670.00 ft AMSL or 71.14 ft below top of the sump). Pumping must be initiated if the water level is above 670.00 ft AMSL.
- (b) USEPA action leakage rate based on good CQA during construction is 100 gpad. Review operations if calculated ALR is >50 gpad

**2022 Summary of Leak Detection System Log**  
**East Plant Area TSCA Vault Annual Report, Calendar Year 2022**  
**GM Bedford Casting Operations Facility**  
**Bedford, Indiana**

Frequency	(X) Manual Depth To Water <sup>(a)</sup>  *should not be less than 71.14 ft* (feet) weekly	(Y) Calculated Elevation from Manual Depth Measurement <sup>(b)</sup> (ft AMSL)  *should not be more than 670.00 ft AMSL*	(2) Manual Depth To Water After Pumping  (if pumping occurred)  (feet)	In-Line Flow Meter Reading Before Pumping  gallons	In-Line Flow Meter Reading After Pumping  gallons	Volume Removed  gallons	Days Since Last Pumped  days	Action Leakage Rate <sup>(b)</sup>  gpad	Sample Collected  monthly	Maintenance, Calibration, or Programing Performed	Comments  Summarize issues or observations Provide detail on maintenance, calibration, programing, etc. Identify issues raised to GHD. Identify issues resolved.
1-Sep							29		<input type="checkbox"/> Sampled	<input type="checkbox"/>	sampled and pumped
2-Sep							30		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
3-Sep							31		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
4-Sep							32		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
5-Sep	72.32	668.82					33		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
6-Sep							34		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
7-Sep							35		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
8-Sep	72.32	668.82	71.93	5962	6114	152.1	0	0.62	<input checked="" type="checkbox"/> Sampled	<input type="checkbox"/>	
9-Sep							1		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
10-Sep							2		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
11-Sep							3		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
12-Sep	72.61	668.53					4		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
13-Sep							5		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
14-Sep							6		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
15-Sep							7		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
16-Sep							8		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
17-Sep							9		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
18-Sep							10		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
19-Sep	72.59	668.55					11		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
20-Sep							12		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
21-Sep							13		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
22-Sep							14		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
23-Sep							15		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
24-Sep							16		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
25-Sep							17		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
26-Sep	72.53	668.61					18		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
27-Sep							19		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
28-Sep							20		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
29-Sep							21		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
30-Sep							22		<input type="checkbox"/> Sampled	<input type="checkbox"/>	

Notes: Top of sump [top of concrete manhole] (feet AMSL): 741.14  
 Bottom of sump (feet AMSL): 668.50

Inside diameter of sump (feet): 6  
 Total depth of sump manhole (feet): 72.64

Pump manually starts based on manual readings

- (a) Water level not to rise above 18 inches deep (equates to a water level of 670.00 ft AMSL or 71.14 ft below top of the sump). Pumping must be initiated if the water level is above 670.00 ft AMSL.
- (b) USEPA action leakage rate based on good CQA during construction is 100 gpad. Review operations if calculated ALR is >50 gpad

**2022 Summary of Leak Detection System Log**  
**East Plant Area TSCA Vault Annual Report, Calendar Year 2022**  
**GM Bedford Casting Operations Facility**  
**Bedford, Indiana**

Frequency	(X) Manual Depth To Water <sup>(a)</sup>  *should not be less than 71.14 ft* (feet) <b>weekly</b>	(Y) Calculated Elevation from Manual Depth Measurement <sup>(b)</sup> (ft AMSL)  *should not be more than 670.00 ft AMSL*	(2) Manual Depth To Water After Pumping  (if pumping occurred)  (feet)	In-Line Flow Meter Reading Before Pumping  gallons	In-Line Flow Meter Reading After Pumping  gallons	Volume Removed  gallons	Days Since Last Pumped  days	Action Leakage Rate <sup>(b)</sup>  gpad	Sample Collected  monthly	Maintenance, Calibration, or Programing Performed	Comments  Summarize issues or observations Provide detail on maintenance, calibration, programing, etc. Identify issues raised to GHD. Identify issues resolved.
1-Oct							23		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
2-Oct							24		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
3-Oct	72.5	668.64					25		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
4-Oct							26		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
5-Oct							27		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
6-Oct							28		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
7-Oct							29		<input type="checkbox"/> Sampled	<input type="checkbox"/>	New location for taking manual measurements established. Elevation of new location is 741.74 ft. AMSL. Calculations in column D have been updated from this date forward
8-Oct							30		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
9-Oct							31		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
10-Oct	72.83	668.91					32		<input type="checkbox"/> Sampled	<input type="checkbox"/>	first manual measurement at new location point
11-Oct	72.83	668.91	72.78	6114	6224	109.8	0	0.49	<input checked="" type="checkbox"/> Sampled	<input type="checkbox"/>	sampled and pumped
12-Oct							1		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
13-Oct							2		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
14-Oct							3		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
15-Oct							4		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
16-Oct							5		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
17-Oct	72.73	669.01					6		<input type="checkbox"/> Sampled	<input type="checkbox"/>	measured bottom of well 73.46
18-Oct							7		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
19-Oct							8		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
20-Oct							9		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
21-Oct							10		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
22-Oct							11		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
23-Oct							12		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
24-Oct	72.71	669.03					13		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
25-Oct							14		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
26-Oct							15		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
27-Oct							16		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
28-Oct							17		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
29-Oct							18		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
30-Oct							19		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
31-Oct	72.73	669.01					20		<input type="checkbox"/> Sampled	<input type="checkbox"/>	

Notes: Top of sump [top of concrete manhole] (feet AMSL): 741.14  
 Bottom of sump (feet AMSL): 668.50

Inside diameter of sump (feet): 6  
 Total depth of sump manhole (feet): 72.64

Top of sump [top of concrete manhole - revised location as of 10/7/2022] (feet AMSL): 741.74  
 Pump manually starts based on manual readings

- (a) Water level not to rise above 18 inches deep (equates to a water level of 670.00 ft AMSL or 71.14 ft below top of the sump). Pumping must be initiated if the water level is above 670.00 ft AMSL.
- (b) USEPA action leakage rate based on good CQA during construction is 100 gpad. Review operations if calculated ALR is >50 gpad

**2022 Summary of Leak Detection System Log**  
**East Plant Area TSCA Vault Annual Report, Calendar Year 2022**  
**GM Bedford Casting Operations Facility**  
**Bedford, Indiana**

Frequency	(X) Manual Depth To Water <sup>(a)</sup>  *should not be less than 71.14 ft* <b>(feet)</b> <b>weekly</b>	(Y) Calculated Elevation from Manual Depth Measurement <sup>(b)</sup> <b>(ft AMSL)</b>  *should not be more than 670.00 ft AMSL*	(2) Manual Depth To Water After Pumping  <b>(if pumping occurred)</b>  <b>(feet)</b>	In-Line Flow Meter Reading Before Pumping  gallons	In-Line Flow Meter Reading After Pumping  gallons	Volume Removed  gallons	Days Since Last Pumped  days	Action Leakage Rate <sup>(b)</sup>  gpad	Sample Collected  <b>monthly</b>	Maintenance, Calibration, or Programing Performed	Comments  Summarize issues or observations Provide detail on maintenance, calibration, programing, etc. Identify issues raised to GHD. Identify issues resolved.
1-Nov	72.73	669.01					21		<input type="checkbox"/> Sampled	<input type="checkbox"/>	sampled and pumped
2-Nov							22		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
3-Nov							23		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
4-Nov							24		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
5-Nov							25		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
6-Nov							26		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
7-Nov							27		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
8-Nov	72.72	669.02	72.96	6224	6313	88.8	0	0.47	<input checked="" type="checkbox"/> Sampled	<input type="checkbox"/>	
9-Nov							1		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
10-Nov							2		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
11-Nov							3		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
12-Nov							4		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
13-Nov							5		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
14-Nov	72.76	668.98					6		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
15-Nov							7		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
16-Nov							8		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
17-Nov							9		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
18-Nov							10		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
19-Nov							11		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
20-Nov							12		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
21-Nov	72.79	668.95					13		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
22-Nov							14		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
23-Nov							15		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
24-Nov							16		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
25-Nov							17		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
26-Nov							18		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
27-Nov							19		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
28-Nov	72.81	668.93					20		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
29-Nov							21		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
30-Nov							22		<input type="checkbox"/> Sampled	<input type="checkbox"/>	

Notes: Top of sump [top of concrete manhole] (feet AMSL): 741.14

Bottom of sump (feet AMSL): 668.50

Top of sump [top of concrete manhole - revised location as of 10/7/2022] (feet AMSL): 741.74

Pump manually starts based on manual readings

Inside diameter of sump (feet): 6

Total depth of sump manhole (feet): 72.64

(a) **Water level not to rise above 18 inches deep** (equates to a water level of 670.00 ft AMSL or 71.14 ft below top of the sump). Pumping must be initiated if the water level is above 670.00 ft AMSL.

(b) USEPA action leakage rate based on good CQA during construction is 100 gpad. Review operations if calculated ALR is >50 gpad

**2022 Summary of Leak Detection System Log  
East Plant Area TSCA Vault Annual Report, Calendar Year 2022  
GM Bedford Casting Operations Facility  
Bedford, Indiana**

Frequency	(X) Manual Depth To Water <sup>(a)</sup>  *should not be less than 71.14 ft* (feet) weekly	(Y) Calculated Elevation from Manual Depth Measurement <sup>(b)</sup> (ft AMSL)  *should not be more than 670.00 ft AMSL*	(Z) Manual Depth To Water After Pumping  (if pumping occurred)  (feet)	In-Line Flow Meter Reading Before Pumping  gallons	In-Line Flow Meter Reading After Pumping  gallons	Volume Removed  gallons	Days Since Last Pumped  days	Action Leakage Rate <sup>(b)</sup>  gpad	Sample Collected  monthly	Maintenance, Calibration, or Programing Performed	Comments  Summarize issues or observations Provide detail on maintenance, calibration, programing, etc. Identify issues raised to GHD. Identify issues resolved.
1-Dec							23		<input type="checkbox"/> Sampled	<input type="checkbox"/>	sampled and pumped
2-Dec							24		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
3-Dec							25		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
4-Dec							26		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
5-Dec	72.79	668.95					27		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
6-Dec	72.8	668.94	72.92	6313	6378	65	0	0.34	<input checked="" type="checkbox"/> Sampled	<input type="checkbox"/>	
7-Dec							1		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
8-Dec							2		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
9-Dec							3		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
10-Dec							4		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
11-Dec							5		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
12-Dec	72.84	668.90					6		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
13-Dec							7		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
14-Dec							8		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
15-Dec							9		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
16-Dec							10		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
17-Dec							11		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
18-Dec							12		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
19-Dec	72.83	668.91					13		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
20-Dec							14		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
21-Dec							15		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
22-Dec							16		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
23-Dec							17		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
24-Dec							18		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
25-Dec							19		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
26-Dec	72.83	668.91					20		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
27-Dec							21		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
28-Dec							22		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
29-Dec							23		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
30-Dec							24		<input type="checkbox"/> Sampled	<input type="checkbox"/>	
31-Dec							25		<input type="checkbox"/> Sampled	<input type="checkbox"/>	

Notes: Top of sump [top of concrete manhole] (feet AMSL): 741.14

Bottom of sump (feet AMSL): 668.50

Top of sump [top of concrete manhole - revised location as of 10/7/2022] (feet AMSL): 741.74

Pump manually starts based on manual readings

Inside diameter of sump (feet): 6

Total depth of sump manhole (feet): 72.64

(a) Water level not to rise above 18 inches deep (equates to a water level of 670.00 ft AMSL or 71.14 ft below top of the sump). Pumping must be initiated if the water level is above 670.00 ft AMSL.

(b) USEPA action leakage rate based on good CQA during construction is 100 gpad. Review operations if calculated ALR is >50 gpad



Table 2.3

**2022 Summary of Gravel Underdrain System Log**  
**East Plant Area TSCA Vault Annual Report, Calendar Year 2022**  
**GM Bedford Casting Operations Facility**  
**Bedford, Indiana**

<b>Date</b>	<b>Time of Measurement</b>	<b>Water Level at PLC <sup>(a)</sup> (inches)</b>	<b>PLC Water Level Converted to Elevation <sup>(2)</sup> (ft. AMSL)</b>	<b>Comments <sup>(1)</sup></b>
1/1/22	8:00	76.2	668.53	
1/2/22	8:00	76.6	668.56	
1/3/22	8:00	76.6	668.56	
1/4/22	8:00	76.5	668.55	
1/5/22	8:00	76.5	668.55	
1/6/22	8:00	76.5	668.55	
1/7/22	8:00	76.5	668.55	
1/8/22	8:00	76.6	668.56	
1/9/22	8:00	76.6	668.56	
1/10/22	8:00	76.5	668.55	
1/11/22	8:00	76.5	668.55	
1/12/22	8:00	76.5	668.55	
1/13/22	8:00	76.8	668.58	
1/14/22	8:00	76.4	668.54	
1/15/22	8:00	76.8	668.58	
1/16/22	8:00	76.9	668.58	
1/17/22	8:00	77.0	668.59	
1/18/22	8:00	76.5	668.55	
1/19/22	8:00	76.5	668.55	
1/20/22	8:00	76.6	668.56	
1/21/22	8:00	76.6	668.56	
1/22/22	8:00	76.6	668.56	
1/23/22	8:00	76.6	668.56	
1/24/22	8:00	76.5	668.55	
1/25/22	8:00	76.5	668.55	
1/26/22	8:00	76.5	668.55	
1/27/22	8:00	76.7	668.57	
1/28/22	8:00	76.8	668.58	
1/29/22	8:00	76.8	668.58	
1/30/22	8:00	76.6	668.56	
1/31/22	8:00	76.6	668.56	
2/1/22	8:00	76.3	668.53	
2/2/22	8:00	76.7	668.57	
2/3/22	8:00	76.6	668.56	
2/4/22	8:00	76.7	668.57	
2/5/22	8:00	76.5	668.55	
2/6/22	8:00	76.4	668.54	
2/7/22	8:00	76.6	668.56	
2/8/22	8:00	76.6	668.56	
2/9/22	8:00	76.5	668.55	
2/10/22	8:00	76.5	668.55	
2/11/22	8:00	76.4	668.54	
2/12/22	8:00	76.2	668.53	
2/13/22	8:00	76.2	668.53	
2/14/22	8:00	76.1	668.52	
2/15/22	8:00	76.2	668.53	
2/16/22	8:00	76.2	668.53	
2/17/22	8:00	76.2	668.53	
2/18/22	8:00	76.2	668.53	
2/19/22	8:00	76.5	668.55	
2/20/22	8:00	76.5	668.55	
2/21/22	8:00	76.4	668.54	
2/22/22	8:00	76.1	668.52	
2/23/22	8:00	76.3	668.53	
2/24/22	8:00	73.4	668.29	
2/25/22	8:00	76.4	668.54	

Table 2.3

**2022 Summary of Gravel Underdrain System Log**  
**East Plant Area TSCA Vault Annual Report, Calendar Year 2022**  
**GM Bedford Casting Operations Facility**  
**Bedford, Indiana**

<b>Date</b>	<b>Time of Measurement</b>	<b>Water Level at PLC <sup>(a)</sup> (inches)</b>	<b>PLC Water Level Converted to Elevation <sup>(2)</sup> (ft. AMSL)</b>	<b>Comments <sup>(1)</sup></b>
2/26/22	8:00	76.5	668.55	
2/27/22	8:00	76.5	668.55	
2/28/22	8:00	76.7	668.57	
3/1/22	8:00	76.3	668.53	
3/2/22	8:00	76.4	668.54	
3/3/22	8:00	76.4	668.54	
3/4/22	8:00	76.1	668.52	
3/5/22	8:00	76.3	668.53	
3/6/22	8:00	76.4	668.54	
3/7/22	8:00	76.4	668.54	
3/8/22	8:00	76.4	668.54	
3/9/22	8:00	76.3	668.53	
3/10/22	8:00	76.3	668.53	
3/11/22	8:00	76.3	668.53	
3/12/22	8:00	76.1	668.52	
3/13/22	8:00	76.6	668.56	
3/14/22	8:00	76.1	668.52	
3/15/22	8:00	76.1	668.52	
3/16/22	8:00	76.4	668.54	
3/17/22	8:00	76.4	668.54	
3/18/22	8:00	76.4	668.54	
3/19/22	8:00	76.5	668.55	
3/20/22	8:00	76.1	668.52	
3/21/22	8:00	76.4	668.54	
3/22/22	8:00	76.2	668.53	
3/23/22	8:00	76.4	668.54	
3/24/22	8:00	76.0	668.51	
3/25/22	8:00	76.2	668.53	
3/26/22	8:00	76.2	668.53	
3/27/22	8:00	76.1	668.52	
3/28/22	8:00	76.2	668.53	
3/29/22	8:00	76.2	668.53	
3/30/22	8:00	76.2	668.53	
3/31/22	8:00	76.0	668.51	
4/1/22	8:00	76.1	668.52	
4/2/22	8:00	76.1	668.52	
4/3/22	8:00	75.8	668.49	
4/4/22	8:00	76.4	668.54	
4/5/22	8:00	76.1	668.52	
4/6/22	8:00	76.2	668.53	
4/7/22	8:00	76.2	668.53	
4/8/22	8:00	76.2	668.53	
4/9/22	8:00	76.1	668.52	
4/10/22	8:00	76.0	668.51	
4/11/22	8:00	76.1	668.52	
4/12/22	8:00	76.1	668.52	
4/13/22	8:00	75.8	668.49	
4/14/22	8:00	75.8	668.49	
4/15/22	8:00	76.0	668.51	
4/16/22	8:00	76.1	668.52	
4/17/22	8:00	75.8	668.49	
4/18/22	8:00	76.1	668.52	
4/19/22	8:00	76.3	668.53	
4/20/22	8:00	76.1	668.52	
4/21/22	8:00	75.8	668.49	
4/22/22	8:00	75.9	668.50	

Table 2.3

**2022 Summary of Gravel Underdrain System Log  
East Plant Area TSCA Vault Annual Report, Calendar Year 2022  
GM Bedford Casting Operations Facility  
Bedford, Indiana**

<b>Date</b>	<b>Time of Measurement</b>	<b>Water Level at PLC <sup>(a)</sup> (inches)</b>	<b>PLC Water Level Converted to Elevation <sup>(2)</sup> (ft. AMSL)</b>	<b>Comments <sup>(1)</sup></b>
4/23/22	8:00	75.8	668.49	
4/24/22	8:00	75.9	668.50	
4/25/22	8:00	75.8	668.49	
4/26/22	8:00	75.8	668.49	
4/27/22	8:00	75.6	668.48	
4/28/22	8:00	75.8	668.49	
4/29/22	8:00	75.9	668.50	
4/30/22	8:00	75.9	668.50	
5/1/22	8:00	75.7	668.48	
5/2/22	8:00	75.7	668.48	
5/3/22	8:00	75.8	668.49	
5/4/22	8:00	75.8	668.49	
5/5/22	8:00	75.7	668.48	
5/6/22	8:00	76.1	668.52	
5/7/22	8:00	75.8	668.49	
5/8/22	8:00	75.7	668.48	
5/9/22	8:00	75.7	668.48	
5/10/22	8:00	75.6	668.48	
5/11/22	8:00	75.7	668.48	
5/12/22	8:00	75.7	668.48	
5/13/22	8:00	75.7	668.48	
5/14/22	8:00	75.6	668.48	
5/15/22	8:00	75.7	668.48	
5/16/22	8:00	75.7	668.48	
5/17/22	8:00	75.7	668.48	
5/18/22	8:00	75.7	668.48	
5/19/22	8:00	75.7	668.48	
5/20/22	8:00	75.7	668.48	
5/21/22	8:00	75.6	668.48	
5/22/22	8:00	75.5	668.47	
5/23/22	8:00	75.8	668.49	
5/24/22	8:00	75.6	668.48	
5/25/22	8:00	75.6	668.48	
5/26/22	8:00	75.7	668.48	
5/27/22	8:00	75.5	668.47	
5/28/22	8:00	75.7	668.48	
5/29/22	8:00	75.6	668.48	
5/30/22	8:00	75.5	668.47	
5/31/22	8:00	75.5	668.47	
6/1/22	8:00	75.6	668.48	
6/2/22	8:00	75.6	668.48	
6/3/22	8:00	75.6	668.48	
6/4/22	8:00	75.5	668.47	
6/5/22	8:00	75.5	668.47	
6/6/22	8:00	75.8	668.49	
6/7/22	8:00	75.7	668.48	
6/8/22	8:00	75.7	668.48	
6/9/22	8:00	75.7	668.48	
6/10/22	8:00	75.8	668.49	
6/11/22	8:00	75.7	668.48	
6/12/22	8:00	75.4	668.46	
6/13/22	8:00	75.5	668.47	
6/14/22	8:00	75.5	668.47	
6/15/22	8:00	75.6	668.48	
6/16/22	8:00	75.5	668.47	
6/17/22	8:00	75.2	668.44	

Table 2.3

**2022 Summary of Gravel Underdrain System Log**  
**East Plant Area TSCA Vault Annual Report, Calendar Year 2022**  
**GM Bedford Casting Operations Facility**  
**Bedford, Indiana**

<b>Date</b>	<b>Time of Measurement</b>	<b>Water Level at PLC <sup>(a)</sup> (inches)</b>	<b>PLC Water Level Converted to Elevation <sup>(2)</sup> (ft. AMSL)</b>	<b>Comments <sup>(1)</sup></b>
6/18/22	8:00	75.4	668.46	
6/19/22	8:00	75.4	668.46	
6/20/22	8:00	75.4	668.46	
6/21/22	8:00	75.6	668.48	
6/22/22	8:00	75.4	668.46	
6/23/22	8:00	75.6	668.48	
6/24/22	8:00	75.6	668.48	
6/25/22	8:00	75.4	668.46	
6/26/22	8:00	75.4	668.46	
6/27/22	8:00	75.0	668.43	
6/28/22	8:00	75.3	668.45	
6/29/22	8:00	75.3	668.45	
6/30/22	8:00	75.3	668.45	
7/1/22	8:00	75.3	668.45	
7/2/22	8:00	75.4	668.46	
7/3/22	8:00	75.1	668.43	
7/4/22	8:00	75.4	668.46	
7/5/22	8:00	75.4	668.46	
7/6/22	8:00	75.4	668.46	
7/7/22	8:00	75.4	668.46	
7/8/22	8:00	75.5	668.47	
7/9/22	8:00	75.3	668.45	
7/10/22	8:00	75.3	668.45	
7/11/22	8:00	75.2	668.44	
7/12/22	8:00	75.4	668.46	
7/13/22	8:00	72.3	668.20	
7/14/22	8:00	75.2	668.44	
7/15/22	8:00	75.3	668.45	
7/16/22	8:00	75.4	668.46	
7/17/22	8:00	75.2	668.44	
7/18/22	8:00	75.1	668.43	
7/19/22	8:00	75.2	668.44	
7/20/22	8:00	75.2	668.44	
7/21/22	8:00	75.2	668.44	
7/22/22	8:00	75.1	668.43	
7/23/22	8:00	75.3	668.45	
7/24/22	8:00	75.2	668.44	
7/25/22	8:00	74.9	668.42	
7/26/22	8:00	75.1	668.43	
7/27/22	8:00	75.1	668.43	
7/28/22	8:00	75.2	668.44	
7/29/22	8:00	75.1	668.43	
7/30/22	8:00	75.3	668.45	
7/31/22	8:00	75.3	668.45	
8/1/22	8:00	75.3	668.45	
8/2/22	8:00	75.4	668.46	
8/3/22	8:00	75.4	668.46	
8/4/22	8:00	75.0	668.43	
8/5/22	8:00	75.1	668.43	
8/6/22	8:00	75.1	668.43	
8/7/22	8:00	75.2	668.44	
8/8/22	8:00	75.1	668.43	
8/9/22	8:00	74.8	668.41	
8/10/22	8:00	74.9	668.42	
8/11/22	8:00	75.0	668.43	
8/12/22	8:00	74.8	668.41	

Table 2.3

**2022 Summary of Gravel Underdrain System Log  
East Plant Area TSCA Vault Annual Report, Calendar Year 2022  
GM Bedford Casting Operations Facility  
Bedford, Indiana**

<b>Date</b>	<b>Time of Measurement</b>	<b>Water Level at PLC <sup>(a)</sup> (inches)</b>	<b>PLC Water Level Converted to Elevation <sup>(2)</sup> (ft. AMSL)</b>	<b>Comments <sup>(1)</sup></b>
8/13/22	8:00	75.2	668.44	
8/14/22	8:00	75.1	668.43	
8/15/22	8:00	75.1	668.43	
8/16/22	8:00	75.2	668.44	
8/17/22	8:00	74.9	668.42	
8/18/22	8:00	75.1	668.43	
8/19/22	8:00	75.3	668.45	
8/20/22	8:00	75.2	668.44	
8/21/22	8:00	75.1	668.43	
8/22/22	8:00	74.7	668.40	
8/23/22	8:00	75.0	668.43	
8/24/22	8:00	75.0	668.43	
8/25/22	8:00	74.9	668.42	
8/26/22	8:00	75.0	668.43	
8/27/22	8:00	74.7	668.40	
8/28/22	8:00	74.9	668.42	
8/29/22	8:00	74.8	668.41	
8/30/22	8:00	75.0	668.43	
8/31/22	8:00	74.7	668.40	
9/1/22	8:00	74.7	668.40	
9/2/22	8:00	74.6	668.39	
9/3/22	8:00	74.6	668.39	
9/4/22	8:00	74.8	668.41	
9/5/22	8:00	74.6	668.39	
9/6/22	8:00	74.8	668.41	
9/7/22	8:00	74.8	668.41	
9/8/22	8:00	74.7	668.40	
9/9/22	8:00	74.7	668.40	
9/10/22	8:00	74.7	668.40	
9/11/22	8:00	75.0	668.43	
9/12/22	8:00	74.7	668.40	
9/13/22	8:00	74.6	668.39	
9/14/22	8:00	74.6	668.39	
9/15/22	8:00	74.5	668.38	
9/16/22	8:00	74.9	668.42	
9/17/22	8:00	74.4	668.38	
9/18/22	8:00	74.4	668.38	
9/19/22	8:00	74.4	668.38	
9/20/22	8:00	74.4	668.38	
9/21/22	8:00	74.7	668.40	
9/22/22	8:00	74.7	668.40	
9/23/22	8:00	74.6	668.39	
9/24/22	8:00	74.7	668.40	
9/25/22	8:00	74.6	668.39	
9/26/22	8:00	74.6	668.39	
9/27/22	8:00	74.5	668.38	
9/28/22	8:00	74.6	668.39	
9/29/22	8:00	74.7	668.40	
9/30/22	8:00	74.7	668.40	
10/1/22	8:00	74.7	668.40	
10/2/22	8:00	74.4	668.38	
10/3/22	8:00	74.3	668.37	
10/4/22	8:00	74.7	668.40	
10/5/22	8:00	74.7	668.40	
10/6/22	8:00	74.4	668.38	
10/7/22	8:00	74.4	668.38	

Table 2.3

**2022 Summary of Gravel Underdrain System Log  
East Plant Area TSCA Vault Annual Report, Calendar Year 2022  
GM Bedford Casting Operations Facility  
Bedford, Indiana**

<b>Date</b>	<b>Time of Measurement</b>	<b>Water Level at PLC <sup>(a)</sup> (inches)</b>	<b>PLC Water Level Converted to Elevation <sup>(2)</sup> (ft. AMSL)</b>	<b>Comments <sup>(1)</sup></b>
10/8/22	8:00	74.3	668.37	
10/9/22	8:00	74.4	668.38	
10/10/22	8:00	74.4	668.38	
10/11/22	8:00	74.4	668.38	
10/12/22	8:00	74.4	668.38	
10/13/22	8:00	74.7	668.40	
10/14/22	8:00	74.8	668.41	
10/15/22	8:00	74.7	668.40	
10/16/22	8:00	74.7	668.40	
10/17/22	8:00	74.5	668.38	
10/18/22	8:00	74.4	668.38	
10/19/22	8:00	74.4	668.38	
10/20/22	8:00	74.7	668.40	
10/21/22	8:00	74.4	668.38	
10/22/22	8:00	74.4	668.38	
10/23/22	8:00	74.4	668.38	
10/24/22	8:00	74.4	668.38	
10/25/22	8:00	74.7	668.40	
10/26/22	8:00	74.7	668.40	
10/27/22	8:00	74.7	668.40	
10/28/22	8:00	74.7	668.40	
10/29/22	8:00	74.7	668.40	
10/30/22	8:00	74.4	668.38	
10/31/22	8:00	74.7	668.40	
11/1/22	8:00	74.4	668.38	
11/2/22	8:00	74.3	668.37	
11/3/22	8:00	74.4	668.38	
11/4/22	8:00	74.4	668.38	
11/5/22	8:00	74.7	668.40	
11/6/22	8:00	74.4	668.38	
11/7/22	8:00	74.4	668.38	
11/8/22	8:00	74.4	668.38	
11/9/22	8:00	74.4	668.38	
11/10/22	8:00	74.4	668.38	
11/11/22	8:00	74.7	668.40	
11/12/22	8:00	74.4	668.38	
11/13/22	8:00	74.4	668.38	
11/14/22	8:00	74.4	668.38	
11/15/22	8:00	74.7	668.40	
11/16/22	8:00	74.7	668.40	
11/17/22	8:00	74.8	668.41	
11/18/22	8:00	74.7	668.40	
11/19/22	8:00	74.7	668.40	
11/20/22	8:00	74.7	668.40	
11/21/22	8:00	74.4	668.38	
11/22/22	8:00	74.4	668.38	
11/23/22	8:00	74.7	668.40	
11/24/22	8:00	74.7	668.40	
11/25/22	8:00	74.7	668.40	
11/26/22	8:00	74.4	668.38	
11/27/22	8:00	74.4	668.38	
11/28/22	8:00	74.7	668.40	
11/29/22	8:00	74.7	668.40	
11/30/22	8:00	74.7	668.40	
12/1/22	8:00	74.4	668.38	
12/2/22	8:00	74.4	668.38	

Table 2.3

**2022 Summary of Gravel Underdrain System Log  
East Plant Area TSCA Vault Annual Report, Calendar Year 2022  
GM Bedford Casting Operations Facility  
Bedford, Indiana**

Date	Time of Measurement	Water Level at PLC <sup>(a)</sup> (inches)	PLC Water Level Converted to Elevation <sup>(2)</sup> (ft. AMSL)	Comments <sup>(1)</sup>
12/3/22	8:00	74.7	668.40	
12/4/22	8:00	74.7	668.40	
12/5/22	8:00	74.4	668.38	
12/6/22	8:00	74.4	668.38	
12/7/22	8:00	74.4	668.38	
12/8/22	8:00	74.4	668.38	
12/9/22	8:00	74.6	668.39	
12/10/22	8:00	74.4	668.38	
12/11/22	8:00	74.4	668.38	
12/12/22	8:00	74.4	668.38	
12/13/22	8:00	74.4	668.38	
12/14/22	8:00	74.5	668.38	
12/15/22	8:00	74.5	668.38	
12/16/22	8:00	74.5	668.38	
12/17/22	8:00	74.5	668.38	
12/18/22	8:00	74.5	668.38	
12/19/22	8:00	74.5	668.38	
12/20/22	8:00	74.5	668.38	
12/21/22	8:00	74.5	668.38	
12/22/22	8:00	74.4	668.38	
12/23/22	8:00	74.7	668.40	
12/24/22	8:00	74.7	668.40	
12/25/22	8:00	74.7	668.40	
12/26/22	8:00	74.6	668.39	
12/27/22	8:00	74.6	668.39	
12/28/22	8:00	74.4	668.38	
12/29/22	8:00	74.4	668.38	
12/30/22	8:00	74.4	668.38	
<b>Total</b>				

## Notes:

ft AMSL - feet above mean sea level

NR - Not Recorded

*Top of sump [top of concrete manhole] (feet AMSL): 739.49**Bottom of sump (feet AMSL): 662.18**Total depth of sump manhole (feet): 77.31**Inside diameter of sump (feet): 3*<sup>(1)</sup> Pump within sump is not operational<sup>(2)</sup> Water level in the GUS not to rise above the secondary liner system (667.50 ft AMSL) (equates to more than 63.84 inches of water depth or a water level of 71.99 ft below the top of sump).

Indication of the Indication of the water level in the GUS rising to 667.50 ft AMSL or higher.

<sup>(a)</sup> PLC records the maximum water level observed each day (midnight to midnight). Therefore, the manual water level/elevation will not match the water level/elevation recorded by the PLC.

Table 2.4

**Summary of 2022 Water Elevations Compared to Liner System  
East Plant Area TSA Annual Vault Report, Calendar Year 2022  
GM Bedford Casting Operations Facility  
Bedford, Indiana**

Date (mm/dd/yy)	LCS <sup>(1)</sup> Water Elevation (Manual) (ft. AMSL)	LCS <sup>(1)</sup> Water Elevation (PLC) (ft. AMSL)	Lowest Elevation of Primary Liner (ft. AMSL)	LDS <sup>(2)</sup> Water Elevation (Manual) (ft. AMSL)	Lowest Elevation of Secondary Liner (ft. AMSL)	GUS <sup>(3)</sup> Water Elevation (PLC) (ft. AMSL)
1/1/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	669.03
1/2/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	669.03
1/3/22	671.77	Not Available <sup>(4)</sup>	669.50	669.5	667.5	668.99
1/4/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.99
1/5/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	669.00
1/6/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	669.01
1/7/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	669.01
1/8/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	669.02
1/9/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	669.02
1/10/22	670.93	Not Available <sup>(4)</sup>	669.50	669.5	667.5	669.00
1/11/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	669.00
1/12/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	669.00
1/13/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	669.03
1/14/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	669.03
1/15/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	669.03
1/16/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	669.03
1/17/22	671.91	Not Available <sup>(4)</sup>	669.50	669.5	667.5	669.03
1/18/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	669.03
1/19/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	669.03
1/20/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	669.03
1/21/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	669.04
1/22/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	669.06
1/23/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	669.04
1/24/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	669.03
1/25/22	671.91	Not Available <sup>(4)</sup>	669.50	669.6	667.5	669.03
1/26/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	669.02
1/27/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	669.02
1/28/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	669.02
1/29/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	669.01
1/30/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	669.01
1/31/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	669.01
2/1/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	669.01
2/2/22	671.94	Not Available <sup>(4)</sup>	669.50	669.6	667.5	669.01
2/3/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.98
2/4/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.98
2/5/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.97
2/6/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.98
2/7/22	671.96	Not Available <sup>(4)</sup>	669.50	669.7	667.5	668.98
2/8/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.98
2/9/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.98
2/10/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.98
2/11/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.97
2/12/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.97
2/13/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.95
2/14/22	671.99	Not Available <sup>(4)</sup>	669.50	669.7	667.5	668.95
2/15/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.95
2/16/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	669.00
2/17/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	669.00
2/18/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	669.00
2/19/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.98
2/20/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.98
2/21/22	672.02	Not Available <sup>(4)</sup>	669.50	669.7	667.5	668.97
2/22/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.97
2/23/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.95
2/24/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.95
2/25/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.91
2/26/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.95
2/27/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.95
2/28/22	672.04	Not Available <sup>(4)</sup>	669.50	669.7	667.5	668.95
3/1/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.95
3/2/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.98
3/3/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.98
3/4/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.96
3/5/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.93
3/6/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.95
3/7/22	672.02	Not Available <sup>(4)</sup>	669.50	669.7	667.5	668.94
3/8/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.94
3/9/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.95
3/10/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.93
3/11/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.93
3/12/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.93
3/13/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.93
3/14/22	672.00	Not Available <sup>(4)</sup>	669.50	669.8	667.5	668.93
3/15/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.95
3/16/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.98
3/17/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.98



Table 2.4

**Summary of 2022 Water Elevations Compared to Liner System  
East Plant Area TSA Annual Vault Report, Calendar Year 2022  
GM Bedford Casting Operations Facility  
Bedford, Indiana**

Date (mm/dd/yy)	LCS <sup>(1)</sup> Water Elevation (Manual) (ft. AMSL)	LCS <sup>(1)</sup> Water Elevation (PLC) (ft. AMSL)	Lowest Elevation of Primary Liner (ft. AMSL)	LDS <sup>(2)</sup> Water Elevation (Manual) (ft. AMSL)	Lowest Elevation of Secondary Liner (ft. AMSL)	GUS <sup>(3)</sup> Water Elevation (PLC) (ft. AMSL)
3/18/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.96
3/19/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.96
3/20/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.95
3/21/22	672.00	Not Available <sup>(4)</sup>	669.50	669.8	667.5	668.96
3/22/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.96
3/23/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.96
3/24/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.98
3/25/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.98
3/26/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.98
3/27/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	669.00
3/28/22	672.08	Not Available <sup>(4)</sup>	669.50	669.8	667.5	669.03
3/29/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.98
3/30/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	669.00
3/31/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.98
4/1/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	669.00
4/2/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	669.02
4/3/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	669.00
4/4/22	671.85	Not Available <sup>(4)</sup>	669.50	669.9	667.5	669.00
4/5/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	669.00
4/6/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	669.00
4/7/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.99
4/8/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	669.22
4/9/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.97
4/10/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	669.00
4/11/22	671.63	Not Available <sup>(4)</sup>	669.50	669.9	667.5	669.00
4/12/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	669.02
4/13/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	669.00
4/14/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	669.00
4/15/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.97
4/16/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.97
4/17/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.97
4/18/22	671.38	Not Available <sup>(4)</sup>	669.50	670.0	667.5	668.97
4/19/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.97
4/20/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.97
4/21/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.97
4/22/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.97
4/23/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.97
4/24/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.96
4/25/22	671.39	Not Available <sup>(4)</sup>	669.50	670.0	667.5	668.95
4/26/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.97
4/27/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.97
4/28/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.96
4/29/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.96
4/30/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.97
5/1/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.97
5/2/22	671.44	Not Available <sup>(4)</sup>	669.50	670.1	667.5	668.93
5/3/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.98
5/4/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.98
5/5/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.98
5/6/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.98
5/7/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.98
5/8/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.98
5/9/22	671.46	Not Available <sup>(4)</sup>	669.50	670.1	667.5	668.98
5/10/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.97
5/11/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.97
5/12/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.97
5/13/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.94
5/14/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.94
5/15/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.93
5/16/22	671.77	Not Available <sup>(4)</sup>	669.50	670.2	667.5	668.94
5/17/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.93
5/18/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.93
5/19/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.97
5/20/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.94
5/21/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.94
5/22/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.93
5/23/22	672.07	Not Available <sup>(4)</sup>	669.50	670.2	667.5	668.97
5/24/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.97
5/25/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.97
5/26/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.97
5/27/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.94
5/28/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.97
5/29/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.94
5/30/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.98
5/31/22	672.40	Not Available <sup>(4)</sup>	669.50	670.2	667.5	668.94
6/1/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.94

Table 2.4

**Summary of 2022 Water Elevations Compared to Liner System  
East Plant Area TSA Annual Vault Report, Calendar Year 2022  
GM Bedford Casting Operations Facility  
Bedford, Indiana**

Date (mm/dd/yy)	LCS <sup>(1)</sup> Water Elevation (Manual) (ft. AMSL)	LCS <sup>(1)</sup> Water Elevation (PLC) (ft. AMSL)	Lowest Elevation of Primary Liner (ft. AMSL)	LDS <sup>(2)</sup> Water Elevation (Manual) (ft. AMSL)	Lowest Elevation of Secondary Liner (ft. AMSL)	GUS <sup>(3)</sup> Water Elevation (PLC) (ft. AMSL)
6/2/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.95
6/3/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.97
6/4/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.95
6/5/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.95
6/6/22	672.43	Not Available <sup>(4)</sup>	669.50	670.3	667.5	668.93
6/7/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.90
6/8/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.90
6/9/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.93
6/10/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.94
6/11/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.93
6/12/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.93
6/13/22	672.46	Not Available <sup>(4)</sup>	669.50	670.3	667.5	668.93
6/14/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.94
6/15/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.94
6/16/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.94
6/17/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.93
6/18/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.90
6/19/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.90
6/20/22	672.47	Not Available <sup>(4)</sup>	669.50	670.3	667.5	668.90
6/21/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.90
6/22/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.90
6/23/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.90
6/24/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.90
6/25/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.90
6/26/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.90
6/27/22	672.51	Not Available <sup>(4)</sup>	669.50	670.4	667.5	668.94
6/28/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.93
6/29/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.93
6/30/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.97
7/1/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.97
7/2/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.93
7/3/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.93
7/4/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.90
7/5/22	672.49	Not Available <sup>(4)</sup>	669.50	670.5	667.5	668.88
7/6/22	672.07	Not Available <sup>(4)</sup>	669.50	--	667.5	668.88
7/7/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.88
7/8/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.84
7/9/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.86
7/10/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.84
7/11/22	672.09	Not Available <sup>(4)</sup>	669.50	669.3	667.5	668.86
7/12/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.88
7/13/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.88
7/14/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.88
7/15/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.90
7/16/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.93
7/17/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.94
7/18/22	672.11	Not Available <sup>(4)</sup>	669.50	669.5	667.5	669.00
7/19/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	669.02
7/20/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.97
7/21/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.97
7/22/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.88
7/23/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.86
7/24/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.80
7/25/22	672.12	Not Available <sup>(4)</sup>	669.50	669.5	667.5	668.78
7/26/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.78
7/27/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.78
7/28/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.80
7/29/22	675.13	674.69	669.50	--	667.5	668.80
7/30/22	673.93	673.83	669.50	--	667.5	668.80
7/31/22	674.10	673.85	669.50	669.6	667.5	668.78
8/1/22	674.29	672.56	669.50	--	667.5	668.80
8/2/22	673.84	672.53	669.50	--	667.5	668.80
8/3/22	674.13	672.38	669.50	669.3	667.5	668.80
8/4/22	673.64	671.78	669.50	--	667.5	668.78
8/5/22	674.40	672.67	669.50	--	667.5	668.83
8/6/22	673.25	671.50	669.50	--	667.5	668.84
8/7/22	--	671.92	669.50	--	667.5	668.85
8/8/22	673.96	672.13	669.50	668.7	667.5	668.84
8/9/22	--	671.77	669.50	--	667.5	668.83
8/10/22	--	671.83	669.50	--	667.5	668.83
8/11/22	--	671.92	669.50	--	667.5	668.84
8/12/22	--	671.95	669.50	--	667.5	668.84
8/13/22	--	672.06	669.50	--	667.5	668.84
8/14/22	--	672.19	669.50	--	667.5	668.84
8/15/22	673.86	672.13	669.50	668.9	667.5	668.83
8/16/22	671.30	Not Available <sup>(4)</sup>	669.50	--	667.5	668.83

Table 2.4

**Summary of 2022 Water Elevations Compared to Liner System  
East Plant Area TSA Annual Vault Report, Calendar Year 2022  
GM Bedford Casting Operations Facility  
Bedford, Indiana**

Date (mm/dd/yy)	LCS <sup>(1)</sup> Water Elevation (Manual) (ft. AMSL)	LCS <sup>(1)</sup> Water Elevation (PLC) (ft. AMSL)	Lowest Elevation of Primary Liner (ft. AMSL)	LDS <sup>(2)</sup> Water Elevation (Manual) (ft. AMSL)	Lowest Elevation of Secondary Liner (ft. AMSL)	GUS <sup>(3)</sup> Water Elevation (PLC) (ft. AMSL)
8/17/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.83
8/18/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.83
8/19/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.83
8/20/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.84
8/21/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.84
8/22/22	671.49	Not Available <sup>(4)</sup>	669.50	668.9	667.5	668.84
8/23/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.83
8/24/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.80
8/25/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.83
8/26/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.83
8/27/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.83
8/28/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.81
8/29/22	671.50	Not Available <sup>(4)</sup>	669.50	669.0	667.5	668.81
8/30/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.81
8/31/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.81
9/1/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.80
9/2/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.80
9/3/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.79
9/4/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.79
9/5/22	--	Not Available <sup>(4)</sup>	669.50	668.8	667.5	668.80
9/6/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.80
9/7/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.80
9/8/22	671.43	Not Available <sup>(4)</sup>	669.50	668.8	667.5	668.78
9/9/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.78
9/10/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.78
9/11/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.78
9/12/22	671.50	Not Available <sup>(4)</sup>	669.50	668.5	667.5	668.78
9/13/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.79
9/14/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.80
9/15/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.78
9/16/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.78
9/17/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.80
9/18/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.81
9/19/22	671.51	Not Available <sup>(4)</sup>	669.50	668.6	667.5	668.81
9/20/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.78
9/21/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.78
9/22/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.80
9/23/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.78
9/24/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.80
9/25/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.78
9/26/22	671.57	Not Available <sup>(4)</sup>	669.50	668.6	667.5	668.71
9/27/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.76
9/28/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.78
9/29/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.77
9/30/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.78
10/1/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.77
10/2/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.76
10/3/22	671.61	Not Available <sup>(4)</sup>	669.50	668.6	667.5	668.76
10/4/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.74
10/5/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.76
10/6/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.74
10/7/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.74
10/8/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.75
10/9/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.75
10/10/22	671.65	Not Available <sup>(4)</sup>	669.50	668.9	667.5	668.75
10/11/22	671.46	Not Available <sup>(4)</sup>	669.50	668.9	667.5	668.75
10/12/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.75
10/13/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.75
10/14/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.75
10/15/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.75
10/16/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.75
10/17/22	671.61	Not Available <sup>(4)</sup>	669.50	669.0	667.5	668.75
10/18/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.75
10/19/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.75
10/20/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.75
10/21/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.75
10/22/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.75
10/23/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.75
10/24/22	671.64	Not Available <sup>(4)</sup>	669.50	669.0	667.5	668.75
10/25/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.75
10/26/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.75
10/27/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.75
10/28/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.75
10/29/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.75
10/30/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.75
10/31/22	671.66	Not Available <sup>(4)</sup>	669.50	669.0	667.5	668.75

Table 2.4

**Summary of 2022 Water Elevations Compared to Liner System  
East Plant Area TSA Annual Vault Report, Calendar Year 2022  
GM Bedford Casting Operations Facility  
Bedford, Indiana**

Date (mm/dd/yy)	LCS <sup>(1)</sup> Water Elevation (Manual) (ft. AMSL)	LCS <sup>(1)</sup> Water Elevation (PLC) (ft. AMSL)	Lowest Elevation of Primary Liner (ft. AMSL)	LDS <sup>(2)</sup> Water Elevation (Manual) (ft. AMSL)	Lowest Elevation of Secondary Liner (ft. AMSL)	GUS <sup>(3)</sup> Water Elevation (PLC) (ft. AMSL)
11/1/22	671.66	Not Available <sup>(4)</sup>	669.50	669.0	667.5	668.75
11/2/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.75
11/3/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.75
11/4/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.75
11/5/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.75
11/6/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.75
11/7/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.75
11/8/22	671.44	Not Available <sup>(4)</sup>	669.50	669.0	667.5	668.75
11/9/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.75
11/10/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.75
11/11/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.75
11/12/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.75
11/13/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.75
11/14/22	671.61	Not Available <sup>(4)</sup>	669.50	669.0	667.5	668.75
11/15/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.75
11/16/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.75
11/17/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.75
11/18/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.75
11/19/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.75
11/20/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.75
11/21/22	671.64	Not Available <sup>(4)</sup>	669.50	669.0	667.5	668.75
11/22/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.75
11/23/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.75
11/24/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.75
11/25/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.75
11/26/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.75
11/27/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.75
11/28/22	671.64	Not Available <sup>(4)</sup>	669.50	668.9	667.5	668.75
11/29/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.75
11/30/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.75
12/1/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.75
12/2/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.75
12/3/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.75
12/4/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.75
12/5/22	671.67	Not Available <sup>(4)</sup>	669.50	669.0	667.5	668.75
12/6/22	671.67	Not Available <sup>(4)</sup>	669.50	668.9	667.5	668.75
12/7/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.75
12/8/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.75
12/9/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.75
12/10/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.75
12/11/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.75
12/12/22	671.6	Not Available <sup>(4)</sup>	669.50	668.9	667.5	668.75
12/13/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.75
12/14/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.75
12/15/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.75
12/16/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.75
12/17/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.75
12/18/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.75
12/19/22	671.62	Not Available <sup>(4)</sup>	669.50	668.9	667.5	668.75
12/20/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.75
12/21/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.75
12/22/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.75
12/23/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.75
12/24/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	668.75
12/25/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	669.24
12/26/22	671.64	Not Available <sup>(4)</sup>	669.50	668.9	667.5	669.24
12/27/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	669.25
12/28/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	669.24
12/29/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	669.26
12/30/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	669.26
12/31/22	--	Not Available <sup>(4)</sup>	669.50	--	667.5	669.26

## Notes:

AMSL - Above mean sea level

ft - feet

<sup>1</sup> LCS: Top of 6-ft. diameter sump [top of concrete manhole] (feet AMSL): 740.83, Bottom of sump (feet AMSL): 671.00, Total depth of sump manhole (feet): 69.83.<sup>2</sup> LDS: Top of 6-ft. diameter sump [top of concrete manhole] (feet AMSL): 741.14, Bottom of sump (feet AMSL): 668.5, Total depth of sump manhole (feet): 72.64

Top of concrete manhole where water levels readings are collected re-surveyed October 7, 2022: 741.74 (ft. AMSL)

<sup>3</sup> GUS: Top of 3-ft diameter sump [top of concrete] (feet AMSL): 738.99, Bottom of sump (feet AMSL): 662.18, Total depth of sump manhole (feet): 76.81.<sup>4</sup> During investigation of the July/August 2022 increase in leachate volume, it was determined that the error reading on the LCS transducer is a result of the leachate level being below what the transducer recognizes as "zero".

Table 2.5

**2022 LCS, LDS, and GUS Maximum Water Elevation Summary  
East Plant Area TSCA Vault Annual Report, Calendar Year 2022  
GM Bedford Casting Operations Facility  
Bedford, Indiana**

Date	LCS <sup>1</sup>	LCS <sup>1</sup>	LDS <sup>2</sup>	LDS <sup>2</sup>	GUS <sup>3</sup>	GUS <sup>3</sup>
Operationl Level	Manual Recorded Depth to Water (ft.)	Max. Water Surface Elevation (manual ) (ft. AMSL)	Manual Recorded Depth to Water (ft.)	Max. Water Surface Elevation (manual ) (ft. AMSL)	PLC-Recorded Water Depth (inches)	Max. Water Surface Elevation (PLC) (ft AMSL)
Jan-22	68.92	671.91	71.57	669.57	76.2	674.93
Feb-22	68.79	672.04	71.47	669.67	73.4	674.70
Mar-22	68.75	672.08	71.33	669.81	76	674.91
Apr-22	68.98	671.85	71.17	669.97	75.6	674.88
May-22	68.43	672.40	70.90	670.24	75.5	674.87
Jun-22	68.32	672.51	70.72	670.42	75	674.83
Jul-22	65.7	675.13	70.66	670.48	72.3	674.61
Aug-22	66.43	674.40	71.86	669.28	74.7	674.81
Sep-22	69.26	671.57	72.32	668.82	74.4	674.78
Oct-22	69.21	671.62	72.50	669.24	74.3	674.77
Nov-22	69.21	671.62	72.72	669.02	74.3	674.77
Dec-22	69.2	671.63	72.79	668.95	74.4	674.78

Notes:

AMSL - Above mean sea level

ft - feet

<sup>1</sup> LCS: Top of 6-ft. diameter sump [top of concrete manhole] (feet AMSL): 740.83, Bottom of sump (feet AMSL): 671.00, Total depth of sump manhole (feet): 69.83.

Pump operating start level: 674.00 ft. AMSL

<sup>2</sup> LDS: Top of 6-ft. diameter sump [top of concrete manhole] (feet AMSL): 741.14, Bottom of sump (feet AMSL): 668.5, Total depth of sump manhole (feet): 72.64

Top of concrete manhole where water levels readings are collected re-surveyed October 7, 2022: 741.74 (ft. AMSL). Operating start level: 670.00

Pump operating start level: 670.00 ft. AMSL. Water elevation that exceeds 1 ft over primatry liner: 671.5 ft. AMSL

<sup>3</sup> GUS: Top of 3-ft diamater sump [top of concrete] (feet AMSL): 738.99, Bottom of sump (feet AMSL): 662.18, Total depth of sump manhole (feet): 76.81.

Pump operating start level: 666.5 ft. AMSL

Indication of water level reaching or exceeding the operational limit.

Table 2.6

**2022 Summary of Monthly Total Volume of Water Treated  
East Plant Area TSCA Vault Annual Report, Calendar Year 2022  
GM Bedford Casting Operations Facility  
Bedford, Indiana**

<b>Month</b>	<b>Groundwater Treatment Plant (GWTP) Number of Operational Days</b>	<b>Volume of Water Treated/Discharged at the GWTP (million gallons)</b>	<b>Daily Average Water Treated/Discharged at the GWTP (million gallons)</b>
Jan-22	31	3.94	0.127
Feb-22	28	5.937	0.212
Mar-22	31	4.885	0.158
Apr-22	30	4.175	0.139
May-22	31	4.726	0.152
Jun-22	30	2.092	0.070
Jul-22	31	1.898	0.061
Aug-22	31	1.721	0.056
Sep-22	30	0.936	0.031
Oct-22	31	0.651	0.021
Nov-22	30	0.779	0.026
Dec-22	31	1.557	0.050
<b>Total</b>	<b>365</b>	<b>33.297</b>	
<b>Month Average</b>	-	<b>2.775</b>	
<b>Daily Average</b>	-	<b>0.091</b>	



**Table 3.1**  
**Summary of Analytical Results - EI CA750 First Half 2022**  
**East Plant TSCA Vault Annual Report - Calendar Year 2022**  
**GM Bedford Casting Operations Facility**  
**Bedford, Indiana**

Sample Location	9-4	CH-20	CH-20	CH-42	CH-42A	CH-43	CH-44	MW-X033Y147S	MW-X043Y176	MW-X043Y176	MW-X047Y236	MW-X085Y070S-1	MW-X085Y070S-2	MW-X146Y084	MW-X169Y058S-1	
Sample Identification	GW-052522-MC-14	GW-052622-MC-20	GW-052622-MC-22	GW-052322-MC-02	GW-052322-MC-04	GW-052322-KH-01	GW-052322-KH-03	GW-052522-MC-16	GW-052422-KH-05	GW-052422-KH-07	GW-052422-KH-09	GW-052522-KH-15	GW-052522-KH-17	GW-052622-MC-18	GW-052622-KH-23	
Sample Date	05/25/2022	05/26/2022	05/26/2022	05/23/2022	05/23/2022	05/23/2022	05/23/2022	05/25/2022	05/24/2022	05/24/2022	05/24/2022	05/25/2022	05/25/2022	05/26/2022	05/26/2022	
Sample Type	Duplicate															
Parameters	Units	Duplicate														
N-Nitrosodi-n-propylamine	ug/L	--	--	--	--	--	--	--	--	--	--	--	--	--	--	
N-Nitrosodiphenylamine	ug/L	--	--	--	--	--	--	--	--	--	--	--	--	--	--	
Pentachlorophenol	ug/L	--	--	--	--	--	--	--	--	--	--	--	--	--	--	
Phenanthrene	ug/L	--	--	--	--	--	--	--	--	--	--	--	--	--	--	
Phenol	ug/L	--	--	--	--	--	--	--	--	--	--	--	--	--	--	
Pyrene	ug/L	--	--	--	--	--	--	--	--	--	--	--	--	--	--	
<b>Volatile Organic Compounds (VOCs)</b>																
1,1,1-Trichloroethane	ug/L	1.0 U	R	R	--	--	--	--	--	--	--	--	--	--	--	
1,1,2,2-Tetrachloroethane	ug/L	1.0 U	R	R	--	--	--	--	--	--	--	--	--	--	--	
1,1,2-Trichloroethane	ug/L	1.0 U	R	R	--	--	--	--	--	--	--	--	--	--	--	
1,1-Dichloroethane	ug/L	1.0 U	R	R	--	--	--	--	--	--	--	--	--	--	--	
1,1-Dichloroethene	ug/L	1.0 U	R	R	--	--	--	--	--	--	--	--	--	--	--	
1,2,4-Trichlorobenzene	ug/L	--	--	--	--	--	--	--	--	--	--	--	--	--	--	
1,2-Dibromo-3-chloropropane (DBCP)	ug/L	--	--	--	--	--	--	--	--	--	--	--	--	--	--	
1,2-Dibromoethane (Ethylene dibromide)	ug/L	--	--	--	--	--	--	--	--	--	--	--	--	--	--	
1,2-Dichlorobenzene	ug/L	1.0 U	R	R	--	--	--	--	--	--	--	--	--	--	--	
1,2-Dichloroethane	ug/L	1.0 U	R	R	--	--	--	--	--	--	--	--	--	--	--	
1,2-Dichloropropane	ug/L	1.0 U	R	R	--	--	--	--	--	--	--	--	--	--	--	
1,3-Dichlorobenzene	ug/L	1.0 U	R	R	--	--	--	--	--	--	--	--	--	--	--	
1,4-Dichlorobenzene	ug/L	1.0 U	R	R	--	--	--	--	--	--	--	--	--	--	--	
2-Butanone (Methyl ethyl ketone) (MEK)	ug/L	--	--	--	--	--	--	--	--	--	--	--	--	--	--	
2-Chloroethyl vinyl ether	ug/L	10 U	R	R	--	--	--	--	--	--	--	--	--	--	--	
2-Hexanone	ug/L	--	--	--	--	--	--	--	--	--	--	--	--	--	--	
4-Methyl-2-pentanone (Methyl isobutyl ketone) (MIBK)	ug/L	--	--	--	--	--	--	--	--	--	--	--	--	--	--	
Acetone	ug/L	--	--	--	--	--	--	--	--	--	--	--	--	--	--	
Benzene	ug/L	1.0 U	R	R	--	--	--	--	--	--	--	--	--	--	--	
Bromodichloromethane	ug/L	1.0 U	R	R	--	--	--	--	--	--	--	--	--	--	--	
Bromoform	ug/L	1.0 U	R	R	--	--	--	--	--	--	--	--	--	--	--	
Bromomethane (Methyl bromide)	ug/L	1.0 U	0.42 J-	R	--	--	--	--	--	--	--	--	--	--	--	
Carbon disulfide	ug/L	--	--	--	--	--	--	--	--	--	--	--	--	--	--	
Carbon tetrachloride	ug/L	1.0 U	R	R	--	--	--	--	--	--	--	--	--	--	--	
Chlorobenzene	ug/L	1.0 U	R	R	--	--	--	--	--	--	--	--	--	--	--	
Chloroethane	ug/L	1.0 U	R	R	--	--	--	--	--	--	--	--	--	--	--	
Chloroform (Trichloromethane)	ug/L	1.0 U	R	R	--	--	--	--	--	--	--	--	--	--	--	
Chloromethane (Methyl chloride)	ug/L	1.0 U	R	R	--	--	--	--	--	--	--	--	--	--	--	
cis-1,2-Dichloroethene	ug/L	--	--	--	--	--	--	--	--	--	--	--	--	--	--	
cis-1,3-Dichloropropene	ug/L	1.0 U	R	R	--	--	--	--	--	--	--	--	--	--	--	
Cyclohexane	ug/L	--	--	--	--	--	--	--	--	--	--	--	--	--	--	
Dibromochloromethane	ug/L	1.0 U	R	R	--	--	--	--	--	--	--	--	--	--	--	
Dichlorodifluoromethane (CFC-12)	ug/L	1.0 U	R	R	--	--	--	--	--	--	--	--	--	--	--	
Ethylbenzene	ug/L	1.0 U	R	R	--	--	--	--	--	--	--	--	--	--	--	
Isopropyl benzene	ug/L	--	--	--	--	--	--	--	--	--	--	--	--	--	--	
Methyl acetate	ug/L	--	--	--	--	--	--	--	--	--	--	--	--	--	--	
Methyl cyclohexane	ug/L	--	--	--	--	--	--	--	--	--	--	--	--	--	--	
Methyl tert butyl ether (MTBE)	ug/L	--	--	--	--	--	--	--	--	--	--	--	--	--	--	
Methylene chloride	ug/L	5.0 U	R	R	--	--	--	--	--	--	--	--	--	--	--	
Styrene	ug/L	--	--	--	--	--	--	--	--	--	--	--	--	--	--	
Tetrachloroethene	ug/L	1.0 U	R	R	--	--	--	--	--	--	--	--	--	--	--	
Toluene	ug/L	1.0 U	R	R	--	--	--	--	--	--	--	--	--	--	--	
trans-1,2-Dichloroethene	ug/L	1.0 U	R	R	--	--	--	--	--	--	--	--	--	--	--	
trans-1,3-Dichloropropene	ug/L	1.0 U	R	R	--	--	--	--	--	--	--	--	--	--	--	
Trichloroethene	ug/L	--	--	--	--	--	--	--	--	--	--	--	--	--	--	
Trichlorofluoromethane (CFC-11)	ug/L	1.0 U	R	R	--	--	--	--	--	--	--	--	--	--	--	
Trifluorotrchloroethane (CFC-113)	ug/L	--	--	--	--	--	--	--	--	--	--	--	--	--	--	
Vinyl chloride	ug/L	1.0 U	R	R	--	--	--	--	--	--	--	--	--	1.0 U	1.5	
Xylenes (total)	ug/L	--	--	--	--	--	--	--	--	--	--	--	--	--	--	
<b>General Chemistry</b>																
Chloride	ug/L	--	--	--	--	--	--	--	--	--	--	--	--	1800000	--	
<b>Field Parameters</b>																
Conductivity, field	uS/cm	0.383	0.814	0.814	0.877	0.755	0.859	0.819	1.840	1.336	1.336	0.577	9.728	8.057	5.757	--
Dissolved oxygen (DO), field	ug/L	7560	7270	7270	740	2380	700	1910	1330	780	780	1540	90	30	3780	--
Oxidation reduction potential (ORP), field	millivolts	19.1	-44.6	-44.6	-170.6	-106.9	84.7	134.2	-42.6	40.0	40.0	99.1	-107.3	-111.3	-68.9	--
pH, field	s.u.	7.10	7.80	7.80	6.22	5.87	7.12	7.12	6.82	7.14	7.14	7.57	6.84	7.20	7.54	--
Temperature, sample	Deg C	19.65	15.04	15.04	15.89	14.30	16.75	15.94	17.56	13.07	13.07	14.63	17.46	18.19	19.8	--
Turbidity, field	NTU	14.5	7.46	7.46	2.71	1.20	5.57	2.92	8.11	13.3	13.3	0.86	5.87	25.7	15.8	--









**Table 3.2**  
**Summary of Analytical Results - EI CA750 Second Half 2022**  
**East Plant TSCA Vault Annual Report - Calendar Year 2022**  
**GM Bedford Casting Operation Facility**  
**Bedford, Indiana**

Sample Location	9-4	CH-20	CH-42	CH-42A	CH-43	CH-44	MW-X033Y147S	MW-X043Y176	MW-X047Y236	MW-X085Y070S-1	MW-X085Y070S-2	MW-X146Y084	MW-X146Y084
Sample Identification	GW-120122-SS-21	GW-120122-SS-23	GW-112922-DS-04	GW-112822-DS-02	GW-112922-DS-06	GW-112822-AC-01	GW-113022-AC-13	GW-113022-AC-09	GW-113022-AC-11	GW-120122-DS-20	GW-120122-DS-22	GW-113022-AC-15	GW-113022-AC-17
Sample Date	12/01/2022	12/01/2022	11/29/2022	11/28/2022	11/29/2022	11/28/2022	11/30/2022	11/30/2022	11/30/2022	12/01/2022	12/01/2022	11/30/2022	11/30/2022
Sample Type													Duplicate
Parameters	Units												
Isophorone	ug/L	--	--	--	--	--	--	--	--	--	--	--	--
Naphthalene	ug/L	--	--	--	--	--	--	--	--	--	--	--	--
Nitrobenzene	ug/L	--	--	--	--	--	--	--	--	--	--	--	--
N-Nitrosodi-n-propylamine	ug/L	--	--	--	--	--	--	--	--	--	--	--	--
N-Nitrosodiphenylamine	ug/L	--	--	--	--	--	--	--	--	--	--	--	--
Pentachlorophenol	ug/L	--	--	--	--	--	--	--	--	--	--	--	--
Phenanthrene	ug/L	--	--	--	--	--	--	--	--	--	--	--	--
Phenol	ug/L	--	--	--	--	--	--	--	--	--	--	--	--
Pyrene	ug/L	--	--	--	--	--	--	--	--	--	--	--	--
<b>Volatile Organic Compounds (VOCs)</b>													
1,1,1-Trichloroethane	ug/L	1.0 U	1.0 U	--	--	--	--	--	--	--	--	--	--
1,1,2,2-Tetrachloroethane	ug/L	1.0 U	1.0 U	--	--	--	--	--	--	--	--	--	--
1,1,2-Trichloroethane	ug/L	1.0 U	1.0 U	--	--	--	--	--	--	--	--	--	--
1,1-Dichloroethane	ug/L	1.0 U	1.0 U	--	--	--	--	--	--	--	--	--	--
1,1-Dichloroethene	ug/L	1.0 U	1.0 U	--	--	--	--	--	--	--	--	--	--
1,2,4-Trichlorobenzene	ug/L	--	--	--	--	--	--	--	--	--	--	--	--
1,2-Dibromo-3-chloropropane (DBCP)	ug/L	--	--	--	--	--	--	--	--	--	--	--	--
1,2-Dibromoethane (Ethylene dibromide)	ug/L	--	--	--	--	--	--	--	--	--	--	--	--
1,2-Dichlorobenzene	ug/L	1.0 U	1.0 U	--	--	--	--	--	--	--	--	--	--
1,2-Dichloroethane	ug/L	1.0 U	1.0 U	--	--	--	--	--	--	--	--	--	--
1,2-Dichloropropane	ug/L	1.0 U	1.0 U	--	--	--	--	--	--	--	--	--	--
1,3-Dichlorobenzene	ug/L	1.0 U	1.0 U	--	--	--	--	--	--	--	--	--	--
1,4-Dichlorobenzene	ug/L	1.0 U	1.0 U	--	--	--	--	--	--	--	--	--	--
2-Butanone (Methyl ethyl ketone) (MEK)	ug/L	--	--	--	--	--	--	--	--	--	--	--	--
2-Chloroethyl vinyl ether	ug/L	10 U	10 U	--	--	--	--	--	--	--	--	--	--
2-Hexanone	ug/L	--	--	--	--	--	--	--	--	--	--	--	--
4-Methyl-2-pentanone (Methyl isobutyl ketone) (MIBK)	ug/L	--	--	--	--	--	--	--	--	--	--	--	--
Acetone	ug/L	--	--	--	--	--	--	--	--	--	--	--	--
Benzene	ug/L	1.0 U	1.0 U	--	--	--	--	--	--	--	--	--	--
Bromodichloromethane	ug/L	1.0 U	1.0 U	--	--	--	--	--	--	--	--	--	--
Bromoform	ug/L	1.0 U	1.0 U	--	--	--	--	--	--	--	--	--	--
Bromomethane (Methyl bromide)	ug/L	1.0 U	1.0 U	--	--	--	--	--	--	--	--	--	--
Carbon disulfide	ug/L	--	--	--	--	--	--	--	--	--	--	--	--
Carbon tetrachloride	ug/L	1.0 U	1.0 U	--	--	--	--	--	--	--	--	--	--
Chlorobenzene	ug/L	1.0 U	1.0 U	--	--	--	--	--	--	--	--	--	--
Chloroethane	ug/L	1.0 U	1.0 U	--	--	--	--	--	--	--	--	--	--
Chloroform (Trichloromethane)	ug/L	1.0 U	1.0 U	--	--	--	--	--	--	--	--	--	--
Chloromethane (Methyl chloride)	ug/L	1.0 U	1.0 U	--	--	--	--	--	--	--	--	--	--
cis-1,2-Dichloroethene	ug/L	--	--	--	--	--	--	--	--	--	--	--	--
cis-1,3-Dichloropropene	ug/L	1.0 U	1.0 U	--	--	--	--	--	--	--	--	--	--
Cyclohexane	ug/L	--	--	--	--	--	--	--	--	--	--	--	--
Dibromochloromethane	ug/L	1.0 U	1.0 U	--	--	--	--	--	--	--	--	--	--
Dichlorodifluoromethane (CFC-12)	ug/L	1.0 U	1.0 U	--	--	--	--	--	--	--	--	--	--
Ethylbenzene	ug/L	1.0 U	1.0 U	--	--	--	--	--	--	--	--	--	--
Isopropyl benzene	ug/L	--	--	--	--	--	--	--	--	--	--	--	--
Methyl acetate	ug/L	--	--	--	--	--	--	--	--	--	--	--	--
Methyl cyclohexane	ug/L	--	--	--	--	--	--	--	--	--	--	--	--
Methyl tert butyl ether (MTBE)	ug/L	--	--	--	--	--	--	--	--	--	--	--	--
Methylene chloride	ug/L	5.0 U	5.0 U	--	--	--	--	--	--	--	--	--	--
Styrene	ug/L	--	--	--	--	--	--	--	--	--	--	--	--
Tetrachloroethene	ug/L	1.0 U	1.0 U	--	--	--	--	--	--	--	--	--	--
Toluene	ug/L	1.0 U	1.0 U	--	--	--	--	--	--	--	--	--	--
trans-1,2-Dichloroethene	ug/L	1.0 U	1.0 U	--	--	--	--	--	--	--	--	--	--
trans-1,3-Dichloropropene	ug/L	1.0 U	1.0 U	--	--	--	--	--	--	--	--	--	--
Trichloroethene	ug/L	--	--	--	--	--	--	--	--	--	--	--	--
Trichlorofluoromethane (CFC-11)	ug/L	1.0 U	1.0 U	--	--	--	--	--	--	--	--	--	--
Trifluorotrchloroethane (CFC-113)	ug/L	--	--	--	--	--	--	--	--	--	--	--	--
Vinyl chloride	ug/L	1.0 U	1.0 U	--	--	--	--	--	--	--	--	1.0 U	1.0 U
Xylenes (total)	ug/L	--	--	--	--	--	--	--	--	--	--	--	--
<b>General Chemistry</b>													
Chloride	ug/L	--	--	--	--	--	--	--	--	--	--	2000000	2000000
<b>Field Parameters</b>													
Conductivity, field	uS/cm	515	532	1259	1084	1316	0.919	2.053	2.195	0.828	1608	7996	--
Dissolved oxygen (DO), field	ug/L	1490	1280	3840	3190	6060	9550	510	6560	840	8240	9710	--
Oxidation reduction potential (ORP), field	millivolts	-134.4	-182.8	-182.6	-230.6	-323.4	121.3	8.3	-65.0	-77.6	-347.5	-221.2	--
pH, field	s.u.	7.46	8.10	7.40	7.51	7.06	7.19	6.69	6.56	7.18	7.23	7.55	--
Temperature, sample	Deg C	13.78	13.05	13.99	13.62	13.86	11.36	14.43	12.29	10.06	12.45	12.79	--
Turbidity, field	NTU	5.08	5.64	1.97	0.73	3.19	2.79	4.79	2.31	1.83	2.60	69.1	--



Table 3.2  
 Summary of Analytical Results - EI CA750 Second Half 2022  
 East Plant TSCA Vault Annual Report - Calendar Year 2022  
 GM Bedford Casting Operation Facility  
 Bedford, Indiana

Sample Location	MW-X169Y058S-1	MW-X169Y058S-1	MW-X227Y054	MW-X242Y060S	MW-X261Y356D-3	MW-X277Y100	MW-X297Y305D-2	MW-X300Y199I-1	MW-X300Y199I-2	MW-X315Y115	MW-X315Y150	MW-X315Y150	ST-59	
Sample Identification	GW-120122-DS-24	GW-120122-DS-26	GW-112922-DS-10	GW-120122-DS-27	GW-113022-DS-14	GW-113022-DS-12	GW-112922-DS-08	GW-113022-DS-16	GW-113022-DS-18	GW-112922-AC-07	GW-112922-AC-03	GW-112922-AC-05	GW-113022-SS-17	
Sample Date	12/01/2022	12/01/2022	11/29/2022	12/01/2022	11/30/2022	11/30/2022	11/29/2022	11/30/2022	11/30/2022	11/29/2022	11/29/2022	11/29/2022	11/30/2022	
Sample Type		Duplicate										Duplicate		
Parameters	Units													
Isophorone	ug/L	--	--	--	--	9.8 U	--	--	--	--	--	--	--	
Naphthalene	ug/L	--	--	--	--	9.8 U	--	--	--	--	--	--	--	
Nitrobenzene	ug/L	--	--	--	--	9.8 U	--	--	--	--	--	--	--	
N-Nitrosodi-n-propylamine	ug/L	--	--	--	--	9.8 U	--	--	--	--	--	--	--	
N-Nitrosodiphenylamine	ug/L	--	--	--	--	9.8 U	--	--	--	--	--	--	--	
Pentachlorophenol	ug/L	--	--	--	--	9.8 U	--	--	--	--	--	--	--	
Phenanthrene	ug/L	--	--	--	--	9.8 U	--	--	--	--	--	--	--	
Phenol	ug/L	--	--	--	--	9.8 U	--	--	--	--	--	--	--	
Pyrene	ug/L	--	--	--	--	9.8 U	--	--	--	--	--	--	--	
<b>Volatile Organic Compounds (VOCs)</b>														
1,1,1-Trichloroethane	ug/L	--	--	--	--	1.0 U	--	--	--	--	--	--	--	
1,1,2,2-Tetrachloroethane	ug/L	--	--	--	--	1.0 U	--	--	--	--	--	--	--	
1,1,2-Trichloroethane	ug/L	--	--	--	--	1.0 U	--	--	--	--	--	--	--	
1,1-Dichloroethane	ug/L	--	--	--	--	1.0 U	--	--	--	--	--	--	--	
1,1-Dichloroethene	ug/L	--	--	--	--	1.0 U	--	--	--	--	--	--	--	
1,2,4-Trichlorobenzene	ug/L	--	--	--	--	1.0 U	--	--	--	--	--	--	--	
1,2-Dibromo-3-chloropropane (DBCP)	ug/L	--	--	--	--	2.0 U	--	--	--	--	--	--	--	
1,2-Dibromoethane (Ethylene dibromide)	ug/L	--	--	--	--	1.0 U	--	--	--	--	--	--	--	
1,2-Dichlorobenzene	ug/L	--	--	--	--	1.0 U	--	--	--	--	--	--	--	
1,2-Dichloroethane	ug/L	--	--	--	--	1.0 U	--	--	--	--	--	--	--	
1,2-Dichloropropane	ug/L	--	--	--	--	1.0 U	--	--	--	--	--	--	--	
1,3-Dichlorobenzene	ug/L	--	--	--	--	1.0 U	--	--	--	--	--	--	--	
1,4-Dichlorobenzene	ug/L	--	--	--	--	1.0 U	--	--	--	--	--	--	--	
2-Butanone (Methyl ethyl ketone) (MEK)	ug/L	--	--	--	--	10 U	--	--	--	--	--	--	--	
2-Chloroethyl vinyl ether	ug/L	--	--	--	--	--	--	--	--	--	--	--	--	
2-Hexanone	ug/L	--	--	--	--	10 U	--	--	--	--	--	--	--	
4-Methyl-2-pentanone (Methyl isobutyl ketone) (MIBK)	ug/L	--	--	--	--	10 U	--	--	--	--	--	--	--	
Acetone	ug/L	--	--	--	--	10 U	--	--	--	--	--	--	--	
Benzene	ug/L	--	--	--	--	1.0 U	--	--	--	--	--	--	--	
Bromodichloromethane	ug/L	--	--	--	--	1.0 U	--	--	--	--	--	--	--	
Bromoform	ug/L	--	--	--	--	1.0 U	--	--	--	--	--	--	--	
Bromomethane (Methyl bromide)	ug/L	--	--	--	--	1.0 U	--	--	--	--	--	--	--	
Carbon disulfide	ug/L	--	--	--	--	1.0 U	--	--	--	--	--	--	--	
Carbon tetrachloride	ug/L	--	--	--	--	1.0 U	--	--	--	--	--	--	--	
Chlorobenzene	ug/L	--	--	--	--	1.0 U	--	--	--	--	--	--	--	
Chloroethane	ug/L	--	--	--	--	1.0 U	--	--	--	--	--	--	--	
Chloroform (Trichloromethane)	ug/L	--	--	--	--	1.0 U	--	--	--	--	--	--	--	
Chloromethane (Methyl chloride)	ug/L	--	--	--	--	1.0 U	--	--	--	--	--	--	--	
cis-1,2-Dichloroethene	ug/L	--	--	--	--	1.0 U	--	--	--	--	--	--	--	
cis-1,3-Dichloropropene	ug/L	--	--	--	--	1.0 U	--	--	--	--	--	--	--	
Cyclohexane	ug/L	--	--	--	--	1.0 U	--	--	--	--	--	--	--	
Dibromochloromethane	ug/L	--	--	--	--	1.0 U	--	--	--	--	--	--	--	
Dichlorodifluoromethane (CFC-12)	ug/L	--	--	--	--	1.0 U	--	--	--	--	--	--	--	
Ethylbenzene	ug/L	--	--	--	--	1.0 U	--	--	--	--	--	--	--	
Isopropyl benzene	ug/L	--	--	--	--	1.0 U	--	--	--	--	--	--	--	
Methyl acetate	ug/L	--	--	--	--	10 U	--	--	--	--	--	--	--	
Methyl cyclohexane	ug/L	--	--	--	--	1.0 U	--	--	--	--	--	--	--	
Methyl tert butyl ether (MTBE)	ug/L	--	--	--	--	1.0 U	--	--	--	--	--	--	--	
Methylene chloride	ug/L	--	--	--	--	5.0 U	--	--	--	--	--	--	--	
Styrene	ug/L	--	--	--	--	1.0 U	--	--	--	--	--	--	--	
Tetrachloroethene	ug/L	--	--	--	--	1.0 U	--	--	--	--	--	--	--	
Toluene	ug/L	--	--	--	--	1.0 U	--	--	--	--	--	--	--	
trans-1,2-Dichloroethene	ug/L	--	--	--	--	1.0 U	--	--	--	--	--	--	--	
trans-1,3-Dichloropropene	ug/L	--	--	--	--	1.0 U	--	--	--	--	--	--	--	
Trichloroethene	ug/L	--	--	--	--	1.0 U	--	--	--	--	--	--	--	
Trichlorofluoromethane (CFC-11)	ug/L	--	--	--	--	1.0 U	--	--	--	--	--	--	--	
Trifluorotrchloroethane (CFC-113)	ug/L	--	--	--	--	1.0 U	--	--	--	--	--	--	--	
Vinyl chloride	ug/L	0.59 J	0.67 J	--	--	1.0 U	--	--	--	--	--	--	--	
Xylenes (total)	ug/L	--	--	--	--	2.0 U	--	--	--	--	--	--	--	
<b>General Chemistry</b>														
Chloride	ug/L	--	--	--	--	--	--	--	--	--	--	--	5900	
<b>Field Parameters</b>														
Conductivity, field	uS/cm	3441	3441	22.49	1729	836	1616	1190	848	864	0.595	0.399	0.399	299
Dissolved oxygen (DO), field	ug/L	7540	7540	2660	1090	7460	8530	6240	740	9050	2940	580	580	10450
Oxidation reduction potential (ORP), field	millivolts	-274.7	-274.7	-339.8	-319.8	-319.9	-265.0	-324.0	-332.4	-176.8	-77.0	-72.1	-72.1	99.1
pH, field	s.u.	7.54	7.54	7.20	6.85	7.75	7.55	6.80	7.07	7.88	7.92	7.36	7.36	8.45
Temperature, sample	Deg C	13.25	13.25	13.79	12.47	11.96	12.85	13.84	13.20	12.71	13.74	14.26	14.26	12.12
Turbidity, field	NTU	3.15	3.15	1.03	2.88	1.15	1.93	0.36	1.26	4.19	5.99	17.3	17.3	1.01

Table 3.2

Summary of Analytical Results - EI CA750 Second Half 2022  
 East Plant TSCA Vault Annual Report - Calendar Year 2022  
 GM Bedford Casting Operation Facility  
 Bedford, Indiana

Area		P015		
Sample Location		Tributary 3-3	Trip Blank	Trip Blank
Sample Identification		GW-120122-JL-25	TRIP BLANK	TRIP BLANK
Sample Date		12/01/2022	11/30/2022	12/01/2022
Sample Type				
Parameters	Units			
<b>PCBs</b>				
Aroclor-1016 (PCB-1016)	ug/L	0.098 U	--	--
Aroclor-1221 (PCB-1221)	ug/L	0.098 U	--	--
Aroclor-1232 (PCB-1232)	ug/L	0.098 U	--	--
Aroclor-1242 (PCB-1242)	ug/L	0.098 U	--	--
Aroclor-1248 (PCB-1248)	ug/L	0.098 U	--	--
Aroclor-1254 (PCB-1254)	ug/L	0.098 U	--	--
Aroclor-1260 (PCB-1260)	ug/L	0.098 U	--	--
Total PCBs	ug/L	ND	--	--
Aroclor-1016 (PCB-1016) (dissolved)	ug/L	0.097 U	--	--
Aroclor-1221 (PCB-1221) (dissolved)	ug/L	0.097 U	--	--
Aroclor-1232 (PCB-1232) (dissolved)	ug/L	0.097 U	--	--
Aroclor-1242 (PCB-1242) (dissolved)	ug/L	0.097 U	--	--
Aroclor-1248 (PCB-1248) (dissolved)	ug/L	0.097 U	--	--
Aroclor-1254 (PCB-1254) (dissolved)	ug/L	0.097 U	--	--
Aroclor-1260 (PCB-1260) (dissolved)	ug/L	0.097 U	--	--
Total PCBs (dissolved)	ug/L	ND	--	--
<b>Semi-Volatile Organic Compounds (SVOCs)</b>				
2,2'-Oxybis(1-chloropropane) (bis(2-Chloroisopropyl) ether)	ug/L	--	--	--
2,4,5-Trichlorophenol	ug/L	--	--	--
2,4,6-Trichlorophenol	ug/L	--	--	--
2,4-Dichlorophenol	ug/L	--	--	--
2,4-Dimethylphenol	ug/L	--	--	--
2,4-Dinitrophenol	ug/L	--	--	--
2,4-Dinitrotoluene	ug/L	--	--	--
2,6-Dinitrotoluene	ug/L	--	--	--
2-Chloronaphthalene	ug/L	--	--	--
2-Chlorophenol	ug/L	--	--	--
2-Methylnaphthalene	ug/L	--	--	--
2-Methylphenol	ug/L	--	--	--
2-Nitroaniline	ug/L	--	--	--
2-Nitrophenol	ug/L	--	--	--
3&4-Methylphenol	ug/L	--	--	--
3,3'-Dichlorobenzidine	ug/L	--	--	--
3-Nitroaniline	ug/L	--	--	--
4,6-Dinitro-2-methylphenol	ug/L	--	--	--
4-Bromophenyl phenyl ether	ug/L	--	--	--
4-Chloro-3-methylphenol	ug/L	--	--	--
4-Chloroaniline	ug/L	--	--	--
4-Chlorophenyl phenyl ether	ug/L	--	--	--
4-Nitroaniline	ug/L	--	--	--
4-Nitrophenol	ug/L	--	--	--
Acenaphthene	ug/L	--	--	--
Acenaphthylene	ug/L	--	--	--
Acetophenone	ug/L	--	--	--
Anthracene	ug/L	--	--	--
Atrazine	ug/L	--	--	--
Benzaldehyde	ug/L	--	--	--
Benzo(a)anthracene	ug/L	--	--	--
Benzo(a)pyrene	ug/L	--	--	--
Benzo(b)fluoranthene	ug/L	--	--	--
Benzo(g,h,i)perylene	ug/L	--	--	--
Benzo(k)fluoranthene	ug/L	--	--	--
Biphenyl (1,1-Biphenyl)	ug/L	--	--	--
bis(2-Chloroethoxy)methane	ug/L	--	--	--
bis(2-Chloroethyl)ether	ug/L	--	--	--
bis(2-Ethylhexyl)phthalate (DEHP)	ug/L	--	--	--
Butyl benzyphthalate (BBP)	ug/L	--	--	--
Caprolactam	ug/L	--	--	--
Carbazole	ug/L	--	--	--
Chrysene	ug/L	--	--	--
Dibenz(a,h)anthracene	ug/L	--	--	--
Dibenzofuran	ug/L	--	--	--
Diethyl phthalate	ug/L	--	--	--
Dimethyl phthalate	ug/L	--	--	--
Di-n-butylphthalate (DBP)	ug/L	--	--	--
Di-n-octyl phthalate (DnOP)	ug/L	--	--	--
Fluoranthene	ug/L	--	--	--
Fluorene	ug/L	--	--	--
Hexachlorobenzene	ug/L	--	--	--
Hexachlorobutadiene	ug/L	--	--	--
Hexachlorocyclopentadiene	ug/L	--	--	--
Hexachloroethane	ug/L	--	--	--
Indeno(1,2,3-cd)pyrene	ug/L	--	--	--

Table 3.2

Summary of Analytical Results - EI CA750 Second Half 2022  
 East Plant TSCA Vault Annual Report - Calendar Year 2022  
 GM Bedford Casting Operation Facility  
 Bedford, Indiana

Sample Location		Tributary 3-3	Trip Blank	Trip Blank
Sample Identification		GW-120122-JL-25	TRIP BLANK	TRIP BLANK
Sample Date		12/01/2022	11/30/2022	12/01/2022
Sample Type				
Parameters	Units			
Isophorone	ug/L	--	--	--
Naphthalene	ug/L	--	--	--
Nitrobenzene	ug/L	--	--	--
N-Nitrosodi-n-propylamine	ug/L	--	--	--
N-Nitrosodiphenylamine	ug/L	--	--	--
Pentachlorophenol	ug/L	--	--	--
Phenanthrene	ug/L	--	--	--
Phenol	ug/L	--	--	--
Pyrene	ug/L	--	--	--
<b>Volatile Organic Compounds (VOCs)</b>				
1,1,1-Trichloroethane	ug/L	--	1.0 U	--
1,1,2,2-Tetrachloroethane	ug/L	--	1.0 U	--
1,1,2-Trichloroethane	ug/L	--	1.0 U	--
1,1-Dichloroethane	ug/L	--	1.0 U	--
1,1-Dichloroethene	ug/L	--	1.0 U	--
1,2,4-Trichlorobenzene	ug/L	--	1.0 U	--
1,2-Dibromo-3-chloropropane (DBCP)	ug/L	--	2.0 U	--
1,2-Dibromoethane (Ethylene dibromide)	ug/L	--	1.0 U	--
1,2-Dichlorobenzene	ug/L	--	1.0 U	--
1,2-Dichloroethane	ug/L	--	1.0 U	--
1,2-Dichloropropane	ug/L	--	1.0 U	--
1,3-Dichlorobenzene	ug/L	--	1.0 U	--
1,4-Dichlorobenzene	ug/L	--	1.0 U	--
2-Butanone (Methyl ethyl ketone) (MEK)	ug/L	--	10 U	--
2-Chloroethyl vinyl ether	ug/L	--	--	--
2-Hexanone	ug/L	--	10 U	--
4-Methyl-2-pentanone (Methyl isobutyl ketone) (MIBK)	ug/L	--	10 U	--
Acetone	ug/L	--	10 U	--
Benzene	ug/L	--	1.0 U	--
Bromodichloromethane	ug/L	--	1.0 U	--
Bromoform	ug/L	--	1.0 U	--
Bromomethane (Methyl bromide)	ug/L	--	1.0 U	--
Carbon disulfide	ug/L	--	1.0 U	--
Carbon tetrachloride	ug/L	--	1.0 U	--
Chlorobenzene	ug/L	--	1.0 U	--
Chloroethane	ug/L	--	1.0 U	--
Chloroform (Trichloromethane)	ug/L	--	1.0 U	--
Chloromethane (Methyl chloride)	ug/L	--	1.0 U	--
cis-1,2-Dichloroethene	ug/L	--	1.0 U	--
cis-1,3-Dichloropropene	ug/L	--	1.0 U	--
Cyclohexane	ug/L	--	1.0 U	--
Dibromochloromethane	ug/L	--	1.0 U	--
Dichlorodifluoromethane (CFC-12)	ug/L	--	1.0 U	--
Ethylbenzene	ug/L	--	1.0 U	--
Isopropyl benzene	ug/L	--	1.0 U	--
Methyl acetate	ug/L	--	10 U	--
Methyl cyclohexane	ug/L	--	1.0 U	--
Methyl tert butyl ether (MTBE)	ug/L	--	1.0 U	--
Methylene chloride	ug/L	--	5.0 U	--
Styrene	ug/L	--	1.0 U	--
Tetrachloroethene	ug/L	--	1.0 U	--
Toluene	ug/L	--	1.0 U	--
trans-1,2-Dichloroethene	ug/L	--	1.0 U	--
trans-1,3-Dichloropropene	ug/L	--	1.0 U	--
Trichloroethene	ug/L	--	1.0 U	--
Trichlorofluoromethane (CFC-11)	ug/L	--	1.0 U	--
Trifluorotrchloroethane (CFC-113)	ug/L	--	1.0 U	--
Vinyl chloride	ug/L	--	1.0 U	1.0 U
Xylenes (total)	ug/L	--	2.0 U	--
<b>General Chemistry</b>				
Chloride	ug/L	--	--	--
<b>Field Parameters</b>				
Conductivity, field	uS/cm	0.737	--	--
Dissolved oxygen (DO), field	ug/L	9420	--	--
Oxidation reduction potential (ORP), field	millivolts	80.1	--	--
pH, field	s.u.	7.56	--	--
Temperature, sample	Deg C	8.06	--	--
Turbidity, field	NTU	3.69	--	--

Notes:

U - Not detected at the associated reporting limit.

J - Estimated concentration.

R - Rejected.



**Table 3.3**  
**2022 LCS and LDS Analytical Results**  
**East Plant Area TSCA Vault Annual Report, Calendar Year 2022**  
**GM Bedford Casting Operatons Facility**  
**Bedford, Indiana**

Sample Location		EPA LCS	EPA LCS	EPA LCS	EPA LCS	EPA LCS	EPA LCS	EPA LDS	EPA LDS
Sample Identification		WW-A007-070522-MC-41423	WW-A007-080322-MC-41439	WW-A007-090822-MC-41448	WW-A007-101122-MC-41465	WW-A007-110822-MC-41474	WW-A007-120622-MC-41483	WW-A007-070522-MC-41424	WW-A007-080322-MC-41440
Sample Date		07/05/2022	08/03/2022	09/08/2022	10/11/2022	11/08/2022	12/06/2022	07/05/2022	08/03/2022
Sample Type									
Area		A007	A007	A007	A007	A007	A007	A007	A007
Parameters	Units								
<b>Polychlorinated biphenyl (PCBs)</b>									
Aroclor-1016 (PCB-1016)	µg/L	0.095 U	0.48 U	0.095 U	0.095 U	0.095 U	0.095 U	0.095 U	0.48 U
Aroclor-1221 (PCB-1221)	µg/L	0.095 U	0.48 U	0.095 U	0.095 U	0.095 U	0.095 U	0.095 U	0.48 U
Aroclor-1232 (PCB-1232)	µg/L	0.095 U	0.48 U	0.095 U	0.095 U	0.095 U	0.095 U	0.095 U	0.48 U
Aroclor-1242 (PCB-1242)	µg/L	0.30	0.48 U	0.095 U	0.46	0.24	0.25	0.13	0.48 U
Aroclor-1248 (PCB-1248)	µg/L	0.095 U	1.0	0.35	0.095 U	0.095 U	0.095 U	0.095 U	0.48 U
Aroclor-1254 (PCB-1254)	µg/L	0.095 U	0.48 U	0.095 U	0.095 U	0.095 U	0.095 U	0.095 U	0.48 U
Aroclor-1260 (PCB-1260)	µg/L	0.095 U	0.48 U	0.095 U	0.095 U	0.095 U	0.095 U	0.095 U	0.48 U
Total PCBs	µg/L	0.3	1	0.35	0.46	0.24	0.25	0.13	ND
<b>Volatile Organic Compounds (VOCs)</b>									
1,1,1-Trichloroethane	µg/L	1.0 U	1.0 U	1.0 U	1.0 U	1.0 U	1.0 U	--	--
1,1,2,2-Tetrachloroethane	µg/L	1.0 U	1.0 U	1.0 U	1.0 U	1.0 U	1.0 U	--	--
1,1,2-Trichloroethane	µg/L	1.0 U	1.0 U	1.0 U	1.0 U	1.0 U	1.0 U	--	--
1,1-Dichloroethane	µg/L	1.0 U	1.0 U	1.0 U	1.0 U	1.0 U	1.0 U	--	--
1,1-Dichloroethene	µg/L	1.0 U	1.0 U	1.0 U	1.0 U	1.0 U	1.0 U	--	--
1,2-Dichlorobenzene	µg/L	1.0 U	1.0 U	1.0 U	1.0 U	1.0 U	1.0 U	--	--
1,2-Dichloroethane	µg/L	1.0 U	1.0 U	1.0 U	1.0 U	1.0 U	1.0 U	--	--
1,2-Dichloropropane	µg/L	1.0 U	1.0 U	1.0 U	1.0 U	1.0 U	1.0 U	--	--
1,3-Dichlorobenzene	µg/L	1.0 U	1.0 U	1.0 U	1.0 U	1.0 U	1.0 U	--	--
1,4-Dichlorobenzene	µg/L	1.0 U	1.0 U	1.0 U	1.0 U	1.0 U	1.0 U	--	--
2-Chloroethyl vinyl ether	µg/L	10 U	10 U	10 U	10 U	10 U	10 U	--	--
Benzene	µg/L	1.0 U	1.0 U	1.0 U	1.0 U	1.0 U	1.0 U	--	--
Bromodichloromethane	µg/L	1.0 U	1.0 U	1.0 U	1.0 U	1.0 U	1.0 U	--	--
Bromoform	µg/L	1.0 U	1.0 U	1.0 U	1.0 U	1.0 U	1.0 U	--	--
Bromomethane (Methyl bromide)	µg/L	1.0 U	1.0 U	1.0 U	1.0 U	1.0 U	1.0 U	--	--
Carbon tetrachloride	µg/L	1.0 U	1.0 U	1.0 U	1.0 U	1.0 U	1.0 U	--	--
Chlorobenzene	µg/L	1.0 U	1.0 U	1.0 U	1.0 U	1.0 U	1.0 U	--	--
Chloroethane	µg/L	1.0 U	1.0 U	1.0 U	1.0 U	1.0 U	1.0 U	--	--
Chloroform (Trichloromethane)	µg/L	1.0 U	1.0 U	1.0 U	1.0 U	1.0 U	1.0 U	--	--
Chloromethane (Methyl chloride)	µg/L	1.0 U	1.0 U	1.0 U	1.0 U	1.0 U	1.0 U	--	--
cis-1,3-Dichloropropene	µg/L	1.0 U	1.0 U	1.0 U	1.0 U	1.0 U	1.0 U	--	--
Dibromochloromethane	µg/L	1.0 U	1.0 U	1.0 U	1.0 U	1.0 U	1.0 U	--	--
Dichlorodifluoromethane (CFC-12)	µg/L	1.0 U	1.0 U	1.0 U	1.0 U	1.0 U	1.0 U	--	--
Ethylbenzene	µg/L	1.0 U	1.0 U	1.0 U	1.0 U	1.0 U	1.0 U	--	--
Methylene chloride	µg/L	5.0 U	5.0 U	5.0 U	5.0 U	5.0 U	5.0 U	--	--
Tetrachloroethene	µg/L	1.0 U	1.0 U	1.0 U	1.0 U	1.0 U	1.0 U	--	--
Toluene	µg/L	1.0 U	1.0 U	1.0 U	1.0 U	1.0 U	1.0 U	--	--
trans-1,2-Dichloroethene	µg/L	1.0 U	1.0 U	1.0 U	1.0 U	1.0 U	1.0 U	--	--
trans-1,3-Dichloropropene	µg/L	1.0 U	1.0 U	1.0 U	1.0 U	1.0 U	1.0 U	--	--
Trichlorofluoromethane (CFC-11)	µg/L	1.0 U	1.0 U	1.0 U	1.0 U	1.0 U	1.0 U	--	--
Vinyl chloride	µg/L	1.0 U	1.0 U	1.0 U	1.0 U	1.0 U	1.0 U	--	--
<b>Field Parameters</b>									
Conductivity, field	mS/cm	3.5	3.08	3	2.92	2.99	2.85	2.9	1.756
Dissolved oxygen (DO), field	µg/L	1400	1340	2040	2190	4560	6650	2380	2810
Oxidation reduction potential (ORP), field	millivolts	-57	-6	-13	-108	-39	60	-20	-53
pH, field	s.u.	6.9	6.7	7.1	6.8	7.1	7.1	7	6.9
Temperature, sample	Deg F	87.8	69.7	66.92	63	59.54	58.46	75.4	69.3

**Table 3.3**  
**2022 LCS and LDS Analytical Results**  
**East Plant Area TSCA Vault Annual Report, Calendar Year 2022**  
**GM Bedford Casting Operations Facility**  
**Bedford, Indiana**

Sample Location		EPA LDS	EPA LDS	EPA LDS	EPA LDS	EPA LDS
Sample Identification		WW-A007-080322-MC-41441	WW-A007-090822-MC-41449	WW-A007-101122-MC-41466	WW-A007-110822-MC-41475	WW-A007-120622-MC-41484
Sample Date		08/03/2022	09/08/2022	10/11/2022	11/08/2022	12/06/2022
Sample Type		Duplicate				
Area		A007	A007	A007	A007	A007
Parameters	Units					
<b>Polychlorinated biphenyl (PCBs)</b>						
Aroclor-1016 (PCB-1016)	µg/L	0.48 U	0.095 U	0.48 U	0.19 U	0.096 U
Aroclor-1221 (PCB-1221)	µg/L	0.48 U	0.095 U	0.48 U	0.19 U	0.096 U
Aroclor-1232 (PCB-1232)	µg/L	0.48 U	0.095 U	0.48 U	0.19 U	0.096 U
Aroclor-1242 (PCB-1242)	µg/L	0.48 U	0.095 U	0.48 U	0.19 U	0.14 p
Aroclor-1248 (PCB-1248)	µg/L	0.48 U	0.095 U	0.48 U	0.19 U	0.096 U
Aroclor-1254 (PCB-1254)	µg/L	0.48 U	0.095 U	0.48 U	0.19 U	0.096 U
Aroclor-1260 (PCB-1260)	µg/L	0.48 U	0.095 U	0.48 U	0.19 U	0.096 U
Total PCBs	µg/L	ND	ND	ND	ND	0.14 p
<b>Volatile Organic Compounds (VOCs)</b>						
1,1,1-Trichloroethane	µg/L	--	--	--	--	--
1,1,2,2-Tetrachloroethane	µg/L	--	--	--	--	--
1,1,2-Trichloroethane	µg/L	--	--	--	--	--
1,1-Dichloroethane	µg/L	--	--	--	--	--
1,1-Dichloroethene	µg/L	--	--	--	--	--
1,2-Dichlorobenzene	µg/L	--	--	--	--	--
1,2-Dichloroethane	µg/L	--	--	--	--	--
1,2-Dichloropropane	µg/L	--	--	--	--	--
1,3-Dichlorobenzene	µg/L	--	--	--	--	--
1,4-Dichlorobenzene	µg/L	--	--	--	--	--
2-Chloroethyl vinyl ether	µg/L	--	--	--	--	--
Benzene	µg/L	--	--	--	--	--
Bromodichloromethane	µg/L	--	--	--	--	--
Bromoform	µg/L	--	--	--	--	--
Bromomethane (Methyl bromide)	µg/L	--	--	--	--	--
Carbon tetrachloride	µg/L	--	--	--	--	--
Chlorobenzene	µg/L	--	--	--	--	--
Chloroethane	µg/L	--	--	--	--	--
Chloroform (Trichloromethane)	µg/L	--	--	--	--	--
Chloromethane (Methyl chloride)	µg/L	--	--	--	--	--
cis-1,3-Dichloropropene	µg/L	--	--	--	--	--
Dibromochloromethane	µg/L	--	--	--	--	--
Dichlorodifluoromethane (CFC-12)	µg/L	--	--	--	--	--
Ethylbenzene	µg/L	--	--	--	--	--
Methylene chloride	µg/L	--	--	--	--	--
Tetrachloroethene	µg/L	--	--	--	--	--
Toluene	µg/L	--	--	--	--	--
trans-1,2-Dichloroethene	µg/L	--	--	--	--	--
trans-1,3-Dichloropropene	µg/L	--	--	--	--	--
Trichlorofluoromethane (CFC-11)	µg/L	--	--	--	--	--
Vinyl chloride	µg/L	--	--	--	--	--
<b>Field Parameters</b>						
Conductivity, field	mS/cm	1.756	2.37	2.17	2.51	2.21
Dissolved oxygen (DO), field	µg/L	2810	1920	1970	4890	7020
Oxidation reduction potential (ORP), field	millivolts	-53	-67	-101	-69	110
pH, field	s.u.	6.9	7.3	7.4	7.2	6.9
Temperature, sample	Deg F	69.3	66.56	62	62.24	57.38

Notes:  
U - Not detected at the associated reporting limit.  
P-TestAmerica:The %RPD between the primary and confirmation column/detector is >40%. The lower value has been reported.

Table 3.4

**2022 Groundwater Treatment Plant Monitoring Analytical Results  
East Plant Area TSCA Vault Annual Report, Calendar Year 2022  
GM Bedford Casting Operations Facility  
Bedford, Indiana**

Sample Location		HV-6021A	HV-6021A	HV-6021A	HV-6021A	HV-6021A	HV-6021A	HV-6021A
Sample Identification		WW-412-011322-MC-41380	WW-412-011322-MC-41381	WW-412-021022-MC-41386	WW-412-030922-MC-41392	WW-412-041322-MC-41397	WW-412-050922-MC-41410	WW-412-060722-MC-41412
Sample Date		01/13/2022	01/13/2022	02/10/2022	03/09/2022	04/13/2022	05/09/2022	06/07/2022
Sample Type			Duplicate					
Area		P412	P412	P412	P412	P412	P412	P412
Parameters	Units							
<b>Polychlorinated biphenyl (PCBs)</b>								
Aroclor-1016 (PCB-1016)	µg/L	0.094 U	0.094 U	0.094 U	0.094 U	0.094 U	0.099 U	0.095 U
Aroclor-1221 (PCB-1221)	µg/L	0.094 U	0.094 U	0.094 U	0.094 U	0.094 U	0.099 U	0.095 U
Aroclor-1232 (PCB-1232)	µg/L	0.094 U	0.094 U	0.094 U	0.094 U	0.094 U	0.099 U	0.095 U
Aroclor-1242 (PCB-1242)	µg/L	0.094 U	0.094 U	0.094 U	0.094 U	0.094 U	0.099 U	0.095 U
Aroclor-1248 (PCB-1248)	µg/L	0.094 U	0.094 U	0.094 U	0.094 U	0.094 U	0.099 U	0.095 U
Aroclor-1254 (PCB-1254)	µg/L	0.094 U	0.094 U	0.094 U	0.094 U	0.094 U	0.099 U	0.095 U
Aroclor-1260 (PCB-1260)	µg/L	0.094 U	0.094 U	0.094 U	0.094 U	0.094 U	0.099 U	0.095 U
Total PCBs	µg/L	ND	ND	ND	ND	ND	ND	ND
<b>Field Parameters</b>								
pH, field	s.u.	7	7	7	7	7	7	7


Table 3.4

**2022 Groundwater Treatment Plant Monitoring Analytical Results  
East Plant Area TSCA Vault Annual Report, Calendar Year 2022  
GM Bedford Casting Operations Facility  
Bedford, Indiana**

Sample Location		HV-6021A	HV-6021A	HV-6021A	HV-6021A	HV-6021A	HV-6021A	HV-6021A
Sample Identification		WW-412-070522-MC-41417	WW-412-080322-MC-41437	WW-412-090822-MC-41446	WW-412-101122-MC-41452	WW-412-110822-MC-41472	WW-412-120622-MC-41480	WW-412-120622-MC-41481
Sample Date		07/05/2022	08/03/2022	09/08/2022	10/11/2022	11/08/2022	12/06/2022	12/06/2022
Sample Type								
Area		P412	P412	P412	P412	P412	P412	P412
Parameters	Units							
<b>Polychlorinated biphenyl (PCBs)</b>								
Aroclor-1016 (PCB-1016)	µg/L	0.095 U	0.095 U	0.095 U	0.095 U	0.095 U	0.095 U	0.095 U
Aroclor-1221 (PCB-1221)	µg/L	0.095 U	0.095 U	0.095 U	0.095 U	0.095 U	0.095 U	0.095 U
Aroclor-1232 (PCB-1232)	µg/L	0.095 U	0.095 U	0.095 U	0.095 U	0.095 U	0.095 U	0.095 U
Aroclor-1242 (PCB-1242)	µg/L	0.095 U	0.095 U	0.095 U	0.095 U	0.095 U	0.095 U	0.095 U
Aroclor-1248 (PCB-1248)	µg/L	0.095 U	0.095 U	0.095 U	0.095 U	0.095 U	0.095 U	0.095 U
Aroclor-1254 (PCB-1254)	µg/L	0.095 U	0.095 U	0.095 U	0.095 U	0.095 U	0.095 U	0.095 U
Aroclor-1260 (PCB-1260)	µg/L	0.095 U	0.095 U	0.095 U	0.095 U	0.095 U	0.095 U	0.095 U
Total PCBs	µg/L	ND	ND	ND	ND	ND	ND	ND
<b>Field Parameters</b>								
pH, field	s.u.	7	7	7	7	7	7	7

Notes:  
U - Not detected at the associated reporting limit.


# Figures



**LEGEND**

- EXISTING GROUND SURFACE ELEVATION CONTOURS (feet AMSL)
- EXISTING VEGETATION
- EXISTING BUILDINGS
- FENCE LINE
- RAILROAD TRACKS
- DIRT ROADS
- ROADS / PAVED AREAS
- APPROXIMATE PARCEL PROPERTY
- APPROXIMATE FACILITY BOUNDARY
- APPROXIMATE SURFACE WATER LOCATION
- WEST PLANT AREA BOUNDARY
- EAST PLANT AREA BOUNDARY
- GM LLC OWNED RESIDENTIAL PROPERTIES
- VAULT LIMIT
- LIMIT OF EAST PLANT COVER SYSTEM
- VAULT GROUNDWATER UNDERDRAIN SYSTEM SUMP
- MONITORING WELL SAMPLE LOCATION

SOURCE:  
 BASE MAP COMPLETED BY AIR-LAND SURVEYS, FLINT, MI. APRIL 2001  
 AND GHD SURVEYS 2002 TO 2009




GM BCO FACILITY  
 BEDFORD, INDIANA  
 2022 EAST PLANT AREA VAULT  
 ANNUAL MONITORING REPORT

Project No. 11228036  
 Date July 2023

GROUNDWATER SAMPLING LOCATIONS



FIGURE 3.1



**LEGEND**

- FENCE LINE
- SURFACE WATER
- SURFACE WATER MONITORING LOCATION
- EXISTING COREHOLE AND MONITORING WELL LOCATION
- SAMPLE TAKEN FROM STORM MANHOLE
- PARENT/DUPLICATE RESULT
- NOT DETECTED
- QUALIFIED NOT DETECTED ABOVE LIMIT

SAMPLE IDENTIFICATION	
SAMPLE DATE	
SAMPLE UNITS (MICROGRAMS PER LITER)	
RESULT	
PARAMETER	
MW-X169Y058S-1	05/26/2022 ug/L
Aroclor-1016 (PCB-1016)	0.098 U
Aroclor-1016 (PCB-1016) (dissolved)	0.098 U




**GM BCO FACILITY  
BEDFORD, INDIANA  
FIRST HALF 2022 CA750 MONITORING RESULTS**

Project No. 11228036  
Date July 2023

**PCBs ANALYTICAL RESULT**



**FIGURE 3.2**



**LEGEND**

- FENCE LINE
- SURFACE WATER
- SURFACE WATER MONITORING LOCATION
- EXISTING COREHOLE AND MONITORING WELL LOCATION
- SAMPLE TAKEN FROM STORM MANHOLE
- PARENT/DUPLICATE RESULT
- NOT DETECTED
- QUALIFIED NOT DETECTED ABOVE LIMIT


SAMPLE IDENTIFICATION		SAMPLE DATE		SAMPLE UNITS (MICROGRAMS PER LITER)	
MW-X085Y070S-2		12/01/2022		ug/L	
Aroclor-1016 (PCB-1016)			0.10 U		
Aroclor-1221 (PCB-1221)			0.10 U		



**GM BCO FACILITY**  
**BEDFORD, INDIANA**  
**SECOND HALF 2022 CA750 MONITORING RESULTS**  
**PCBs ANALYTICAL RESULT**

Project No. 11228036  
 Date July 2023  
**FIGURE 3.3**





**LEGEND**

- LCS Calculated
- ▲ LDS Calculated
- ◆ LCS Flow Meter
- LDS Flow Meter

**NOTES**

- 2016 - 2018 LCS flow meter readings have been excluded due to the flow meter being by-passed while temporary pump in place.
- LCS flow meter readings from 2021 have been excluded due false positive flow being recorded at PLC
- LCS flow meter readings for the first half of 2022 have been excluded due false positive flow being recorded at PLC

figure 5.1



SUMMARY OF AVERAGE MONTHLY VOLUME OF WATER REMOVED FROM LCS AND LDS  
 EAST PLANT AREA TSCA VAULT ANNUAL REPORT, CALENDAR YEAR 2021  
 GM BEDFORD CASTING OPERATIONS FACILITY  
 Bedford, Indiana

# Appendices

# **Appendix A**

**GUS Sump Logs**

YEAR: 2022

MONTH: January

**GRAVEL UNDERDRAIN SYSTEM**

Notes: Top of sump [top of concrete] (feet AMSL): 738.99      Bottom of sump (feet AMSL): 662.18      Inside diameter of sump (feet): 3      Total depth of sump manhole (feet): 76.81  
 Pump operating level between 2.5 ft (664.68 ft AMSL or 74.31 ft below the top of sump) and 4.33 ft (666.5 ft AMSL or 72.49 ft below the top of sump) of water in the GUS manhole.

- (a) Water level not to rise above 52 inches deep (equates to a water level of 666.5 ft AMSL or 72.49 ft below top of the sump). Pumping must be initiated if the water level is above 666.5 ft AMSL. Confirm PLC water level measurement by taking a manual water level measurement. If both measurements exceed the maximum allowable level (666.5 ft AMSL), notify the PM immediately.
- (b) Depth to water level should not be less than 72.49 ft below the top of sump (equates to a water level of 666.5 ft AMSL or water depth of 52 inches). Pumping must be initiated if the water level is above 666.5 ft AMSL. Confirm manual water level measurement. If confirmed measurement exceeds the maximum allowable level (666.5 ft AMSL), notify the PM immediately.
- (c) Readout from display on magnetic flow meter (serial number F1095B16000). Readings are cumulative unless noted otherwise.

DAY	TIME OF MANUAL MEASUREMENT (hh:mm)	(Y) WATER LEVEL DEPTH AT PLC (a) (inches)  *should not be more than 52 inches*	(1) CONVERT PLC WATER DEPTH TO ELEVATION (a) (ft AMSL) =[(Y)/12] + 662.18  *should not be more than 666.5 ft AMSL*	QUANTITY PUMPED @ PLC (gallons removed)	(X) MANUAL DEPTH TO WATER LEVEL (b) (ft below top of sump)  *should not be less than 72.49 ft*	(2) CONVERT MANUAL DEPTH TO WATER LEVEL TO ELEVATION (b) (ft AMSL) = 738.99 - (X)  *should not be more than 666.5 ft AMSL*	LOCAL FLOW METER READING (c) (gallons)	COMMENTS  Note when samples are collected, any maintenance activities occur, any calibration/reprogramming efforts, etc.  ** (1) and (2) should be compared and any discrepancies between measurements explained here.
1	0800	76.2	668.53	0	*		14369	
2	0800	76.4	668.56	0	*		14758	
3	0800	76.6	668.54	0	*		15151	
4	0800	76.5	668.55	0	*		15475	
5	0800	76.5	668.55	0	*		15768	
6	0800	76.5	668.55	0	*		16094	
7	0800	76.5	668.55	0	*		16444	
8	0800	76.6	668.56	0	*		16817	
9	08:00	76.6	668.56	0	*		17111	
10	0800	76.5	668.55	0	*		17524	
11	0800	76.5	668.55	0	*		17805	
12	0800	76.5	668.55	0	*		18010	
13	0800	76.8	668.58	0	*		18259	
14	0800	76.4	668.54	0	*		18548	
15	0800	76.8	668.58	0	*		18949	
16	0800	76.7	668.57	0	*		19194	
17	0800	77.0	668.59	0	*		19474	
18	0800	76.5	668.55	0	*		19783	
19	0800	76.5	668.55	0	*		20095	
20	0800	76.6	668.56	0	*		20382	
21	0800	76.6	668.56	0	*		20661	
22	0800	76.6	668.56	0	*		20945	
23	0800	76.6	668.56	0	*		21201	
24	0800	76.5	668.55	0	*		21458	
25	0800	76.5	668.55	0	*		21744	
26	0800	76.5	668.55	0	*		21976	
27	0800	76.7	668.57	0	*		22215	
28	0800	76.8	668.58	0	*		22445	
29	0800	76.8	668.58	0	*		22685	
30	0800	76.6	668.56	0	*		22934	
31	0800	76.4	668.74	0	*		23214	

GHD 013968 \* NO manual measurement can be taken.

YEAR: 2022

MONTH: February

**GRAVEL UNDERDRAIN SYSTEM**

Notes: Top of sump (top of concrete) (feet AMSL): 738.99 Bottom of sump (feet AMSL): 662.18 Inside diameter of sump (feet): 3 Total depth of sump manhole (feet): 76.81  
 Pump operating level between 2.5 ft (664.68 ft AMSL or 74.31 ft below the top of sump) and 4.33 ft (666.5 ft AMSL or 72.49 ft below the top of sump) of water in the GUS nanhole.

- (a) Water level not to rise above 52 inches deep (equates to a water level of 666.5 ft AMSL or 72.49 ft below top of the sump). Pumping must be initiated if the water level is above 666.5 ft AMSL. Confirm PLC water level measurement by taking a manual water level measurement. If both measurements exceed the maximum allowable level (666.5 ft AMSL), notify the PM immediately.
- (b) Depth to water level should not be less than 72.49 ft below the top of sump (equates to a water level of 666.5 ft AMSL or water depth of 52 inches). Pumping must be initiated if the water level is above 666.5 ft AMSL. Confirm manual water level measurement. If confirmed measurement exceeds the maximum allowable level (666.5 ft AMSL), notify the PM immediately.
- (c) Readout from display on magnetic flow meter (serial number F1095B16000). Readings are cumulative unless noted otherwise.

DAY	TIME OF MANUAL MEASUREMENT (hh:mm)	(Y) WATER LEVEL DEPTH AT PLC (inches) *should not be more than 52 inches*	(1) CONVERT PLC WATER DEPTH TO ELEVATION (ft AMSL) = [(Y)/12] + 662.18 *should not be more than 666.5 ft AMSL*	QUANTITY PUMPED @ PLC (gallons removed)	(X) MANUAL DEPTH TO WATER LEVEL (ft below top of sump) *should not be less than 72.49 ft*	(2) CONVERT MANUAL DEPTH TO WATER LEVEL TO ELEVATION (ft AMSL) = 738.99 - (X) *should not be more than 666.5 ft AMSL*	LOCAL FLOW METER READING (gallons)	COMMENTS Note when samples are collected, any maintenance activities occur, any calibration/reprogramming efforts, etc.  ** (1) and (2) should be compared and any discrepancies between measurements explained here.
1	0800	76.3	668.53	0	*		23379	
2	0800	76.7	668.57	0	*		23606	
3	0800	76.6	668.56	0	*		23942	
4	0800	76.7	668.57	0	*		24314	
5	0800	76.5	668.55	0	*		24538	
6	0800	76.4	668.54	0	*		24837	
7	0800	76.6	668.56	0	*		25159	
8	0800	76.6	668.56	0	*		25453	
9	0800	76.5	668.55	0	*		25783	
10	0800	76.5	668.55	0	*		26097	
11	0800	76.4	668.54	0	*		26401	
12	0800	76.2	668.53	0	*		26684	
13	0800	76.2	668.53	0	*		26854	
14	0800	76.1	668.52	0	*		27132	
15	0800	76.2	668.53	0	*		27407	
16	0800	76.2	668.53	0	*		27696	
17	0800	76.2	668.53	0	*		28173	
18	0800	76.2	668.53	0	*		28324	
19	0800	76.5	668.55	0	*		28674	
20	0800	76.5	668.55	0	*		29020	
21	0800	76.4	668.54	0	*		29259	
22	0800	76.1	668.52	0	*		29516	
23	0800	76.3	668.53	0	*		29877	
24	0800	76.4	668.54	0	*		30355	
25	0800	76.4	668.54	0	*		30643	
26	0800	76.5	668.55	0	*		30983	
27	0800	76.5	668.55	0	*		31330	
28	0800	76.7	668.57	0	*		31572	
29								
30								
31								

\*NO MANUAL MEASUREMENT CAN BE TAKEN

YEAR: 2022 MONTH: MARCH

**GRAVEL UNDERDRAIN SYSTEM**

Notes: Top of sump (top of concrete) (feet AMSL): 738.99 Bottom of sump (feet AMSL): 662.18 Inside diameter of sump (feet): 3 Total depth of sump manhole (feet): 76.81  
 Pump operating level between 2.5 ft (664.68 ft AMSL or 74.31 ft below the top of sump) and 4.33 ft (666.5 ft AMSL or 72.49 ft below the top of sump) of water in the GUS manhole.

- (a) Water level not to rise above 52 inches deep (equates to a water level of 666.5 ft AMSL or 72.49 ft below top of the sump). Pumping must be initiated if the water level is above 666.5 ft AMSL. Confirm PLC water level measurement by taking a manual water level measurement. If both measurements exceed the maximum allowable level (666.5 ft AMSL), notify the PM immediately.
- (b) Depth to water level should not be less than 72.49 ft below the top of sump (equates to a water level of 666.5 ft AMSL or water depth of 52 inches). Pumping must be initiated if the water level is above 666.5 ft AMSL. Confirm manual water level measurement. If confirmed measurement exceeds the maximum allowable level (666.5 ft AMSL), notify the PM immediately.
- (c) Readout from display on magnetic flow meter (serial number -1055B16000). Readings are cumulative unless noted otherwise.

DAY	TIME OF MANUAL MEASUREMENT (hh:mm)	(Y) WATER LEVEL DEPTH AT PLC (inches) *should not be more than 52 inches*	(1) CONVERT PLC WATER DEPTH TO ELEVATION (ft AMSL) = ((Y)/12) + 662.18 *should not be more than 666.5 ft AMSL*	QUANTITY PUMPED @ PLC (gallons removed)	(X) MANUAL DEPTH TO WATER LEVEL (ft below top of sump) *should not be less than 72.49 ft*	(2) CONVERT MANUAL DEPTH TO WATER LEVEL TO ELEVATION (ft AMSL) = 738.99 - (X) *should not be more than 666.5 ft AMSL*	LOCAL FLOW METER READING (gallons)	COMMENTS Note when samples are collected, any maintenance activities occur, any calibration/reprogramming efforts, etc.  ** (1) and (2) should be compared and any discrepancies between measurements explained here.
1	0800	76.3	668.53	0	*		31952	
2	0800	76.4	668.54	0	*		32292	
3	0800	76.4	668.54	0	*		32684	mc 5-4-22
4	0800	76.1	668.52	0	*		<del>32684</del> 33066	
5	0800	76.3	668.53	0	*		33456	
6	0800	76.1	668.52	0	*		33866	
7	0800	76.4	668.54	0	*		34154	
8	0800	76.4	668.54	0	*		34595	
9	0800	76.3	668.53	0	*		34934	
10	0800	76.3	668.53	0	*		35372	
11	0800	76.3	668.53	0	*		35788	
12	6800	76.1	668.52	0	*		36287	
13	6800	76.6	668.56	0	*		36721	
14	0800	76.1	668.52	0	*		37129	
15	0800	76.1	668.52	0	*		37532	
16	0800	76.4	668.54	0	*		37914	
17	0800	76.4	668.54	0	*		38303	
18	0800	76.4	668.54	0	*		38702	
19	0800	76.5	668.55	0	*		39179	
20	0800	76.1	668.52	0	*		39609	
21	0800	76.4	668.54	0	*		39962	
22	0800	76.2	668.53	0	*		40337	
23	0800	76.4	668.54	0	*		40614	
24	0800	76.0	668.51	0	*		41071	
25	0800	76.2	668.53	0	*		41470	
26	0800	76.2	668.53	0	*		41901	
27	0800	76.1	668.52	0	*		42444	
28	0800	76.2	668.53	0	*		42724	
29	0800	76.2	668.53	0	*		43136	
30	0800	76.2	668.53	0	*		43544	
31	0800	76.0	668.51	0	*		43987	

\* no manual measurement can be taken

YEAR: 2022

MONTH: April

**GRAVEL UNDERDRAIN SYSTEM**

Notes: Top of sump [top of concrete] (feet AMSL): 738.99 Bottom of sump (feet AMSL): 662.18 Inside diameter of sump (feet): 3 Total depth of sump manhole (feet): 76.81  
Pump operating level between 2.5 ft (664.68 ft AMSL or 74.31 ft below the top of sump) and 4.33 ft (666.5 ft AMSL or 72.49 ft below the top of sump) of water in the GUS manhole.

- (a) Water level not to rise above 52 inches deep (equates to a water level of 666.5 ft AMSL or 72.49 ft below top of the sump). Pumping must be initiated if the water level is above 666.5 ft AMSL. Confirm PLC water level measurement by taking a manual water level measurement. If both measurements exceed the maximum allowable level (666.5 ft AMSL), notify the PM immediately.
- (b) Depth to water level should not be less than 72.49 ft below the top of sump (equates to a water level of 666.5 ft AMSL or water depth of 52 inches). Pumping must be initiated if the water level is above 666.5 ft AMSL. Confirm manual water level measurement. If confirmed measurement exceeds the maximum allowable level (666.5 ft AMSL), notify the PM immediately.
- (c) Readout from display on magnetic flow meter (serial number F1095B16000). Readings are cumulative unless noted otherwise.

DAY	TIME OF MANUAL MEASUREMENT (hh:mm)	(Y) WATER LEVEL DEPTH AT PLC (a) (inches)  *should not be more than 52 inches*	(1) CONVERT PLC WATER DEPTH TO ELEVATION (a) (ft AMSL) = [(Y)/12] + 662.18  *should not be more than 52 inches*	QUANTITY PUMPED @ PLC (gallons removed)	(X) MANUAL DEPTH TO WATER LEVEL (b) (ft below top of sump)  *should not be less than 72.49 ft*	(2) CONVERT MANUAL DEPTH TO ELEVATION (b) (ft AMSL) = 738.99 - (X)  *should not be more than 666.5 ft AMSL*	LOCAL FLOW METER READING (c) (gallons)	COMMENTS  Note when samples are collected, any maintenance activities occur, any calibration/reprogramming efforts, etc.  ** (1) and (2) should be compared and any discrepancies between measurements explained here.
1	0800	76.1	668.52	0	*		44489	
2	0800	76.1	668.52	0	*		44915	
3	0800	75.8	668.49	0	*		45355	
4	0800	76.4	668.54	0	*		45751	
5	0800	76.1	668.52	0	*		46141	
6	0800	76.2	668.53	0	*		46530	
7	0800	76.2	668.53	0	*		<del>46908</del> 46908	4-7-22 46908
8	0800	76.2	668.53	0	*		47405	
9	0800	76.1	668.52	0	*		47850	
10	0800	76.0	668.51	0	*		48292	
11	0800	76.1	668.52	0	*		48598	
12	0800	76.1	668.52	0	*		49020	
13	0800	75.8	668.49	0	*		49313	
14	0800	75.8	668.49	0	*		56375	
15	0800	76.0	668.51	0	*		56714	
16	0800	76.1	668.52	0	*		56902	
17	0800	75.8	668.49	0	*		57227	
18	0800	76.1	668.52	0	*		57586	
19	0800	76.3	668.53	0	*		57855	
20	0800	76.1	668.52	0	*		58219	
21	0800	75.8	668.49	0	*		58551	
22	0800	75.9	668.50	0	*		58890	
23	08:00	75.8	668.49	0	*		59211	
24	08:00	75.9	668.50	0	*		59533	
25	08:00	75.8	668.49	0	*		59840	
26	0800	75.8	668.49	0	*		60129	
27	0800	75.6	668.48	0	*		60469	
28	0800	75.8	668.49	0	*		60803	
29	0800	75.9	668.50	0	*		61163	
30	0800	75.9	668.50	0	*		61450	
31								

NO manual measurement can be taken

YEAR: 2022

MONTH: MAY

**GRAVEL UNDERDRAIN SYSTEM**

Notes: Top of sump [top of concrete] (feet AMSL): 738.99      Bottom of sump (feet AMSL): 662.18      Inside diameter of sump (feet): 3      Total depth of sump manhole (feet): 76.81  
 Pump operating level between 2.5 ft (664.68 ft AMSL or 74.31 ft below the top of sump) and 4.33 ft (666.5 ft AMSL or 72.49 ft below the top of sump) of water in the GUS manhole.

- (a) Water level not to rise above 52 inches deep (equates to a water level of 666.5 ft AMSL or 72.49 ft below top of the sump). Pumping must be initiated if the water level is above 666.5 ft AMSL. Confirm PLC water level measurement by taking a manual water level measurement. If both measurements exceed the maximum allowable level (666.5 ft AMSL), notify the PM immediately.
- (b) Depth to water level should not be less than 72.49 ft below the top of sump (equates to a water level of 666.5 ft AMSL or water depth of 52 inches). Pumping must be initiated if the water level is above 666.5 ft AMSL. Confirm manual water level measurement. If confirmed measurement exceeds the maximum allowable level (666.5 ft AMSL), notify the PM immediately.
- (c) Readout from display on magneic flow meter (serial number F1095B16000). Readings are cumulative unless noted otherwise.

DAY	TIME OF MANUAL MEASUREMENT (hh:mm)	(Y) WATER LEVEL DEPTH AT PLC (a) (inches)  *should not be more than 52 inches*	(1) CONVERT PLC WATER DEPTH TO ELEVATION (a) (ft AMSL) =[(Y)/12] + 662.18  *should not be more than 666.5 ft AMSL*	QUANTITY PUMPED @ PLC (gallons removed)	(X) MANUAL DEPTH TO WATER LEVEL (b) (ft below top of sump)  *should not be less than 72.49 ft*	(2) CONVERT MANUAL DEPTH TO WATER LEVEL TO ELEVATION (b) (ft AMSL) = 738.99 - (X)  *should not be more than 666.5 ft AMSL*	LOCAL FLOW METER READING (c) (gallons)	COMMENTS  Note when samples are collected, any maintenance activities occur, any calibration/reprogramming efforts, etc.  ** (1) and (2) should be compared and any discrepancies between measurements explained here.
1	0800	75.7	668.48		*		61743	
2	0800	75.7	668.48		*		62075	
3	0800	75.8	668.49		*		62339	
4	0800	75.7	668.48		*		62642	
5	0800	75.7	668.48		*		62987	
6	0800	76.1	668.52		*		63345	
7	0800	75.8	668.49		*		63663	
8	0800	75.7	668.48		*		63983	
9	0800	75.7	668.48		*		64320	
10	0800	75.6	668.48		*		64674	
11	0800	75.7	668.48		*		65003	
12	0800	75.7	668.48		*		65249	
13	0800	75.7	668.48		*		65547	
14	0800	75.6	668.48		*		65810	
15	0800	75.7	668.48		*		65979	
16	0800	75.5	668.48		*		66336	
17	0800	75.7	668.48		*		66676	
18	0800	75.7	668.48		*		67003	
19	0800	75.7	668.48		*		67332	
20	0800	75.7	668.48		*		67506	
21	0800	75.6	668.48		*		67561	
22	0800	75.5	668.47		*		67674	
23	0800	75.8	668.49		*		67753	
24	0800	75.6	668.48		*		67840	
25	0800	75.6	668.48		*		67932	
26	0800	75.7	668.48		*		68035	
27	0800	75.5	668.47		*		68118	
28	0800	75.7	668.48		*		68463	
29	0800	75.6	668.48		*		68678	
30	0800	75.8	668.49		*		68887	
31	0800	75.5	668.47		*		69190	

\* NO manual measurement can be taken



YEAR: 2022

MONTH: June

**GRAVEL UNDERDRAIN SYSTEM**

**Notes:** Top of sump [top of concrete] (feet AMSL): 738.99 Bottom of sump (feet AMSL): 662.18 Inside diameter of sump (feet): 3 Total depth of sump manhole (feet): 76.81  
 Pump operating level between 2.5 ft (664.68 ft AMSL or 74.31 ft below the top of sump) and 4.33 ft (666.5 ft AMSL or 72.49 ft below the top of sump) of water in the GUS manhole.

- (a) **Water level not to rise above 52 inches deep** (equates to a water level of 666.5 ft AMSL or 72.49 ft below top of the sump). Pumping must be initiated if the water level is above 666.5 ft AMSL. Confirm PLC water level measurement by taking a manual water level measurement. If both measurements exceed the maximum allowable level (666.5 ft AMSL), notify the PM immediately.
- (b) **Depth to water level should not be less than 72.49 ft below the top of sump** (equates to a water level of 666.5 ft AMSL or water depth of 52 inches). Pumping must be initiated if the water level is above 666.5 ft AMSL. Confirm manual water level measurement. If confirmed measurement exceeds the maximum allowable level (666.5 ft AMSL), notify the PM immediately.
- (c) Readout from display on magnetic flow meter (serial number F1095B16000). Readings are cumulative unless noted otherwise.

DAY	TIME OF MANUAL MEASUREMENT (hh:mm)	(Y) WATER LEVEL DEPTH AT PLC (a) (inches)  *should not be more than 52 inches*	(1) CONVERT PLC WATER DEPTH TO ELEVATION (a) (ft AMSL) = [(Y)/12] + 662.18  *should not be more than 666.5 ft AMSL*	QUANTITY PUMPED @ PLC (gallons removed)	(X) MANUAL DEPTH TO WATER LEVEL (b) (ft below top of sump)  *should not be less than 72.49 ft*	(2) CONVERT MANUAL DEPTH TO WATER LEVEL TO ELEVATION (b) (ft AMSL) = 738.99 - (X)  *should not be more than 666.5 ft AMSL*	LOCAL FLOW METER READING (c) (gallons)	COMMENTS  Note when samples are collected, any maintenance activities occur, any calibration/reprogramming efforts, etc.  ** (1) and (2) should be compared and any discrepancies between measurements explained here.
1	0800	75.6	668.48		*		69427	
2	0800	75.6	668.48		*		69822	
3	0800	75.6	668.48		*		69926	
4	0800	75.5	668.47		*		70220	
5	0800	75.5	668.47		*		70493	
6	0800	75.8	668.49		*		70785	
7	0800	75.7	668.48		*		71029	
8	0800	75.7	668.48		*		71311	
9	0800	75.7	668.48		*		71595	
10	0800	75.8	668.49		*		71862	
11	0800	75.7	668.48		*		72138	
12	0800	75.4	668.46		*		72382	
13	0800	75.5	668.47		*		72629	
14	0800	75.5	668.47		*		72923	
15	0800	75.6	668.48		*		73161	
16	0800	75.5	668.47		*		73410	
17	0800	75.2	668.44		*		73643	
18	0800	75.4	668.46		*		73929	
19	0800	75.4	668.46		*		74122	
20	0800	75.4	668.46		*		74303	
21	0800	75.6	668.48		*		74522	
22	0800	75.4	668.46		*		74755	
23	0800	75.6	668.48		*		74987	
24	0800	75.6	668.48		*		75184	
25	0800	75.4	668.46		*		75398	
26	0800	75.4	668.46		*		75704	
27	0800	75.0	668.43		*		75837	
28	0800	75.3	668.45		*		76043	
29	0800	75.3	668.45		*		76226	
30	0800	75.3	668.45		*		76492	
31								

\* NO manual measurement can be taken

YEAR: 2022

MONTH: July

**GRAVEL UNDERDRAIN SYSTEM**

**Notes:** Top of sump (top of concrete) (feet AMSL): 738.99 Bottom of sump (feet AMSL): 662.18 Inside diameter of sump (feet): 3 Total depth of sump manhole (feet): 76.81  
 Pump operating level between 2.5 ft (664.68 ft AMSL or 74.31 ft below the top of sump) and 4.33 ft (666.5 ft AMSL or 72.49 ft below the top of sump) of water in the GUS manhole.

- (a) Water level not to rise above 52 inches deep (equates to a water level of 666.5 ft AMSL or 72.49 ft below top of the sump). Pumping must be initiated if the water level is above 666.5 ft AMSL. Confirm PLC water level measurement by taking a manual water level measurement. If both measurements exceed the maximum allowable level (666.5 ft AMSL), notify the PM immediately.
- (b) Depth to water level should not be less than 72.49 ft below the top of sump (equates to a water level of 666.5 ft AMSL or water depth of 52 inches). Pumping must be initiated if the water level is above 666.5 ft AMSL. Confirm manual water level measurement. If confirmed measurement exceeds the maximum allowable level (666.5 ft AMSL), notify the PM immediately.
- (c) Readout from display on magnetic flow meter (serial number F1095B16000). Readings are cumulative unless noted otherwise.

DAY	TIME OF MANUAL MEASUREMENT (hh:mm)	(Y) WATER LEVEL DEPTH AT PLC (inches) *should not be more than 52 inches*	(1) CONVERT PLC WATER DEPTH TO ELEVATION (ft AMSL) = [(Y)/12] + 662.18 *should not be more than 666.5 ft AMSL*	QUANTITY PUMPED @ PLC (gallons removed)	(X) MANUAL DEPTH TO WATER LEVEL (ft below top of sump) *should not be less than 72.49 ft*	(2) CONVERT MANUAL DEPTH TO WATER LEVEL TO ELEVATION (ft AMSL) = 738.99 - (X) *should not be more than 666.5 ft AMSL*	LOCAL FLOW METER READING (gallons)	COMMENTS  Note when samples are collected, any maintenance activities occur, any calibration/reprogramming efforts, etc.  ** (1) and (2) should be compared and any discrepancies between measurements explained here.
1	0800	75.3	668.45		*		766666	
2	0800	75.4	668.46		*		76909	
3	0800	75.1	668.43		*		77034	
4	0800	75.4	668.46		*		77214	
5	0800	75.4	668.46		*		77407	
6	0800	75.4	668.46		*		81909	
7	0800	75.4	668.46		*		82232	- scada work - fixed false readings
8	0800	75.5	668.47		*		82342	
9	0800	75.3	668.45		*		82342	
10	0800	75.3	668.45		*		82342	
11	0800	75.2	668.44		*		82342	
12	0800	75.4	668.46		*		82342	
13	0800	75.3	668.45		*		82342	
14	0800	75.2	668.44		*		82342	
15	0800	75.3	668.45		*		82342	
16	0800	75.4	668.46		*		82342	
17	0800	75.2	668.44		*		82342	
18	0800	75.1	668.43		*		82342	
19	0800	75.2	668.44		*		82342	
20	0800	75.2	668.44		*		82342	
21	0800	75.2	668.44		*		82342	
22	0800	75.1	668.43		*		82342	
23	0800	75.3	668.45		*		82342	
24	0800	75.2	668.44		*		82342	
25	0800	74.9	668.42		*		82342	
26	0800	75.1	668.43		*		82342	
27	0800	75.1	668.43		*		82342	
28	0800	75.2	668.44		*		82342	
29	0800	75.1	668.43		*		82342	
30	0800	75.3	668.45		*		92717	
31	0800	75.3	668.45		*		103197	

\* NO MANUAL MEASUREMENT CAN BE TAKEN

YEAR: 2022 MONTH: August

**GRAVEL UNDERDRAIN SYSTEM**

Notes: Top of sump [top of concrete] (feet AMSL): 738.99 Bottom of sump (feet AMSL): 662.18 Inside diameter of sump (feet): 3 Total depth of sump manhole (feet): 76.81  
 Pump operating level between 2.5 ft (664.68 ft AMSL or 74.31 ft below the top of sump) and 4.33 ft (666.5 ft AMSL or 72.49 ft below the top of sump) of water in the GUS manhole.

- (a) Water level not to rise above 52 inches deep (equates to a water level of 666.5 ft AMSL or 72.49 ft below top of the sump). Pumping must be initiated if the water level is above 666.5 ft AMSL. Confirm PLC water level measurement by taking a manual water level measurement. If both measurements exceed the maximum allowable level (666.5 ft AMSL), notify the PM immediately.
- (b) Depth to water level should not be less than 72.49 ft below the top of sump (equates to a water level of 666.5 ft AMSL or water depth of 52 inches). Pumping must be initiated if the water level is above 666.5 ft AMSL. Confirm manual water level measurement. If confirmed measurement exceeds the maximum allowable level (666.5 ft AMSL), notify the PM immediately.
- (c) Readout from display on magnetic flow meter (serial number F1095B16000). Readings are cumulative unless noted otherwise.

DAY	TIME OF MANUAL MEASUREMENT (hh:mm)	(Y) WATER LEVEL DEPTH AT PLC (a) (inches)  *should not be more than 52 inches*	(1) CONVERT PLC WATER DEPTH TO ELEVATION (b) (ft AMSL) = [(Y)/12] + 662.18  *should not be more than 666.5 ft AMSL*	QUANTITY PUMPED @ PLC (gallons removed)	(X) MANUAL DEPTH TO WATER LEVEL (b) (ft below top of sump)  *should not be less than 72.49 ft*	(2) CONVERT MANUAL DEPTH TO WATER LEVEL TO ELEVATION (b) (ft AMSL) = 738.99 - (X)  *should not be more than 666.5 ft AMSL*	LOCAL FLOW METER READING (c) (gallons)	COMMENTS  Note when samples are collected, any maintenance activities occur, any calibration/reprogramming efforts, etc.  ** (1) and (2) should be compared and any discrepancies between measurements explained here.
1	0800	75.3	668.45	0	*		103198	
2	0800	75.4	668.46	0	*		103202	
3	0800	75.4	668.46	0	*		104889	
4	0800	75.0	668.43	0	*		109897	
5	0700	75.1	668.43	0	*		109897	
6	0800	75.1	668.43	0	*		119652	
7	0800	75.2	668.44	0	*		119660	
8	0800	75.1	668.43	0	*		119660	
9	0800	74.8	668.41	0	*		122741	
10	0800	74.9	668.42	0	*		122743	
11	0800	75.0	668.43	0	*		122746	
12	0800	74.8	668.41	0	*		122749	
13	0800	75.2	668.44	0	*		122749	
14	0800	75.1	668.43	0	*		122750	
15	0800	75.1	668.43	0	*		122750	
16	0800	75.2	668.44	0	*		144509	
17	0800	74.9	668.42	0	*		144509	
18	0800	75.1	668.43	0	*		144509	
19	0800	75.3	668.45	0	*		144509	
20	0800	75.2	668.44	0	*		144509	
21	0800	75.1	668.43	0	*		144509	
22	0800	74.7	668.40	0	*		144509	
23	0800	75.0	668.43	0	*		144509	
24	0800	75.0	668.43	0	*		144509	
25	0800	74.9	668.42	0	*		144509	
26	0800	75.0	668.43	0	*		144509	
27	0800	74.7	668.40	0	*		144509	
28	0800	74.9	668.42	0	*		144509	
29	0800	74.8	668.41	0	*		144509	
30	0800	75.0	668.43	0	*		144509	
31	0800	74.7	668.40	0	*		144509	

\* NO manual measurements can be taken

YEAR: 2022 MONTH: September

**GRAVEL UNDERDRAIN SYSTEM**

Notes: Top of sump [top of concrete] (feet AMSL): 738.99 Bottom of sump (feet AMSL): 662.18 Inside diameter of sump (feet): 3 Total depth of sump manhole (feet): 76.81  
 Pump operating level between 2.5 ft (664.68 ft AMSL or 74.31 ft below the top of sump) and 4.33 ft (666.5 ft AMSL or 72.49 ft below the top of sump) of water in the GUS manhole.

- (a) Water level not to rise above 52 inches deep (equates to a water level of 666.5 ft AMSL or 72.49 ft below top of the sump). Pumping must be initiated if the water level is above 666.5 ft AMSL. Confirm PLC water level measurement by taking a manual water level measurement. If both measurements exceed the maximum allowable level (666.5 ft AMSL), notify the PM immediately.
- (b) Depth to water level should not be less than 72.49 ft below the top of sump (equates to a water level of 666.5 ft AMSL or water depth of 52 inches). Pumping must be initiated if the water level is above 666.5 ft AMSL. Confirm manual water level measurement. If confirmed measurement exceeds the maximum allowable level (666.5 ft AMSL), notify the PM immediately.
- (c) Readout from display on magnetic flow meter (serial number F1095B16000). Readings are cumulative unless noted otherwise.

DAY	TIME OF MANUAL MEASUREMENT (hh:mm)	(Y) WATER LEVEL DEPTH AT PLC (a) (inches)  *should not be more than 52 inches*	(1) CONVERT PLC WATER DEPTH TO ELEVATION (a) (ft AMSL) =[(Y)/12] + 662.18  *should not be more than 666.5 ft AMSL*	QUANTITY PUMPED @ PLC (gallons removed)	(X) MANUAL DEPTH TO WATER LEVEL (b) (ft below top of sump)  *should not be less than 72.49 ft*	(2) CONVERT MANUAL DEPTH TO WATER LEVEL TO ELEVATION (b) (ft AMSL) = 738.99 - (X)  *should not be more than 666.5 ft AMSL*	LOCAL FLOW METER READING (c) (gallons)	COMMENTS  Note when samples are collected, any maintenance activities occur, any calibration/reprogramming efforts, etc.  ** (1) and (2) should be compared and any discrepancies between measurements explained here.
1	0800	74.7	668.40	0	*		144509	
2	0800	74.6	668.39	0	*		144509	
3	0800	74.6	668.39	0	*		144509	
4	0800	74.8	668.41	0	*		144509	
5	0800	74.6	668.39	0	*		144509	
6	0800	74.8	668.41	0	*		144509	
7	0800	74.8	668.41	0	*		144509	
8	0800	74.7	668.40	0	*		144509	
9	0800	74.7	668.40	0	*		144722	
10	0800	74.7	668.40	0	*		144722	
11	0800	75.0	668.43	0	*		144722	
12	0800	74.7	668.40	0	*		144722	
13	0800	74.6	668.39	0	*		144722	
14	0800	74.6	668.39	0	*		144722	
15	0800	74.5	668.38	0	*		144722	
16	0800	74.9	668.42	0	*		144722	
17	0800	74.4	668.38	0	*		144722	
18	0800	74.4	668.38	0	*		144722	
19	0800	74.4	668.38	0	*		144722	
20	0800	74.4	668.38	0	*		144722	
21	0800	74.7	668.40	0	*		144722	
22	0800	74.7	668.40	0	*		144722	
23	0800	74.6	668.39	0	*		144722	
24	0800	74.7	668.40	0	*		144722	
25	0800	74.6	668.39	0	*		144722	
26	0800	74.6	668.39	0	*		144722	
27	0800	74.5	668.38	0	*		144722	
28	0800	74.6	668.39	0	*		144722	
29	0800	74.7	668.40	0	*		144722	
30	0700	74.7	668.40	0	*		144722	
31								

\* NO manual reading can be taken

YEAR: 2022

MONTH: October

**GRAVEL UNDERDRAIN SYSTEM**

Notes: Top of sump [top of concrete] (feet AMSL): 738.99 Bottom of sump (feet AMSL): 662.18 Inside diameter of sump (feet): 3 Total depth of sump manhole (feet): 76.81  
 Pump operating level between 2.5 ft (664.68 ft AMSL or 74.31 ft below the top of sump) and 4.33 ft (666.5 ft AMSL or 72.49 ft below the top of sump) of water in the GUS manhole.

- (a) Water level not to rise above 52 inches deep (equates to a water level of 666.5 ft AMSL or 72.49 ft below top of the sump). Pumping must be initiated if the water level is above 666.5 ft AMSL. Confirm PLC water level measurement by taking a manual water level measurement. If both measurements exceed the maximum allowable level (666.5 ft AMSL), notify the PM immediately.
- (b) Depth to water level should not be less than 72.49 ft below the top of sump (equates to a water level of 666.5 ft AMSL or water depth of 52 inches). Pumping must be initiated if the water level is above 666.5 ft AMSL. Confirm manual water level measurement. If confirmed measurement exceeds the maximum allowable level (666.5 ft AMSL), notify the PM immediately.
- (c) Readout from display on magnetic flow meter (serial number F1095B16000). Readings are cumulative unless noted otherwise.

DAY	TIME OF MANUAL MEASUREMENT (hh:mm)	(Y) WATER LEVEL DEPTH AT PLC (a) (inches) <i>*should not be more than 52 inches*</i>	(1) CONVERT PLC WATER DEPTH TO ELEVATION (a) (ft AMSL) = [(Y)/12] + 662.18 <i>*should not be more than 666.5 ft AMSL*</i>	QUANTITY PUMPED @ PLC (gallons removed)	(X) MANUAL DEPTH TO WATER LEVEL (b) (ft below top of sump) <i>*should not be less than 72.49 ft*</i>	(2) CONVERT MANUAL DEPTH TO WATER LEVEL TO ELEVATION (b) (ft AMSL) = 738.99 - (X) <i>*should not be more than 666.5 ft AMSL*</i>	LOCAL FLOW METER READING (c) (gallons)	COMMENTS  Note when samples are collected, any maintenance activities occur, any calibration/reprogramming efforts, etc.  <b>** (1) and (2) should be compared and any discrepancies between measurements explained here.</b>
1	0800	74.7	668.40		*		144722	
2	0800	74.4	668.38		*		144722	
3	0800	74.3	668.37		*		144722	
4	0800	74.7	668.40		*		144722	
5	0800	74.7	668.40		*		144722	
6	0800	74.4	668.38		*		144722	
7	0800	74.4	668.38		*		144722	
8	0800	74.3	668.37		*		144722	
9	0800	74.4	668.38		*		144722	
10	0800	74.4	668.38		*		144722	
11	0800	74.4	668.38		*		145315	
12	0800	74.4	668.38		*		145315	
13	0800	74.7	668.40		*		145315	
14	0800	74.8	668.41		*		145315	
15	0800	74.7	668.40		*		145315	
16	0800	74.7	668.40		*		145315	
17	0800	74.5	668.38		*		145315	
18	0800	74.4	668.38		*		145315	
19	0800	74.4	668.38		*		145315	
20	0800	74.7	668.40		*		145315	
21	0800	74.4	668.38		*		145315	
22	0800	74.4	668.38		*		145315	
23	0800	74.4	668.38		*		145315	
24	0800	74.4	668.38		*		145315	
25	0800	74.7	668.40		*		145315	
26	0800	74.7	668.40		*		145315	
27	0800	74.7	668.40		*		145315	
28	0800	74.7	668.40		*		145317	- no flow but flowmeter added
29	0800	74.7	668.40		*		145317	
30	0800	74.4	668.38		*		145317	
31	0800	74.7	668.40		*		145317	

\* NO MANUAL measurement can be taken

YEAR: 2022

MONTH: November

**GRAVEL UNDERDRAIN SYSTEM**

Notes: Top of sump (top of concrete) (feet AMSL): 738.99      Bottom of sump (feet AMSL): 662.18      Inside diameter of sump (feet): 3      Total depth of sump manhole (feet): 76.81  
 Pump operating level between 2.5 ft (664.68 ft AMSL or 74.31 ft below the top of sump) and 4.33 ft (666.5 ft AMSL or 72.49 ft below the top of sump) of water in the GUS manhole.

- (a) Water level not to rise above 52 inches deep (equates to a water level of 666.5 ft AMSL or 72.49 ft below top of the sump). Pumping must be initiated if the water level is above 666.5 ft AMSL. Confirm PLC water level measurement by taking a manual water level measurement. If both measurements exceed the maximum allowable level (666.5 ft AMSL), notify the PM immediately.
- (b) Depth to water level should not be less than 72.49 ft below the top of sump (equates to a water level of 666.5 ft AMSL or water depth of 52 inches). Pumping must be initiated if the water level is above 666.5 ft AMSL. Confirm manual water level measurement. If confirmed measurement exceeds the maximum allowable level (666.5 ft AMSL), notify the PM immediately.
- (c) Readout from display on magnetic flow meter (serial number F1095B16000). Readings are cumulative unless noted otherwise.

DAY	TIME OF MANUAL MEASUREMENT (hh:mm)	(Y) WATER LEVEL DEPTH AT PLC (a) (inches)  *should not be more than 52 inches*	(1) CONVERT PLC WATER DEPTH TO ELEVATION (a) (ft AMSL) = [(Y)/12] + 662.18  *should not be more than 666.5 ft AMSL*	QUANTITY PUMPED @ PLC (gallons removed)	(X) MANUAL DEPTH TO WATER LEVEL (b) (ft below top of sump)  *should not be less than 72.49 ft*	(2) CONVERT MANUAL DEPTH TO ELEVATION (b) (ft AMSL) = 738.99 - (X)  *should not be more than 666.5 ft AMSL*	LOCAL FLOW METER READING (c) (gallons)	COMMENTS  Note when samples are collected, any maintenance activities occur, any calibration/reprogramming efforts, etc.  ** (1) and (2) should be compared and any discrepancies between measurements explained here.
1	0800	74.4	668.38	0	*		145317	
2	0700	74.3	668.37	0	*		145317	
3	0800	74.4	668.38	0	*		145317	
4	0800	74.4	668.38	0	*		145317	
5	0800	74.7	668.40	0	*		145317	
6	0800	74.4	668.38	0	*		145317	
7	0800	74.4	668.38	0	*		145317	
8	0800	74.4	668.38	0	*		145317	
9	0800	74.4	668.38	0	*		145317	
10	0800	74.4	668.38	0	*		145957	
11	0800	74.7	668.40	0	*		145957	
12	0800	74.4	668.38	0	*		145957	
13	0800	74.4	668.38	0	*		145957	
14	0800	74.4	668.38	0	*		145957	
15	0800	74.7	668.40	0	*		145957	
16	0800	74.7	668.40	0	*		145957	
17	0800	74.8	668.41	0	*		145957	
18	0800	74.7	668.40	0	*		145957	
19	0800	74.7	668.40	0	*		145957	
20	0800	74.7	668.40	0	*		145957	
21	0800	74.4	668.38	0	*		145957	
22	0800	74.4	668.38	0	*		145957	
23	0800	74.7	668.40	0	*		145957	
24	0800	74.7	668.40	0	*		145957	
25	0800	74.7	668.40	0	*		145957	
26	0800	74.4	668.38	0	*		145957	
27	0800	74.4	668.38	0	*		145957	
28	0800	74.7	668.40	0	*		145957	
29	0800	74.7	668.40	0	*		145957	
30	0800	74.7	668.40	0	*		145957	
31					*		145957	

YEAR: 2022

MONTH: December

**GRAVEL UNDERDRAIN SYSTEM**

Notes: Top of sump [top of concrete] (feet AMSL): 738.99      Bottom of sump (feet AMSL): 662.18      Inside diameter of sump (feet): 3      Total depth of sump manhole (feet): 76.81  
 Pump operating level between 2.5 ft (664.68 ft AMSL or 74.31 ft below the top of sump) and 4.33 ft (666.5 ft AMSL or 72.49 ft below the top of sump) of water in the GUS manhole.

- (a) Water level not to rise above 52 inches deep (equates to a water level of 666.5 ft AMSL or 72.49 ft below top of the sump). Pumping must be initiated if the water level is above 666.5 ft AMSL. Confirm PLC water level measurement by taking a manual water level measurement. If both measurements exceed the maximum allowable level (666.5 ft AMSL), notify the PM immediately.
- (b) Depth to water level should not be less than 72.49 ft below the top of sump (equates to a water level of 666.5 ft AMSL or water depth of 52 inches). Pumping must be initiated if the water level is above 666.5 ft AMSL. Confirm manual water level measurement. If confirmed measurement exceeds the maximum allowable level (666.5 ft AMSL), notify the PM immediately.
- (c) Readout from display on magnetic flow meter (serial number F1095B16000). Readings are cumulative unless noted otherwise.

DAY	TIME OF MANUAL MEASUREMENT (hh:mm)	(Y) WATER LEVEL DEPTH AT PLC (a) (inches)  *should not be more than 52 inches*	(1) CONVERT PLC WATER DEPTH TO ELEVATION (a) (ft AMSL) = [(Y)/12] + 662.18  *should not be more than 666.5 ft AMSL*	QUANTITY PUMPED @ PLC (gallons removed)	(X) MANUAL DEPTH TO WATER LEVEL (b) (ft below top of sump)  *should not be less than 72.49 ft*	(2) CONVERT MANUAL DEPTH TO ELEVATION (b) (ft AMSL) = 738.99 - (X)  *should not be more than 666.5 ft AMSL*	LOCAL FLOW METER READING (c) (gallons)	COMMENTS  Note when samples are collected, any maintenance activities occur, any calibration/reprogramming efforts, etc.  ** (1) and (2) should be compared and any discrepancies between measurements explained here.
1	0800	74.4	668.38		*		145957	
2	0800	74.4	668.38		*		145957	
3	0800	74.7	668.40		*		145957	
4	0800	74.7	668.40		*		145957	
5	0800	74.4	668.38		*		145957	
6	0800	74.4	668.38		*		145957	
7	0800	74.4	668.38		*		146060	
8	0800	74.4	668.38		*		146060	
9	0800	74.6	668.39		*		146060	
10	0800	74.4	668.38		*		146060	
11	0800	74.4	668.38		*		146060	
12	0800	74.4	668.38		*		146060	
13	0800	74.4	668.38		*		146060	
14	0800	74.5	668.38		*		146060	
15	0800	74.5	668.38		*		146060	
16	0800	74.5	668.38		*		146060	
17	0800	74.5	668.38		*		146060	
18	0800	74.5	668.38		*		146060	
19	0800	74.5	668.38		*		146060	
20	0800	74.5	668.38		*		146060	
21	0800	74.5	668.38		*		146060	
22	0800	74.4	668.38		*		146060	
23	0800	74.7	668.40		*		146060	
24	0800	74.7	668.40		*		146060	
25	0800	74.7	668.40		*		146060	
26	0800	74.6	668.39		*		146060	
27	0800	74.6	668.39		*		146060	
28	0800	74.4	668.38		*		146060	
29	0800	74.4	668.38		*		146060	
30	0800	74.4	668.38		*		146060	
31	0800	74.4	668.38		*		146060	

\* NO manual depth can be taken

# **Appendix B**

## **Cover System Inspection Log**



**COVER SYSTEMS INSPECTION LOG  
CONSTRUCTION CERTIFICATION REPORT EAST PLANT COVER SYSTEM  
GM CET BEDFORD FACILITY  
BEDFORD, INDIANA**

Date of Inspection: \_\_\_\_\_ Weather: \_\_\_\_\_  
Inspector: \_\_\_\_\_ Temperature: \_\_\_\_\_

ITEM	TYPES OF PROBLEMS	CHECKED		DETAILED ACTIONS REQUIRED	NOTES	DATE AND NATURE OF ACTIONS COMPLETED
		NO PROBLEMS	CORRECTIVE ACTION REQUIRED			
<b>VEGETATED SOIL COVER SYSTEM</b>						
<b>Transect EV1</b>	- QUALITY OF VEGETATIVE COVER - LENGTH OF GRASS - DEAD/DYING GRASS - GRASS COVERAGE - NOXIOUS WEEDS					
	- EXPOSURE OF LINER					
	- EROSION					
	- LOCALIZED SETTLEMENT/SLUMPING					
	- PONDING OF WATER/DRAINAGE					
	- SIGNS OF BURROWING BY ANIMALS					
	- ROOTING OF TREES					
<b>Transect EV2</b>	- QUALITY OF VEGETATIVE COVER - LENGTH OF GRASS - DEAD/DYING GRASS - GRASS COVERAGE - NOXIOUS WEEDS					
	- EXPOSURE OF LINER					
	- EROSION					
	- LOCALIZED SETTLEMENT/SLUMPING					
	- PONDING OF WATER/DRAINAGE					
	- SIGNS OF BURROWING BY ANIMALS					
	- ROOTING OF TREES					

TABLE D.1

COVER SYSTEMS INSPECTION LOG  
CONSTRUCTION CERTIFICATION REPORT EAST PLANT COVER SYSTEM  
GM CET BEDFORD FACILITY  
BEDFORD, INDIANA

ITEM	TYPES OF PROBLEMS	CHECKED		DETAILED ACTIONS REQUIRED	NOTES	DATE AND NATURE OF ACTIONS COMPLETED
		NO PROBLEMS	CORRECTIVE ACTION REQUIRED			
<b>VEGETATED SOIL COVER SYSTEM (CONTINUED)</b>						
	<b>Transect EV3</b>	- QUALITY OF VEGETATIVE COVER - LENGTH OF GRASS - DEAD/DYING GRASS - GRASS COVERAGE - NOXIOUS WEEDS				
		- EXPOSURE OF LINER				
		- EROSION				
		- LOCALIZED SETTLEMENT/SLUMPING				
		- PONDING OF WATER/DRAINAGE				
		- SIGNS OF BURROWING BY ANIMALS				
		- ROOTING OF TREES				
	<b>Transect EV4</b>	- QUALITY OF VEGETATIVE COVER - LENGTH OF GRASS - DEAD/DYING GRASS - GRASS COVERAGE - NOXIOUS WEEDS				
		- EXPOSURE OF LINER				
		- EROSION				
		- LOCALIZED SETTLEMENT/SLUMPING				
		- PONDING OF WATER/DRAINAGE				
		- SIGNS OF BURROWING BY ANIMALS				
		- ROOTING OF TREES				
	<b>Transect EV5</b>	- QUALITY OF VEGETATIVE COVER - LENGTH OF GRASS - DEAD/DYING GRASS - GRASS COVERAGE - NOXIOUS WEEDS				
		- EXPOSURE OF LINER				
		- EROSION				
		- LOCALIZED SETTLEMENT/SLUMPING				
		- PONDING OF WATER/DRAINAGE				
		- SIGNS OF BURROWING BY ANIMALS				
		- ROOTING OF TREES				

TABLE D.1

COVER SYSTEMS INSPECTION LOG  
CONSTRUCTION CERTIFICATION REPORT EAST PLANT COVER SYSTEM  
GM CET BEDFORD FACILITY  
BEDFORD, INDIANA

ITEM	TYPES OF PROBLEMS	CHECKED		DETAILED ACTIONS REQUIRED	NOTES	DATE AND NATURE OF ACTIONS COMPLETED
		NO PROBLEMS	CORRECTIVE ACTION REQUIRED			
<b>VEGETATED SOIL COVER SYSTEM (CONTINUED)</b>						
<b>Transect EV6</b>	- QUALITY OF VEGETATIVE COVER - LENGTH OF GRASS - DEAD/DYING GRASS - GRASS COVERAGE - NOXIOUS WEEDS					
	- EXPOSURE OF LINER					
	- EROSION					
	- LOCALIZED SETTLEMENT/SLUMPING					
	- PONDING OF WATER/DRAINAGE					
	- SIGNS OF BURROWING BY ANIMALS					
	- ROOTING OF TREES					
<b>Transect EV7</b>	- QUALITY OF VEGETATIVE COVER - LENGTH OF GRASS - DEAD/DYING GRASS - GRASS COVERAGE - NOXIOUS WEEDS					
	- EXPOSURE OF LINER					
	- EROSION					
	- LOCALIZED SETTLEMENT/SLUMPING					
	- PONDING OF WATER/DRAINAGE					
	- SIGNS OF BURROWING BY ANIMALS					
	- ROOTING OF TREES					
<b>Transect EV8</b>	- QUALITY OF VEGETATIVE COVER - LENGTH OF GRASS - DEAD/DYING GRASS - GRASS COVERAGE - NOXIOUS WEEDS					
	- EXPOSURE OF LINER					
	- EROSION					
	- LOCALIZED SETTLEMENT/SLUMPING					
	- PONDING OF WATER/DRAINAGE					
	- SIGNS OF BURROWING BY ANIMALS					
	- ROOTING OF TREES					

TABLE D.1

COVER SYSTEMS INSPECTION LOG  
CONSTRUCTION CERTIFICATION REPORT EAST PLANT COVER SYSTEM  
GM CET BEDFORD FACILITY  
BEDFORD, INDIANA

ITEM	TYPES OF PROBLEMS	CHECKED		DETAILED ACTIONS REQUIRED	NOTES	DATE AND NATURE OF ACTIONS COMPLETED
		NO PROBLEMS	CORRECTIVE ACTION REQUIRED			
<b>VEGETATED SOIL COVER SYSTEM (CONTINUED)</b>						
<b>Transect EV9</b>	- QUALITY OF VEGETATIVE COVER - LENGTH OF GRASS - DEAD/DYING GRASS - GRASS COVERAGE - NOXIOUS WEEDS					
	- EXPOSURE OF LINER					
	- EROSION					
	- LOCALIZED SETTLEMENT/SLUMPING					
	- PONDING OF WATER/DRAINAGE					
	- SIGNS OF BURROWING BY ANIMALS					
	- ROOTING OF TREES					
	<b>Transect WV1</b>	- QUALITY OF VEGETATIVE COVER - LENGTH OF GRASS - DEAD/DYING GRASS - GRASS COVERAGE - NOXIOUS WEEDS				
- EXPOSURE OF LINER						
- EROSION						
- LOCALIZED SETTLEMENT/SLUMPING						
- PONDING OF WATER/DRAINAGE						
- SIGNS OF BURROWING BY ANIMALS						
- ROOTING OF TREES						

TABLE D.1

COVER SYSTEMS INSPECTION LOG  
CONSTRUCTION CERTIFICATION REPORT EAST PLANT COVER SYSTEM  
GM CET BEDFORD FACILITY  
BEDFORD, INDIANA

ITEM	TYPES OF PROBLEMS	CHECKED		DETAILED ACTIONS REQUIRED	NOTES	DATE AND NATURE OF ACTIONS COMPLETED
		NO PROBLEMS	CORRECTIVE ACTION REQUIRED			
<b>HARD SURFACE COVER SYSTEMS</b>						
	<b>Transect EA1</b>	- QUALITY OF ASPHALT COVER				
		- PRESENCE OF CRACKING OR DISCOLORATION				
	<b>Transect EA2</b>	- QUALITY OF ASPHALT COVER				
		- PRESENCE OF CRACKING OR DISCOLORATION				
	<b>Transect WA1</b>	- QUALITY OF ASPHALT COVER				
		- PRESENCE OF CRACKING OR DISCOLORATION				
<b>ACCESS ROAD</b>						
	<b>ACCESS ROAD</b>	- EROSION				
		- OBSTRUCTIONS/DEBRIS				
		- POTHOLES				
		- DAMAGE CAUSED BY VEHICULAR TRAFFIC				

TABLE D.1  
COVER SYSTEMS INSPECTION LOG  
CONSTRUCTION CERTIFICATION REPORT EAST PLANT COVER SYSTEM  
GM CET BEDFORD FACILITY  
BEDFORD, INDIANA

ITEM	TYPES OF PROBLEMS	CHECKED		DETAILED ACTIONS REQUIRED	NOTES	DATE AND NATURE OF ACTIONS COMPLETED
		NO PROBLEMS	CORRECTIVE ACTION REQUIRED			
<b>SWALE/DRAINAGE DITCHES</b>						
	<b>Transect ES1</b>	- QUALITY OF VEGETATIVE COVER - LENGTH OF GRASS - DEAD/DYING GRASS - GRASS COVERAGE - NOXIOUS WEEDS				
		- EROSION				
		- OBSTRUCTIONS				
		- CULVERT/CATCH BASIN - OBSTRUCTIONS - SEDIMENT ACCUMULATION				
		- SIGNS OF BURROWING BY ANIMALS				
		- ROOTING OF TREES				
	<b>Transect ES2</b>	- QUALITY OF VEGETATIVE COVER - LENGTH OF GRASS - DEAD/DYING GRASS - GRASS COVERAGE - NOXIOUS WEEDS				
		- EROSION				
		- OBSTRUCTIONS				
		- CULVERT/CATCH BASIN - OBSTRUCTIONS - SEDIMENT ACCUMULATION				
		- SIGNS OF BURROWING BY ANIMALS				
		- ROOTING OF TREES				
	<b>Transect ES3</b>	- QUALITY OF VEGETATIVE COVER - LENGTH OF GRASS - DEAD/DYING GRASS - GRASS COVERAGE - NOXIOUS WEEDS				
		- EROSION				
		- OBSTRUCTIONS				
		- CULVERT/CATCH BASIN - OBSTRUCTIONS - SEDIMENT ACCUMULATION				
		- SIGNS OF BURROWING BY ANIMALS				
		- ROOTING OF TREES				

TABLE D.1

COVER SYSTEMS INSPECTION LOG  
CONSTRUCTION CERTIFICATION REPORT EAST PLANT COVER SYSTEM  
GM CET BEDFORD FACILITY  
BEDFORD, INDIANA

ITEM	TYPES OF PROBLEMS	CHECKED		DETAILED ACTIONS REQUIRED	NOTES	DATE AND NATURE OF ACTIONS COMPLETED
		NO PROBLEMS	CORRECTIVE ACTION REQUIRED			
<b>SWALE/DRAINAGE DITCHES (CONTINUED)</b>						
	<b>Transect ES4</b>	- QUALITY OF VEGETATIVE COVER - LENGTH OF GRASS - DEAD/DYING GRASS - GRASS COVERAGE - NOXIOUS WEEDS				
		- EROSION				
		- OBSTRUCTIONS				
		- CULVERT/CATCH BASIN - OBSTRUCTIONS - SEDIMENT ACCUMULATION				
		- SIGNS OF BURROWING BY ANIMALS				
		- ROOTING OF TREES				
	<b>Transect ES5</b>	- QUALITY OF VEGETATIVE COVER - LENGTH OF GRASS - DEAD/DYING GRASS - GRASS COVERAGE - NOXIOUS WEEDS				
		- EROSION				
		- OBSTRUCTIONS				
		- CULVERT/CATCH BASIN - OBSTRUCTIONS - SEDIMENT ACCUMULATION				
		- SIGNS OF BURROWING BY ANIMALS				
		- ROOTING OF TREES				
	<b>Transect ES6</b>	- QUALITY OF VEGETATIVE COVER - LENGTH OF GRASS - DEAD/DYING GRASS - GRASS COVERAGE - NOXIOUS WEEDS				
		- EROSION				
		- OBSTRUCTIONS				
		- CULVERT/CATCH BASIN - OBSTRUCTIONS - SEDIMENT ACCUMULATION				
		- SIGNS OF BURROWING BY ANIMALS				
		- ROOTING OF TREES				

TABLE D.1

COVER SYSTEMS INSPECTION LOG  
CONSTRUCTION CERTIFICATION REPORT EAST PLANT COVER SYSTEM  
GM CET BEDFORD FACILITY  
BEDFORD, INDIANA

ITEM	TYPES OF PROBLEMS	CHECKED		DETAILED ACTIONS REQUIRED	NOTES	DATE AND NATURE OF ACTIONS COMPLETED
		NO PROBLEMS	CORRECTIVE ACTION REQUIRED			
<b>SWALE/DRAINAGE DITCHES (CONTINUED)</b>						
	<b>Transect ES7</b>	- QUALITY OF VEGETATIVE COVER - LENGTH OF GRASS - DEAD/DYING GRASS - GRASS COVERAGE - NOXIOUS WEEDS				
		- EROSION				
		- OBSTRUCTIONS				
		- CULVERT/CATCH BASIN - OBSTRUCTIONS - SEDIMENT ACCUMULATION				
		- SIGNS OF BURROWING BY ANIMALS				
		- ROOTING OF TREES				
	<b>Transect ES8</b>	- QUALITY OF VEGETATIVE COVER - LENGTH OF GRASS - DEAD/DYING GRASS - GRASS COVERAGE - NOXIOUS WEEDS				
		- EROSION				
		- OBSTRUCTIONS				
		- CULVERT/CATCH BASIN - OBSTRUCTIONS - SEDIMENT ACCUMULATION				
		- SIGNS OF BURROWING BY ANIMALS				
		- ROOTING OF TREES				
	<b>Transect ES9</b>	- QUALITY OF VEGETATIVE COVER - LENGTH OF GRASS - DEAD/DYING GRASS - GRASS COVERAGE - NOXIOUS WEEDS				
		- EROSION				
		- OBSTRUCTIONS				
		- CULVERT/CATCH BASIN - OBSTRUCTIONS - SEDIMENT ACCUMULATION				
		- SIGNS OF BURROWING BY ANIMALS				
		- ROOTING OF TREES				



TABLE D.1

COVER SYSTEMS INSPECTION LOG  
CONSTRUCTION CERTIFICATION REPORT EAST PLANT COVER SYSTEM  
GM CET BEDFORD FACILITY  
BEDFORD, INDIANA

ITEM	TYPES OF PROBLEMS	CHECKED		DETAILED ACTIONS REQUIRED	NOTES	DATE AND NATURE OF ACTIONS COMPLETED
		NO PROBLEMS	CORRECTIVE ACTION REQUIRED			
<b>SWALE/DRAINAGE DITCHES (CONTINUED)</b>						
	<b>Transect ES10</b>	- QUALITY OF VEGETATIVE COVER - LENGTH OF GRASS - DEAD/DYING GRASS - GRASS COVERAGE - NOXIOUS WEEDS				
		- EROSION				
		- OBSTRUCTIONS				
		- CULVERT/CATCH BASIN - OBSTRUCTIONS - SEDIMENT ACCUMULATION				
		- SIGNS OF BURROWING BY ANIMALS				
		- ROOTING OF TREES				
	<b>Transect ES11</b>	- QUALITY OF VEGETATIVE COVER - LENGTH OF GRASS - DEAD/DYING GRASS - GRASS COVERAGE - NOXIOUS WEEDS				
		- EROSION				
		- OBSTRUCTIONS				
		- CULVERT/CATCH BASIN - OBSTRUCTIONS - SEDIMENT ACCUMULATION				
		- SIGNS OF BURROWING BY ANIMALS				
		- ROOTING OF TREES				
	<b>Transect ES12</b>	- QUALITY OF VEGETATIVE COVER - LENGTH OF GRASS - DEAD/DYING GRASS - GRASS COVERAGE - NOXIOUS WEEDS				
		- EROSION				
		- OBSTRUCTIONS				
		- CULVERT/CATCH BASIN - OBSTRUCTIONS - SEDIMENT ACCUMULATION				
		- SIGNS OF BURROWING BY ANIMALS				
		- ROOTING OF TREES				

TABLE D.1  
COVER SYSTEMS INSPECTION LOG  
CONSTRUCTION CERTIFICATION REPORT EAST PLANT COVER SYSTEM  
GM CET BEDFORD FACILITY  
BEDFORD, INDIANA

ITEM	TYPES OF PROBLEMS	CHECKED		DETAILED ACTIONS REQUIRED	NOTES	DATE AND NATURE OF ACTIONS COMPLETED
		NO PROBLEMS	CORRECTIVE ACTION REQUIRED			
<b>SWALE/DRAINAGE DITCHES (CONTINUED)</b>						
	<b>Transect ES13</b>	- QUALITY OF VEGETATIVE COVER - LENGTH OF GRASS - DEAD/DYING GRASS - GRASS COVERAGE - NOXIOUS WEEDS				
		- EROSION				
		- OBSTRUCTIONS				
		- CULVERT/CATCH BASIN - OBSTRUCTIONS - SEDIMENT ACCUMULATION				
		- SIGNS OF BURROWING BY ANIMALS				
		- ROOTING OF TREES				
	<b>Transect ES13 (ES14)</b>	- QUALITY OF VEGETATIVE COVER - LENGTH OF GRASS - DEAD/DYING GRASS - GRASS COVERAGE - NOXIOUS WEEDS				
		- EROSION				
		- OBSTRUCTIONS				
		- CULVERT/CATCH BASIN - OBSTRUCTIONS - SEDIMENT ACCUMULATION				
		- SIGNS OF BURROWING BY ANIMALS				
		- ROOTING OF TREES				

**COVER SYSTEMS INSPECTION LOG  
CONSTRUCTION CERTIFICATION REPORT EAST PLANT COVER SYSTEM  
GM CET BEDFORD FACILITY  
BEDFORD, INDIANA**

Date of Inspection: \_\_\_\_\_ Weather: \_\_\_\_\_  
Inspector: \_\_\_\_\_ Temperature: \_\_\_\_\_

ITEM	TYPES OF PROBLEMS	CHECKED		DETAILED ACTIONS REQUIRED	NOTES	DATE AND NATURE OF ACTIONS COMPLETED
		NO PROBLEMS	CORRECTIVE ACTION REQUIRED			
<b>VEGETATED SOIL COVER SYSTEM</b>						
<b>Transect EV1</b>	- QUALITY OF VEGETATIVE COVER - LENGTH OF GRASS - DEAD/DYING GRASS - GRASS COVERAGE - NOXIOUS WEEDS					
	- EXPOSURE OF LINER					
	- EROSION					
	- LOCALIZED SETTLEMENT/SLUMPING					
	- PONDING OF WATER/DRAINAGE					
	- SIGNS OF BURROWING BY ANIMALS					
	- ROOTING OF TREES					
<b>Transect EV2</b>	- QUALITY OF VEGETATIVE COVER - LENGTH OF GRASS - DEAD/DYING GRASS - GRASS COVERAGE - NOXIOUS WEEDS					
	- EXPOSURE OF LINER					
	- EROSION					
	- LOCALIZED SETTLEMENT/SLUMPING					
	- PONDING OF WATER/DRAINAGE					
	- SIGNS OF BURROWING BY ANIMALS					
	- ROOTING OF TREES					

TABLE D.1

COVER SYSTEMS INSPECTION LOG  
CONSTRUCTION CERTIFICATION REPORT EAST PLANT COVER SYSTEM  
GM CET BEDFORD FACILITY  
BEDFORD, INDIANA

ITEM	TYPES OF PROBLEMS	CHECKED		DETAILED ACTIONS REQUIRED	NOTES	DATE AND NATURE OF ACTIONS COMPLETED
		NO PROBLEMS	CORRECTIVE ACTION REQUIRED			
<b>VEGETATED SOIL COVER SYSTEM (CONTINUED)</b>						
	<b>Transect EV3</b>	- QUALITY OF VEGETATIVE COVER - LENGTH OF GRASS - DEAD/DYING GRASS - GRASS COVERAGE - NOXIOUS WEEDS				
		- EXPOSURE OF LINER				
		- EROSION				
		- LOCALIZED SETTLEMENT/SLUMPING				
		- PONDING OF WATER/DRAINAGE				
		- SIGNS OF BURROWING BY ANIMALS				
		- ROOTING OF TREES				
	<b>Transect EV4</b>	- QUALITY OF VEGETATIVE COVER - LENGTH OF GRASS - DEAD/DYING GRASS - GRASS COVERAGE - NOXIOUS WEEDS				
		- EXPOSURE OF LINER				
		- EROSION				
		- LOCALIZED SETTLEMENT/SLUMPING				
		- PONDING OF WATER/DRAINAGE				
		- SIGNS OF BURROWING BY ANIMALS				
		- ROOTING OF TREES				
	<b>Transect EV5</b>	- QUALITY OF VEGETATIVE COVER - LENGTH OF GRASS - DEAD/DYING GRASS - GRASS COVERAGE - NOXIOUS WEEDS				
		- EXPOSURE OF LINER				
		- EROSION				
		- LOCALIZED SETTLEMENT/SLUMPING				
		- PONDING OF WATER/DRAINAGE				
		- SIGNS OF BURROWING BY ANIMALS				
		- ROOTING OF TREES				

TABLE D.1

COVER SYSTEMS INSPECTION LOG  
CONSTRUCTION CERTIFICATION REPORT EAST PLANT COVER SYSTEM  
GM CET BEDFORD FACILITY  
BEDFORD, INDIANA

ITEM	TYPES OF PROBLEMS	CHECKED		DETAILED ACTIONS REQUIRED	NOTES	DATE AND NATURE OF ACTIONS COMPLETED
		NO PROBLEMS	CORRECTIVE ACTION REQUIRED			
<b>VEGETATED SOIL COVER SYSTEM (CONTINUED)</b>						
	<b>Transect EV6</b>	- QUALITY OF VEGETATIVE COVER - LENGTH OF GRASS - DEAD/DYING GRASS - GRASS COVERAGE - NOXIOUS WEEDS				
		- EXPOSURE OF LINER				
		- EROSION				
		- LOCALIZED SETTLEMENT/SLUMPING				
		- PONDING OF WATER/DRAINAGE				
		- SIGNS OF BURROWING BY ANIMALS				
		- ROOTING OF TREES				
	<b>Transect EV7</b>	- QUALITY OF VEGETATIVE COVER - LENGTH OF GRASS - DEAD/DYING GRASS - GRASS COVERAGE - NOXIOUS WEEDS				
		- EXPOSURE OF LINER				
		- EROSION				
		- LOCALIZED SETTLEMENT/SLUMPING				
		- PONDING OF WATER/DRAINAGE				
		- SIGNS OF BURROWING BY ANIMALS				
		- ROOTING OF TREES				
	<b>Transect EV8</b>	- QUALITY OF VEGETATIVE COVER - LENGTH OF GRASS - DEAD/DYING GRASS - GRASS COVERAGE - NOXIOUS WEEDS				
		- EXPOSURE OF LINER				
		- EROSION				
		- LOCALIZED SETTLEMENT/SLUMPING				
		- PONDING OF WATER/DRAINAGE				
		- SIGNS OF BURROWING BY ANIMALS				
		- ROOTING OF TREES				

TABLE D.1

COVER SYSTEMS INSPECTION LOG  
CONSTRUCTION CERTIFICATION REPORT EAST PLANT COVER SYSTEM  
GM CET BEDFORD FACILITY  
BEDFORD, INDIANA

ITEM	TYPES OF PROBLEMS	CHECKED		DETAILED ACTIONS REQUIRED	NOTES	DATE AND NATURE OF ACTIONS COMPLETED
		NO PROBLEMS	CORRECTIVE ACTION REQUIRED			
<b>VEGETATED SOIL COVER SYSTEM (CONTINUED)</b>						
<b>Transect EV9</b>	- QUALITY OF VEGETATIVE COVER - LENGTH OF GRASS - DEAD/DYING GRASS - GRASS COVERAGE - NOXIOUS WEEDS					
	- EXPOSURE OF LINER					
	- EROSION					
	- LOCALIZED SETTLEMENT/SLUMPING					
	- PONDING OF WATER/DRAINAGE					
	- SIGNS OF BURROWING BY ANIMALS					
	- ROOTING OF TREES					
	<b>Transect WV1</b>	- QUALITY OF VEGETATIVE COVER - LENGTH OF GRASS - DEAD/DYING GRASS - GRASS COVERAGE - NOXIOUS WEEDS				
- EXPOSURE OF LINER						
- EROSION						
- LOCALIZED SETTLEMENT/SLUMPING						
- PONDING OF WATER/DRAINAGE						
- SIGNS OF BURROWING BY ANIMALS						
- ROOTING OF TREES						

TABLE D.1

COVER SYSTEMS INSPECTION LOG  
CONSTRUCTION CERTIFICATION REPORT EAST PLANT COVER SYSTEM  
GM CET BEDFORD FACILITY  
BEDFORD, INDIANA

ITEM	TYPES OF PROBLEMS	CHECKED		DETAILED ACTIONS REQUIRED	NOTES	DATE AND NATURE OF ACTIONS COMPLETED
		NO PROBLEMS	CORRECTIVE ACTION REQUIRED			
<b>HARD SURFACE COVER SYSTEMS</b>						
	<b>Transect EA1</b>	- QUALITY OF ASPHALT COVER				
		- PRESENCE OF CRACKING OR DISCOLORATION				
	<b>Transect EA2</b>	- QUALITY OF ASPHALT COVER				
		- PRESENCE OF CRACKING OR DISCOLORATION				
	<b>Transect WA1</b>	- QUALITY OF ASPHALT COVER				
		- PRESENCE OF CRACKING OR DISCOLORATION				
<b>ACCESS ROAD</b>						
	<b>ACCESS ROAD</b>	- EROSION				
		- OBSTRUCTIONS/DEBRIS				
		- POTHOLES				
		- DAMAGE CAUSED BY VEHICULAR TRAFFIC				

TABLE D.1  
COVER SYSTEMS INSPECTION LOG  
CONSTRUCTION CERTIFICATION REPORT EAST PLANT COVER SYSTEM  
GM CET BEDFORD FACILITY  
BEDFORD, INDIANA

ITEM	TYPES OF PROBLEMS	CHECKED		DETAILED ACTIONS REQUIRED	NOTES	DATE AND NATURE OF ACTIONS COMPLETED
		NO PROBLEMS	CORRECTIVE ACTION REQUIRED			
<b>SWALE/DRAINAGE DITCHES</b>						
	<b>Transect ES1</b>	- QUALITY OF VEGETATIVE COVER - LENGTH OF GRASS - DEAD/DYING GRASS - GRASS COVERAGE - NOXIOUS WEEDS				
		- EROSION				
		- OBSTRUCTIONS				
		- CULVERT/CATCH BASIN - OBSTRUCTIONS - SEDIMENT ACCUMULATION				
		- SIGNS OF BURROWING BY ANIMALS				
		- ROOTING OF TREES				
	<b>Transect ES2</b>	- QUALITY OF VEGETATIVE COVER - LENGTH OF GRASS - DEAD/DYING GRASS - GRASS COVERAGE - NOXIOUS WEEDS				
		- EROSION				
		- OBSTRUCTIONS				
		- CULVERT/CATCH BASIN - OBSTRUCTIONS - SEDIMENT ACCUMULATION				
		- SIGNS OF BURROWING BY ANIMALS				
		- ROOTING OF TREES				
	<b>Transect ES3</b>	- QUALITY OF VEGETATIVE COVER - LENGTH OF GRASS - DEAD/DYING GRASS - GRASS COVERAGE - NOXIOUS WEEDS				
		- EROSION				
		- OBSTRUCTIONS				
		- CULVERT/CATCH BASIN - OBSTRUCTIONS - SEDIMENT ACCUMULATION				
		- SIGNS OF BURROWING BY ANIMALS				
		- ROOTING OF TREES				



TABLE D.1

COVER SYSTEMS INSPECTION LOG  
CONSTRUCTION CERTIFICATION REPORT EAST PLANT COVER SYSTEM  
GM CET BEDFORD FACILITY  
BEDFORD, INDIANA

ITEM	TYPES OF PROBLEMS	CHECKED		DETAILED ACTIONS REQUIRED	NOTES	DATE AND NATURE OF ACTIONS COMPLETED
		NO PROBLEMS	CORRECTIVE ACTION REQUIRED			
<b>SWALE/DRAINAGE DITCHES (CONTINUED)</b>						
	<b>Transect ES4</b>	- QUALITY OF VEGETATIVE COVER - LENGTH OF GRASS - DEAD/DYING GRASS - GRASS COVERAGE - NOXIOUS WEEDS				
		- EROSION				
		- OBSTRUCTIONS				
		- CULVERT/CATCH BASIN - OBSTRUCTIONS - SEDIMENT ACCUMULATION				
		- SIGNS OF BURROWING BY ANIMALS				
		- ROOTING OF TREES				
	<b>Transect ES5</b>	- QUALITY OF VEGETATIVE COVER - LENGTH OF GRASS - DEAD/DYING GRASS - GRASS COVERAGE - NOXIOUS WEEDS				
		- EROSION				
		- OBSTRUCTIONS				
		- CULVERT/CATCH BASIN - OBSTRUCTIONS - SEDIMENT ACCUMULATION				
		- SIGNS OF BURROWING BY ANIMALS				
		- ROOTING OF TREES				
	<b>Transect ES6</b>	- QUALITY OF VEGETATIVE COVER - LENGTH OF GRASS - DEAD/DYING GRASS - GRASS COVERAGE - NOXIOUS WEEDS				
		- EROSION				
		- OBSTRUCTIONS				
		- CULVERT/CATCH BASIN - OBSTRUCTIONS - SEDIMENT ACCUMULATION				
		- SIGNS OF BURROWING BY ANIMALS				
		- ROOTING OF TREES				

TABLE D.1

COVER SYSTEMS INSPECTION LOG  
CONSTRUCTION CERTIFICATION REPORT EAST PLANT COVER SYSTEM  
GM CET BEDFORD FACILITY  
BEDFORD, INDIANA

ITEM	TYPES OF PROBLEMS	CHECKED		DETAILED ACTIONS REQUIRED	NOTES	DATE AND NATURE OF ACTIONS COMPLETED
		NO PROBLEMS	CORRECTIVE ACTION REQUIRED			
<b>SWALE/DRAINAGE DITCHES (CONTINUED)</b>						
	<b>Transect ES7</b>	- QUALITY OF VEGETATIVE COVER - LENGTH OF GRASS - DEAD/DYING GRASS - GRASS COVERAGE - NOXIOUS WEEDS				
		- EROSION				
		- OBSTRUCTIONS				
		- CULVERT/CATCH BASIN - OBSTRUCTIONS - SEDIMENT ACCUMULATION				
		- SIGNS OF BURROWING BY ANIMALS				
		- ROOTING OF TREES				
	<b>Transect ES8</b>	- QUALITY OF VEGETATIVE COVER - LENGTH OF GRASS - DEAD/DYING GRASS - GRASS COVERAGE - NOXIOUS WEEDS				
		- EROSION				
		- OBSTRUCTIONS				
		- CULVERT/CATCH BASIN - OBSTRUCTIONS - SEDIMENT ACCUMULATION				
		- SIGNS OF BURROWING BY ANIMALS				
		- ROOTING OF TREES				
	<b>Transect ES9</b>	- QUALITY OF VEGETATIVE COVER - LENGTH OF GRASS - DEAD/DYING GRASS - GRASS COVERAGE - NOXIOUS WEEDS				
		- EROSION				
		- OBSTRUCTIONS				
		- CULVERT/CATCH BASIN - OBSTRUCTIONS - SEDIMENT ACCUMULATION				
		- SIGNS OF BURROWING BY ANIMALS				
		- ROOTING OF TREES				

TABLE D.1

COVER SYSTEMS INSPECTION LOG  
CONSTRUCTION CERTIFICATION REPORT EAST PLANT COVER SYSTEM  
GM CET BEDFORD FACILITY  
BEDFORD, INDIANA

ITEM	TYPES OF PROBLEMS	CHECKED		DETAILED ACTIONS REQUIRED	NOTES	DATE AND NATURE OF ACTIONS COMPLETED
		NO PROBLEMS	CORRECTIVE ACTION REQUIRED			
<b>SWALE/DRAINAGE DITCHES (CONTINUED)</b>						
	<b>Transect ES10</b>	- QUALITY OF VEGETATIVE COVER - LENGTH OF GRASS - DEAD/DYING GRASS - GRASS COVERAGE - NOXIOUS WEEDS				
		- EROSION				
		- OBSTRUCTIONS				
		- CULVERT/CATCH BASIN - OBSTRUCTIONS - SEDIMENT ACCUMULATION				
		- SIGNS OF BURROWING BY ANIMALS				
		- ROOTING OF TREES				
	<b>Transect ES11</b>	- QUALITY OF VEGETATIVE COVER - LENGTH OF GRASS - DEAD/DYING GRASS - GRASS COVERAGE - NOXIOUS WEEDS				
		- EROSION				
		- OBSTRUCTIONS				
		- CULVERT/CATCH BASIN - OBSTRUCTIONS - SEDIMENT ACCUMULATION				
		- SIGNS OF BURROWING BY ANIMALS				
		- ROOTING OF TREES				
	<b>Transect ES12</b>	- QUALITY OF VEGETATIVE COVER - LENGTH OF GRASS - DEAD/DYING GRASS - GRASS COVERAGE - NOXIOUS WEEDS				
		- EROSION				
		- OBSTRUCTIONS				
		- CULVERT/CATCH BASIN - OBSTRUCTIONS - SEDIMENT ACCUMULATION				
		- SIGNS OF BURROWING BY ANIMALS				
		- ROOTING OF TREES				

TABLE D.1

COVER SYSTEMS INSPECTION LOG  
CONSTRUCTION CERTIFICATION REPORT EAST PLANT COVER SYSTEM  
GM CET BEDFORD FACILITY  
BEDFORD, INDIANA



ITEM	TYPES OF PROBLEMS	CHECKED		DETAILED ACTIONS REQUIRED	NOTES	DATE AND NATURE OF ACTIONS COMPLETED
		NO PROBLEMS	CORRECTIVE ACTION REQUIRED			
<b>SWALE/DRAINAGE DITCHES (CONTINUED)</b>						
	<b>Transect ES13</b>	- QUALITY OF VEGETATIVE COVER - LENGTH OF GRASS - DEAD/DYING GRASS - GRASS COVERAGE - NOXIOUS WEEDS				
		- EROSION				
		- OBSTRUCTIONS				
		- CULVERT/CATCH BASIN - OBSTRUCTIONS - SEDIMENT ACCUMULATION				
		- SIGNS OF BURROWING BY ANIMALS				
		- ROOTING OF TREES				
	<b>Transect ES13 (ES14)</b>	- QUALITY OF VEGETATIVE COVER - LENGTH OF GRASS - DEAD/DYING GRASS - GRASS COVERAGE - NOXIOUS WEEDS				
		- EROSION				
		- OBSTRUCTIONS				
		- CULVERT/CATCH BASIN - OBSTRUCTIONS - SEDIMENT ACCUMULATION				
		- SIGNS OF BURROWING BY ANIMALS				
		- ROOTING OF TREES				

**LEGEND**

- EXISTING GROUND SURFACE ELEVATION CONTOURS (feet AMSL)
- EXISTING VEGETATION
- EXISTING BUILDINGS
- EXISTING FENCE LINE
- EXISTING RAILROAD TRACKS
- EXISTING DIRT ROADS
- EXISTING ROADS / PAVED AREAS
- EXISTING ELECTRICAL POWER LINE
- EXISTING FOREMAN TO TREATMENT FACILITY
- EXISTING OVERHEAD ELECTRICAL POWER LINE
- APPROXIMATE SURFACE WATER LOCATION
- APPROXIMATE GM PROPERTY BOUNDARY
- APPROXIMATE PROPERTY BOUNDARY
- EXISTING STORM SEWER
- WEST PLANT COVER LIMIT
- VAULT LIMIT
- EAST PLANT COVER LIMIT
- DRAINAGE DITCH
- ASPHALT PAVEMENT AREA
- LOW FLOW CHANNEL
- EAST PLANT AREA
- GM LLC OWNED RESIDENTIAL
- EAST PLANT COVER SYSTEM
- FINAL VAULT COVER SYSTEM AT SURFACE
- FINAL VAULT COVER SYSTEM BURIED BY EAST PLANT AREA COVER SYSTEM
- GRAVEL BED
- PAVED COVER SURFACE
- PROPOSED PILOT TRENCH
- VAULT GROUNDWATER UNDERDRAIN SYSTEM SUMP
- LEAK DETECTION SYSTEM SUMP
- LEACHATE COLLECTION SYSTEM SUMP
- TRANSECT

**TRANSECT LABELING**

- E EAST PLANT COVER
- V VEGETATIVE COVER
- A ASPHALT COVER
- W WEST PLANT COVER
- S SWALE



**GHD**

GHD Inc.  
 6400 Shafer Court #400  
 Rosemont Illinois 60018 USA  
 T 1 773 380 9933

Conditions of Use  
 This document and the ideas and designs incorporated herein, as an instrument of professional service, is the property of GHD. This document may only be used by GHD's client (and any other person who GHD has agreed can use this document) for the purpose for which it was prepared and must not be used by any other person or for any other purpose.

Bar is one inch on original size sheet  
 0 1"

No. Issue	Checked Approved	Date
Author	Designer	
Drafting Check	Design Check	
Project Manager	Project Director	
Client	<b>GM BCO FACILITY</b>	
Project	<b>LONG TERM OMP</b>	


Date	Jul 26/21	Scale	1" = 80'
Project No.	13968		
Title	<b>EAST PLANT AND WEST PLANT COVER SYSTEM INSPECTIONS</b>		

FIGURE B.1



GHD Inc.  
6400 Shafer Court #400  
Rosemont Illinois 60018 USA  
T 1 773 380 9933


Conditions of Use  
This document and the ideas and designs incorporated herein, as an instrument of professional service, is the property of GHD. This document may only be used by GHD's client (and any other person who GHD has agreed can use this document) for the purpose for which it was prepared and must not be used by any other person or for any other purpose.



Bar is one inch on original size sheet  
0 1"

- LEGEND**
- EXISTING GROUND SURFACE ELEVATION CONTOURS (feet AMSL)
  - EXISTING VEGETATION
  - EXISTING BUILDINGS
  - EXISTING FENCE LINE
  - EXISTING RAILROAD TRACKS
  - EXISTING DIRT ROADS
  - EXISTING ROADS / PAVED AREAS
  - EXISTING ELECTRICAL POWER LINE
  - EXISTING FORCEMAIN TO TREATMENT FACILITY
  - EXISTING OVERHEAD ELECTRICAL POWER LINE
  - APPROXIMATE SURFACE WATER LOCATION
  - APPROXIMATE GM PROPERTY BOUNDARY
  - APPROXIMATE PROPERTY BOUNDARY
  - EXISTING STORM SEWER
  - WEST PLANT COVER LIMIT
  - VAULT LIMIT
  - EAST PLANT COVER LIMIT
  - DRAINAGE DITCH
  - ASPHALT PAVEMENT AREA
  - LOW FLOW CHANNEL
  - EAST PLANT AREA
  - GM LLC OWNED RESIDENTIAL
  - EAST PLANT COVER SYSTEM
  - FINAL VAULT COVER SYSTEM AT SURFACE
  - FINAL VAULT COVER SYSTEM BURIED BY EAST PLANT AREA COVER SYSTEM
  - GRAVEL BED
  - PAVED COVER SURFACE
  - PROPOSED PILOT TRENCH
  - VAULT GROUNDWATER UNDERDRAIN SYSTEM SUMP
  - LEAK DETECTION SYSTEM SUMP
  - LEACHATE COLLECTION SYSTEM SUMP
  - TRANSECT

- TRANSECT LABELING**
- E EAST PLANT COVER
  - V VEGETATIVE COVER
  - A ASPHALT COVER
  - W WEST PLANT COVER
  - S SWALE



No. Issue	Checked	Approved	Date
Author	Designer		
Drafting Check	Design Check		
Project Manager	Project Director		
Client	<b>GM BCO FACILITY</b>		
Project	<b>LONG TERM OMP</b>		

Date: Jul 26/21  
Scale: 1" = 80'  
Project No.: 13968

Title: **EAST PLANT PLANT COVER SYSTEM INSPECTIONS**

Size: ANSI D

FIGURE B.2

# **Appendix C**

**Technical Memorandum dated  
October 21, 2022**



# Technical Memorandum

October 21, 2022

<b>To</b>	Peter Ramanauskas, U.S. EPA	<b>Contact No.</b>	+ 1 773 380-9933
<b>Copy to</b>	Jean Greensley, U.S.EPA Chris Myer; IDEM Ed Peterson, GM John Maher, GM Alexa Sebastian, GM Julie Luzwick, GHD	<b>Email</b>	katie.kamm@ghd.com
<b>From</b>	Katie Kamm/mg/15	<b>Project No.</b>	11228036
<b>Subject</b>	Summary of Unexpected Leachate Volumes		

## 1. Introduction

This memorandum summarizes the investigations and conclusions pertaining to the unexpected and isolated increase in leachate collection system (LCS) volume observed in the TSCA-compliant landfill vault (Vault) at the General Motors LLC (GM) facility in Bedford, Indiana.

On July 29, 2002, the groundwater treatment plant (GWTP) operator removed 10,363 gallons of leachate from the LCS. This was unexpected in that the leachate volumes collected from the LCS over the past 10 years have been low (average annual volume removed was 700 gallon). As a result of this unexpected volume of leachate, the following operating and physical conditions were reviewed to assess a cause for this observed leachate accumulation:

1. The transducer within the LCS began to record leachate levels on July 29, 2022. Transducer reading for the past year (through July 28, 2022) had been recorded as a negative number, indicating that the water level within the sump was too low to be recognized by the transducer. The return of the transducer readings indicated that a surge of leachate had entered the LSC.
2. To confirm the validity of the transducer readings, the manual depth to leachate was recorded and compared to the readings collected on July 25, 2022 (weekly manual reading are generally collected on Mondays). The manual readings confirmed the transducer readings. The water level within the LSC rose roughly 3 feet between Monday and Friday.
3. Logs for the water level in the leak detection system (LDS) was reviewed to confirm there was no accumulation that would suggest a failure of the bottom vault liner system. Weekly data from the LDS water level measurements were consistent with past readings, indicating the LDS was functioning as intended with no increase in water level and thus no obvious connection between the LCS and LDS.
4. The operator walked the ground surface around the Vault and did not observe depressions or integrity issues, or ponding of water that would have indicated settlement of the Vault cover system.
5. Groundwater elevation in proximity to the Vault (monitoring well 9-4, located east of the Vault and north of the stormwater pond) was measured to determine if recent rain impacted groundwater levels. The site



received roughly 3 inches of rain in the two days preceding the initial spike in leachate collection. The groundwater elevation was consistent with historical levels.

GM and GHD continued to monitor conditions while reviewing potential causes for the unexpected increase in leachate volume. Based on the available information, it was theorized that the isolated increase in volume was a result of normal redistribution of water within the Vault. U.S. EPA was notified of the observations by email dated August 9, 2022, along with the intent to conduct further monitoring of the system then provide a summary of the findings.

## 2. Monitoring

Following the initial investigation, the following tasks were performed:

1. Conducted additional surface inspections to identify signs of cover system settling
2. Inspected the liner conditions around the vault sumps
3. Compared leachate volume removed and leachate water levels with precipitation events
4. Compared leachate quality data from samples collected in August and September 2022 with historical data
5. Re-surveyed the LCS sump to determine if there has been localized settlement
6. Continued to monitor leachate collection volumes and water levels within the LCS sump to see if water levels have stabilized

### Surface Inspections

The Vault surface was inspected to identify signs of differential settling of the cover system that could point to a failure of the liner system. A recent mowing of the Vault cover system enhanced the ability to observe any signs of settling. Personnel looked for areas of slumping, surface depressions, standing water or saturated soil. Two inspections were conducted following the initial inspection by the GWTP operator. On August 4, 2022, field personnel who normally conduct the semi-annual cover system inspections walked the Vault cover system. On August 11, 2022, the Vault design engineer inspected the cover system. Neither observed signs of cover system settlement that would indicate a system failure.





### Liner Inspections

The liner around the LCS sump was inspected. This liner is part of the East Plant Area cover system. A small portion of the liner has pulled away from the restraining band where the liner is booted to the LCS sump. The liner attachment at the surface will be fixed but the small gap would not contribute to the increase in leachate volume. It is important to recall that the liner associated with the Vault cover system is similarly affixed to the LCS sump, approximately 20 feet below ground surface. For stormwater to have reached the LCS, stormwater would have infiltrated through the gap in the upper liner as well as past the restraining band where the Vault liner is booted to the LCS sump.



### Leachate vs Precipitation


Leachate water levels and volumes were compared to precipitation to see if there was a correlation, indicating a subsurface/unseen failure of the cover system which would allow stormwater to reach the LCS. Below are charts comparing precipitation events (as recorded by National Weather Station Bedford 3.7N) to leachate water levels and volumes for the past 3 years. No correlation between precipitation and leachate water levels or volume of leachate removed was found.



## Leachate Quality

The August 2022 monthly LCS sampling event was conducted during the period where increased volumes of leachate were being removed. Total PCB data was compared to historical PCB levels in leachate following the Vault liner installation in October 2008. The result from the August 2022 sampling event (1 ppb) was consistent with the leachate sample results following the initial dewatering of the soils within the vault. The total PCB concentration from the September 2022 event showed a decrease in total PCB concentrations (0.35 ppb) from the August sampling event.

Sample results from the LDS during August and September were non-detect for PCBs. PCB concentrations in the groundwater below the LDS averages 30 ppb PCBs. This is consistent with the assessment that there is no connection between the LDS and LCS and that the water collected from the LCS was not from groundwater.



## Survey Results


On September 28, 2022, Bledsoe Riggert Cooper James (BRCJ) re-surveyed the top of the concrete LCS sump structure (from which manual leachate levels are recorded) and the ground surface at the base of the sump. A comparison of the as-built survey information from 2012 and the September 2022 survey data found a 0.48-inch difference. This could either be attributed to a uniform settlement of 0.48 inches or slight variations in survey point locations. In either case, the elevation change is insufficient for the linear low-density polyethylene (LLDPE) liner to reach the elongation at break (800%) which represents how much a material can be stretched as a percentage of the original dimensions before it breaks. Based on the survey information and the physical properties of the liner material, we do not believe it is plausible for settlement to have caused an elongation and subsequent break in the liner through which stormwater water could have been introduced into the Vault interior.

Location	2012 As-Built Elevation (ft. AMSL)	September 28, 2022 Re-Survey	Change in Elevation
Monitoring point	740.83	740.87	-0.4 ft (0.48 inches)
Ground surface	736.78	736.82	-0.04 ft (0.48 inches)

## Leachate Elevation and Water Level

The leachate elevation within the LCS slowly builds over time. As expected, the rate of leachate production and collection has significantly diminished since Vault closure with less than 1000 gallons/year over the past several years, including several years where no leachate was collected. In the months leading up to the July 2022 leachate measurements, no leachate was collected until July 5, 2022, when the operator manually removed 4,452 gallons during a monthly sampling event. Between July 29 and August 8, 2022, a total of

40,353 gallons of leachate were removed. The August 15, 2022 spike in removed volume shown on the graph below was a result of testing the pump communications and controls, not due to a rise in leachate levels. Subsequently, no leachate has been removed excepting 213 gallons on September 8, 2022, as part of the monthly sampling event.



Note that the “volume removed” readings from January – July 2022 which were attributed to signal variations/fluctuations were not considered in this evaluation. Manual measurements of leachate levels during this time period indicated that leachate levels within the LCS had not risen to a point in which the pump would automatically be engaged. Further, it was determined that the negative transducer readings (recorded during this same time frame) indicated that the water level is below the measuring range of the device.

### 3. Conclusion

Data gathered following the initiate influx of leachate indicate that the condition was isolated and a likely the result of a redistribution of perched water within the fill material and not a result of landfill liner system failure.

Much of the PCB-impacted soil that was placed in the Vault was mixed with bed ash to drive off excess moisture and improve compaction. Soil placement began in May 2006 (placed in compacted lifts) and the liner system was completed in October 2008. During these 29 months while the Vault was ‘open’, precipitation continued to fall within the Vault footprint. Following construction completion, solidified soils within the vault continued to dewater, settle and compact under gravity and placement conditions. As the landfill ages and continues to differentially settle combined with local water pressure build-up, preferential pathways can be created allowing for a perched slug of leachate to make its way to the LCS.

GM and GHD will continue to monitor the LCS as part of the Vault routine operation, monitoring and maintenance activities and report any changed conditions.

Regards,

**Katie Kamm**  
Project Manager/Project Director



[ghd.com](http://ghd.com)

→ **The Power of Commitment**